CONSTRUCTION OF EWS HOUSING PROJECT [256 DU] AT PALIN UNDER RAJIV AWAS YOJANA

24th APRIL, 2017



DEPARTMENT OF URBAN DEVELOPMENT & HOUSING GOVERNMENT OF ARUNACHAL PRADESH

Project Cost : Rs. 1502.23 lacs

Year of Sanction : 2014-2015

Physical progress: 55% completed

Fund received:

i) C/Share	: Rs.409.60 lacs
ii) S/Share	: <u>Rs. 434.33 lacs</u>
	: Rs. 843.93 lacs
UC submitted	: Rs. 843.93 Lacs
State Share	: Nil
Balance C/Share	: Rs. 792.18 lacs
Target date of Completion	: 31.03.2017





	1		1			[Rs. in lakh]
SI.	Scope of Works		Progress			
No.	Items	Qnty.	Physical	Fin.	Phy. (%)	Remarks
1	DUs - [(Carpet area of DU= 23.42 Sqm) (covered area of DU = 29.18 Sqm)]	8 block-[256 Units]	Works in 8 blocks are under progress	843.93	55%	
2	Internal Road	500 Mtr	Formation cutting, soling & metaling completed		50%	[Pe
3	External Electrical connection	1 Job	100% completed		100%	Peripheral area
4	External Water supply connection	1 Job	To be started			al area
5	External Sewerage System [Septic Tank]	4 Nos.	To be started			-12728 Sqm]
6	Storm water Drain	400 Mtr	To be started			Sq
7	Solid waste management [Dust bin]	11 Nos.	To be started			<u> </u>
8	Boundary wall	1 Job	To be started			1
9	Retaining wall	197.10 Mtr	100 mtr completed		48%	1
			Total	843.93	55%	



























PROJECTS UNDER RAJIV AWAS YOJANA (RAY)

(Rs. in lakh)

SI. No.	Name of Projects	Project Cost		d received	d so far	Progr	ess	UC Submitted			ed Target date of completion	Balance fund to be received	
			Central	State	Total	Financial	Physical					Central	State
	EWS Housing Project for C/o 256 Dus at Palin	1502.23	409.60	434.33	843.93	843.93	55%	843.93	19-03-2017	792.18	-		
	C/o 576 (G+3) Rental House including infrastruture at Chimpu village , Itanagar		3098.32	558.3	3656.62	3656.62	65%	3656.62	09-03-2017	446.64	-		
	EWS Housing Project at Dirang (320 Dwelling units)	1536.04	945.26	307.2	1252.46	1252.46	70%	1252.46	09-03-2017	283.57	-		
	EWS Housing Project at Bomdila (384 Dwelling units)	2037.76	1207.56	467.93	1675.49	1675.49	60%	1675.49	09-03-2017	422.65	-		
	Total	9507.23	5660.74	1767.76	7428.50	7428.50		7428.50		1945.04			

EWS HOUSING PROJECT FOR C/O 256 DUS AT PALIN

Name of work: EWS Housing Project for C/o 256 DUs at Palin

SI.	Scope of Works as per	Progres						
No.	ltems	Quantity	Unit	Physical	Financi al	Physica I in %	Remarks	
	DUs - [(Carpet area of DU= 23.42 Sqm) (covered area of DU = 29.18 Sqm)]	8 block- [256 Units]	Jop	Total 8 blocks of DUs Building are under progress upto 55%	843.93	55%		
2	Internal Road	500	Mtr	Formation cutting, soling & Mateling complete	_	50%		
3	External Electrical connection	1	Jop	100% completed	_	100%	[Peripheral	
4	External Water supply connection	1	Jop	Not yet start			area -12728 Sqm]	
5	External Sewerage System [Septic Tank]	4	Nos	Not yet start	-			
6	Storm water Drain	400	Mtr	Not yet start				
	Solid waste management [Dust bin]	11	Nos	Not yet start				
8	Boundary wall	1	Job	Not yet start				
9	Retaining wall	197.1	Mtr	100 mtr Completed		48%		
				Total	843.93	55%		

Project Cost	:Rs. 1502.23 lacs
Year of Sanction	:2014-2015
Physical progress	:55% completed
Fund received: i) C/Share ii) S/Share	:Rs.409.60 lacs : <u>Rs. 434.33 lacs</u> :Rs. 843.93 lacs
UC submitted	: 843.93 Lacs
State Share	: Nil
Balance C/Share	:792.18 lacs
Target date of Completion	:31.03.2017



























RENTAL HOUSE I/C INFRASTRUCTURE AT CHIMPU VILLAGE, ITANAGAR [576 DUS]

Rental House i/c Infrastructure at Chimpu village, Itanagar [576 DUs]

Project Cost	:Rs. 4431.20 lacs
Year of Sanction	:2013-2014
Physical progress	:65% completed
Fund received: i) C/Share ii) S/Share	:Rs.3098.32 lacs : <u>Rs. 558.30 lacs</u> :Rs. 3656.62lacs
UC submitted	: 3656.62 Lacs
State Share	: Nil
Balance C/Share	:446.64 lacs
Target date of Completion	:31.03.2017



C/o 576 (G+3) Rental House i/c Infrastructure at Chimpu village, Itanagar



C/o 576 (G+3) Rental House i/c Infrastructure at Chimpu village, Itanagar







EWS HOUSING PROJECT AT DIRANG [320 DUS]

2. EWS Housing Project at Dirang [320 DUs]

Project Cost	:Rs. 1536.04 lacs
Year of Sanction	:2014-2015
Physical progress	:70% completed
Fund received: i) C/Share ii) S/Share	:Rs.945.26 lacs : <u>Rs. 307.20 lacs</u> :Rs. 1252.46lacs
UC submitted	: 1252.46 Lacs
State Share	: Nil
Balance C/Share	:283.57 lacs
Target date of Completion	:31.03.2017



EWS Housing Project at Dirang



EWS HOUSING PROJECT AT BOMDILA [384 DUs]

EWS Housing Project at Bomdila [384 DUs]

Project Cost	:Rs. 1536.04 lacs
Year of Sanction	:2014-2015
Physical progress	:70% completed
Fund received: i) C/Share ii) S/Share	:Rs.945.26 lacs : <u>Rs. 307.20 lacs</u> :Rs. 1252.46lacs
UC submitted	: 1252.46 Lacs
State Share	: Nil
Balance C/Share	:283.57 lacs
Target date of Completion	:31.03.2017



C/o EWS Housing Project at Bomdila



4. EWS Housing Project at Palin [256 DUs]

Project Cost	:Rs. 1502.23 lacs
Year of Sanction	:2014-2015
Physical progress	:55% completed
Fund received: i) C/Share ii) S/Share	:Rs.409.60 lacs : <u>Rs. 434.33 lacs</u> :Rs. 843.93 lacs
UC submitted	: 843.93 Lacs
State Share	: Nil
Balance C/Share	:792.18 lacs
Target date of Completion	:31.03.2017



C/o EWS Housing Project at Palin



