### Pradhan Mantri Awas Yojana (PMAY-U)



# Proposal for Total 16 projects under vertical AHP-07 and BLC-09

Presented to 43rd CSMC held on 25.02.2019

Government of Andhra Pradesh

### **PROGRESS OF PMAY (U)**



Indicators	Current Status (No.)
■ Cities Approved	ULB-111 & UDA-17
■ Demand Survey Completed	111 ULBs
■ Total Demand as per HFAPoA	13,81,119
■ Demand received through Common Service Centre and Online Application	16,24,820
■ Cases accepted/rejected	
■ Whether HFAPoA Submitted	Yes
■ Whether AIP Submitted	Yes
■ Whether HFAPoA & AIP entered in MIS	Under Process
■ SLTC/CLTC staffs approved vs. placed	SLTC Placed and CLTC placed for all ULBs.
■ Target of DUs in 2018-19	7,09,930
■ State Budgetary Provision for PMAY (U) in 2018-19	7599.30 Cr





Mandatory conditions	Current Status
Dispensing the need for separate Non Agricultural (NA) Permission	Dispensed with vide G.O. Ms No. 98 dt. 19.02.2018 Revenue (DA & LR) Dept.
■Prepare/amend their Master Plans earmarking land for Affordable Housing	Under process
■Single-window, time bound clearance for layout approval and building permissions	Online permissions is in place
Adopt the approach of deemed building permission and layout approval on the basis of pre-approved lay outs and building plans.	Plan approvals exempted for BLC vide GO MS No. 405 Dt. 17.11.2017 MAUD (H) Dept.
•Amend or legislate existing rent laws on the lines of the Model Tenancy Act.	Under process
Additional Floor Area Ratio (FAR)/Floor Space Index (FSI)/ Transferable Development Rights (TDR) and relaxed density norms.	Under consideration

### **INTERFACE WITH MIS**



Indicators	Current Status (No.)
■Survey entry made (%)	118
■Projects approved:	Total-552 1) AHP-209 2) BLC(ULBs)-181 3) BLC(UDAs)-162
■Projects entered (7A/B/C/D)	<b>441</b> (7B- 179 and 7C- 262)
■DUs approved under BLC	<b>5,25,706</b> (ULB&UDA)
■Beneficiaries attached	6,34,056 1) AHP-3,57,806 2) BLC-2,76,250
■Houses geo-tagged	1) AHP-158 Projects, 2) BLC-1,19,351
■Total fund transferred through DBT (Rs. Lakhs)	1852.317 Crs
■National Bectronic Funds Transfer (NET)	-
■PFMS/ DBT	-
■ Aadhar Payment Bridge (APB)	-

#### **PROGRESS OF PROJECTS**



		Houses		Work	Grounded/In Progress				
Verticals	Year	Approved	l Tendered	Tendered order Issued	Foundation	Lintel	Roof	Total	Completed
■ISSR	-	-		-			-	-	-
	2015-16	1,20,106	1,19,743	1,19,743	17,753	-	25,677	43,430	69,417
- ALID	2017-18	3,61,647	3,58,277	347277	1,91,304	-	44,431	2,35,735	19,343
■AHP	2018-19	1,14,160	28,426	4,475	-	-	-	-	-
	Total	5,95,913	5,06,446	4,71,495	2,09,057	-	70,108	2,79,165	88,760
■BLC (New)	2015-16	73,041	-	31,401	3,882	-	649	4,531	26,870
	2017-18	1,26,939	-	1,14,975	22,335	-	6,654	28,989	50,734
	2018-19	3,25,726	-	1,15,091	20,100	-	1,230	21,330	1,084
	Total	5,25,706	-	2,61,467	46,317	-	8,533	54,850	78,688
<ul><li>BLC</li><li>(Enhancement)</li></ul>	-	-	-	-	-	-	-	-	-
■ Total	-	11,21,619	5,06,446	7,32,962	2,55,374		78,641	3,34,015	1,67,448
■CLSS	-			-			-		





6



### **Project in TENALI Municipality**

### Chilkaluripet



7



**Project in CHILKALURIPET Municipality** 

## NELLORE





**Project in NELLORE Municipality** 

### Ramachandrapuram



9



**Project in RAMACHANDRAPURAM Municipality** 







### **PROJECT PROPOSAL BRIEF**



12.

Verticals	ISSR	AHP	BLC (New) & UDAs	BLC (E)	Remarks
■No. of Projects	-	07	09	-	
■No. of DUs	-	105568	5050	-	
■Project Cost	-	9214.64Cr	168.34 Cr	-	
■Central Share	-	1583.52 Cr	75.75 Cr	-	
■State Share	-	1598.52 Cr	46.30 Cr	-	
■ULB Share (External Infrastructure )	-	2246.64 Cr	-	-	
■Beneficiary Share	-	3785.97 Cr	46.30 Cr		

Verticals (Rs. Lakhs)	Per Unit Cost	Central Share	State Share	ULB Share (External Infrastructure)	Benf. Share	Completion Time
■ISSR	-	-	-	-	-	-
■AHP	7.7 Lakh	1.50 Lakh	1.50 Lakh	1 Lakh	3.77 Lakh	18 months
ULB-BLC (N)	3.50 Lakh	1.50 Lakh	1.00 Lakh	-	1.00 Lakh	12 months
UDA-BLC (N)	2.50 Lakh	1.50 Lakh	0.50 Lakh	-	0.50 Lakh	12 months

#### **PROJECT PROPOSAL BRIEF**



Checklist	Status (Y/N)
■Layout plan(as per NBC norms) Attached	Υ
SLAC/SLSMC approval/Minutes submitted	Υ
■Land title status (encumbrance free)	Υ
■Beneficiary list (BLC) submitted	Υ
■No. of Beneficiaries with Aadhar ID	1,10,618
■No. of Beneficiaries with other Unique ID	-
■No. of Aadhar seeded Bank accounts	1,10,618
■Status of physical & social infrastructure	Proposed in DPRs
■Implementation plan/Completion period	18/12 Months
■Beneficiary consent sought	Υ

#### 14

# ROAD MAP (REVISED)



SI.No	Financial Year	Sanction of Houses	Completion of
			Houses
1	2015-16 (Actual)	1,93,147	0
2	2016-17 (Actual)	0	1,860
3	2017-18 (Actual)	4,88,586	40,146
4	2018-19	7,09,930	2,14,478
5	2019-20	0	4,00,000
6	2020-21	0	4,57,994
7	2021-22	No Sanctions for this year and left for only completion.	2,77,185
	TOTAL	13,91,663	13,91,663



# Thank You