# Pradhan Mantri Awas Yojana (PMAY-U)



# Proposal for 100 projects under vertical AHP

Presented to 26<sup>th</sup> CSMC held on 27<sup>th</sup> September, 2017

**Government of Telangana** 

#### **PROGRESS OF PMAY (U)**



Indicators	Current Status (No.)
■ Cities Approved	68
■ Demand Survey Completed	Completed- SKS
■ Total Demand	6,10,000
<ul> <li>Demand received through Common Service Centre and Online Application</li> </ul>	20265+17438=37703
■ Cases accepted/rejected	Under Process
■ Whether HFAPoA Submitted	Being done (draft is ready for GHMC)
■ Whether AIP Submitted	YES
■ Whether HFAPoA & AIP entered in MIS	To be taken-up
■ SLTC/CLTC staffs approved vs. placed	SLTC established and 1 CLTC being established
■ Target of DUs in 2017-18	1,00,000
■ State Budgetary Provision for PMAY (U) in 2017-18	Rs. 1952.14 Crores

#### **STATUS OF MANDATORY CONDITIONS**



Mandatory conditions	Current Status
Dispensing the need for separate Non Agricultural (NA) Permission	Achieved (accordingly the GO issued by Revenue department Of Telangana Govt (G.O.Ms.No.4)Dated(05/01/2016)
Prepare/amend their Master Plans earmarking land for Affordable Housing	Achieved (accordingly the GO issued by MA&Ud Telangana Govt through (G.O.Ms.No.7)Dated(05/01/2016)
Single-window, time bound clearance for layout approval and building permissions	Achieved .the state government have issued orders and the system is already under implementation in the state
Adopt the approach of deemed building permission and layout approval on the basis of pre-approved lay outs and building plans.	Achieved (accordingly the GO issued by MA&Ud Telangana Govt through (G.O.Ms.No.4M.A)Dated(04/01/1999)
Amend or legislate existing rent laws on the lines of the Model Tenancy Act.	Achieved (accordingly the GO issued by MA&Ud Telangana Govt through memo no:4400/UBS/2014 Dated(22/01/2016)
<ul> <li>Additional Floor Area Ratio (FAR)/Floor Space Index (FSI)/ Transferable Development Rights (TDR) and relaxed density norms.</li> </ul>	The Government vide GOMs.No.10(Housing Department),Dt.15-10-2015 has issued guidelines for implementation of 2 bed room program in the State And also issued orders vide GO.Ms No 221 Dt.22/8/2016 of special regulations for high rise buildings proposed in 2bhk housing scheme

### **INTERFACE WITH MIS**



Indicators	Current Status (No.)		
■Survey entry made (%)	District collectors are requested to finalize the beneficiaries list, All the Municipal Commissioners are entrusted to enter the beneficiaries immediately soon after getting the list from Dist.Collectors		
■Projects approved:	145		
■Projects entered (7A/B/C/D)	56		
■DUs approved under BLC	924		
■Beneficiaries attached	-		
■Houses geo-tagged	-		
■Total fund transferred through DBT (Rs. Lakhs)	-		
■National Electronic Funds Transfer (NEFT)	-		
■PFMS/ DBT	-		
■Aadhar Payment Bridge (APB)	-		


### **PROGRESS OF PROJECTS**



Verticals	Houses	Tendere	Work	Grounded/In Progress				Complete
	Approved	d	order Issued	Foundati on	Lintel	Roof	Total	d
■ISSR	-	-	-	-	-	-	-	-
■AHP	80481	52230	49457	13568	626	2003	16701	504
■BLC (New)	-	-	-	-	-	-	-	-
■BLC (Enhancement)	924	-	-	-	-	-	-	-
■CLSS	490							490
■Total	81895	52230	49457	13568	626	2003	16701	



#### MAHABUBNGAR











#### SURYAPET









Warangal







**GHMC** (Singam Cheruvu)





### GHMC (Yerukula Nancharamma Nagar)



**GHMC (Banda Maisamma)** 




#### प्रधान मंत्री आवास योजना–शहरी Pradhan Mantri Awas Yojana-Urban

### PROJECT PROPOSAL BRIEF


Verticals	ISSR	AHP	BLC (New)	BLC (E)	Remarks
■No. of Projects		100			
■No. of DUs		1,06,305			
■Project Cost(Rs Lakhs)		800324.90			
■Central Share(Rs Lakhs)		159547.50			
■State Share(Rs Lakhs)		563942.60			
■ULB Share(Rs Lakhs)		76924.80			
■Beneficiary Share(Rs Lakhs)		NIL			

Verticals (Rs. Lakhs)	Per Unit Cost	Central Share	State Share	ULB Share	Benf. Share	Completion Time
■ISSR						
■AHP	7.53	1.50	5.31	0.724	NIL	18 Months
■BLC (N/E)						

#### PROPOSED LOCATIONS OF 2BHK HOUSING UNDER HFA IN TELANGANA STATE



#### PROPOSED LOCATIONS OF 2BHK HOUSING IN GREATER HYDERABAD MUNICIPAL CORPORATION





#### **PROJECT PROPOSAL BRIEF**

Checklist	Status (Y/N)		
■Layout plan(as per NBC norms) Attached	YES		
■SLAC/SLSMC approval/Minutes submitted	Submitted		
■Land title status (encumbrance free)	Government Lands		
■Beneficiary list (BLC) submitted	As per GO Ms 10		
■No. of Beneficiaries with Aadhar ID	1,06,305		
■No. of Beneficiaries with other Unique ID	-		
■No. of Aadhar seeded Bank accounts	-		
■Status of physical & social infrastructure	Will be provided by concerned Dept./ ULB		
Implementation plan/Completion period	18 Months		
■Beneficiary consent sought	YES (Applications received)		



# Greater Hyderabad Municipal Corporation

Status of JnNURM & RAY
Housing Schemes
CSMC Meeting on 27-09-2017.

# **JnNURM Housing Scheme**

#### **INTRODUCTION**

- Under BSUP the GOI has sanctioned Housing scheme including Infra in Three (3) Phases totaling to 52,985 DUs in 12 Projects (DPRs).
  - Phase I, During the year 2005-06, 23,239 DUs with unit cost of Rs.1.00 Lakh.
  - Phase II, During the year 2007-08, 4,550 DUs with unit cost of Rs.2.245 Lakhs.
  - Phase III, During the year 2008-09, 25,196 DUs with unit cost of Rs.2.676 Lakhs.
- Due to non availability of sites certain houses were dropped and subsequently revised DPR's were approved by GOI for 46,629 DU's with the sanctioned project cost of Rs. 1088.55 Cr..

#### Funding pattern for JnNURM

GOI	GOT	Beneficiary Contribution	Beneficiary Loan	Total
50%	20%	10%	20%	100%

# District wise Status on JnNURM Housing Scheme in GHMC

S1 No	District	Houses taken up	Completed	Progress	Houses Handed over	Houses to be Handed over
1	Hyderabad	10681	10185	496	6840	3345
2	Ranga Reddy	32934	29014	3920	25204	3810
3	Medak	2640	2640	0	0	2640
	Total	46255	41839	4416	32044	9795

<sup>\*</sup> Out of 46629 DUs sanctioned 374 DUs could not be taken up due site dispute/court case and balance 46255 DUs taken up (46629 - 374).

S1 No	Scheme	Houses taken up	Completed	Progress	Houses Allotted	Houses Handed over	Houses to be allotted
1	RAY (Keshava Nagar)	256	256	NIL	0	0	256

# PROPOSED SCHEDULE FOR COMPLETION OF JnNURM

- ➤ An amount of Rs. 132.35 Crores is pending towards Beneficiary share.
- For completion of the pending works sanctioned under JnNURM & VAMBAY and for taking up protected water supply to 14 Housing colonies by HMWS & SB the GHMC has obtained loan from HUDCO for Rs. 307.72 Cr.
- ➤ Works taken up by HMWSSB for providing protected water supply to 14 Housing Colonies with the estimate cost of Rs. 140.00 Cr are in progress.
- ➤ Pending works of JnNURM & VAMBAY Housing colonies of Rs.87.35 Cr. in 39 Locations are in progress with HUDCO Loan assistance.
- ➤ All Pending works of JnNURM & VAMBAY Housing Colonies will be completed before Mar- 2018.

# JnNURM Housing Colony at Abdullapurmet (4992 DUs) Status – Completed & Handed over



# JnNURM Housing Colony at Cherlapally (1200 DUs) Status – Completed & Handed over



# JnNURM Housing Colony at Kurmalguda (3598DUs) Status – Completed & Handing over in Progress



# Thank You




# JnNURM Housing Colony at Thurkayamzal (1376 DUs) Status – Completed & Handing over in Progress



# JnNURM Housing Colony at Thurkayamzal (1376 DUs) Status – Completed & Handing over in Progress




# JnNURM Housing Colony at Shamshiguda (3212 DUs) Status – Completed & Handing over in Progress



# JnNURM Housing Colony at Unnikota (464 DUs) Status – Completed & Handed over



# JnNURM Housing Colony at Nandanavam (1816 DUs) Status – Completed & Handed over



# JnNURM Housing Colony at Annojiguda (168 DUs) Status – Completed & Handed over



# Housing works taken up under JnNURM & RAY Schemes

S1. No	Scheme	No of Houses Sanctio ned	Total Project Cost (Rs. in Cr)	Expendi ture incurred (Rs. in Cr)	No of Houses completed	Remarks
1	JnNURM	46629	1088.55	868.81	39494	<ul><li>(a)Balance amount of Rs.</li><li>132.35 Crores Beneficiary share amount pending from Beneficiaries.</li><li>(b) GHMC obtained Loan amount of Rs. 307.72 Cr. from HUDCO to complete the pending works of JnNURM &amp; VAMBAY.</li></ul>
2	RAY	256	6.34	6.34	256	Completed

# Phase wise Status on JnNURM Housing Scheme in GHMC

S1 No	Phase & Year of sanction	Houses Sanctioned	Houses taken up	Completed	Progress	Houses Handed over	Houses to be Handed over
1	Phase-I (2006-07)	21594	21594	20138	1456	20109	29
2	Phase-II (2007-08)	4550	4542	4510	32	4499	11
3	Phase-III (2008-09)	20485	20119	17191	2928	7436	9755
	Total	46629	46255	41839	4416	32044	9795

<sup>\*</sup> Out of 46629 DUs sanctioned 374 DUs could not be taken up due site dispute/court case and balance 46255 DUs taken up (46629 - 374).

# Completion of pending works of JnNURM & VAMBAY with HUDCO Loan Assistance

- **▶** Balance Rs. 132.35 Cr towards BC + BL is pending from Beneficiaries.
- ➤ The Beneficiaries are not coming forward to pay the Beneficiary Share amount (BC+BL).
- > Due to not receipt of Beneficiary share amount (BC+BL) the completion of the projects delayed.
- For completion of the pending works sanctioned under JnNURM & VAMBAY and for taking up protected water supply to 14 Housing colonies by HMWS & SB the GHMC has obtained loan from HUDCO for Rs. 307.72 Cr.
- ➤ Works taken up by HMWSSB for providing protected water supply to 14 Housing Colonies with the estimate cost of Rs. 140.00 Cr and in progress.
- ➤ Pending works of JnNURM & VAMBAY Housing colonies are under progress with HUDCO Loan assistance.
- ► All Pending works of JnNURM & VAMBAY Housing Colonies will be completed before Dec-2017.

## FINANCIAL STATUS OF BSUP - JNNURM PROJECTS

Rs. In Cr.

Total No. of Projects Sanctione d	Revised Project Cost	Expenditure Incurred	Gol Share ( Total Amount Released by Gol)	Releases from Gol & GoT	UCs submitted (GoI + GoT)	UCs to be submitted
12	1088.55	869.15	487.63	616.37	542.29	74.08


- ➤ Due to not receipt of Beneficiary share amount (BC+BL) the completion of the projects delayed.
- ➤ Balance Rs. 132.35 Cr towards BC + BL is pending from Beneficiaries.
- ➤ For completion of the pending works sanctioned under JnNURM Scheme, GHMC has obtained loan from HUDCO for Rs. 307.72 Cr.
- > GHMC has taken up pending works in 39 Locations with total project cost Rs.87.35 Cr. and the works are in progress.
- ➤ Works taken up by HMWSSB for providing protected water supply to 14 Housing colonies with the estimate cost of Rs. 140.00 Cr are in progress.
- ➤ The Balance amount Rs. 80.37 Cr. (307.72 140.00 87.35) is required for payment of pending bills for the works completed under JnNURM Scheme

# THANK YOU







#### GREATER HYDERABAD MUNICIPAL CORPORATION BOUNDARIESS



#### GREATER HYDERABAD MUNICIPAL CORPORATION BOUNDARIESS





## 2BHK HOUSING COLONIES IN GREATER HYDERABAD MUNICIPAL CORPORATION

	/m=0.000				in Sala			
	2BHK HOUSING LOCATIONS OF GREATER HYDERABAD MUNICIPAL CORPORATION							
	Name of the Location	Name of the	Insitu/	Extent	No. of	Patern of		
No.		Constituency	Vacant	(Ac-gts)	Houses	Construction		
					Takenup			
1	2	3	4	5	6	7		
(A)	(A) <u>Hyderabad:</u>							
1	ACS Nagar	Secunderabad	Vacant	0.50	48	G+3		
2	Sainagar lalapet	Secunderabad	ln-situ	0.75	104	G+3		
3	SC Bose Nagar	Secunderabad	ln-situ	0.50	40	G+3		
4	Chilkalguda Dhobigahat	Secunderabad	Vacant	0.76	216	C+S+9		
5	Gandinagar Sy. No. 170	Secunderabad-	ln-situ	1.50	256	G+3		
ب	Canamagar 37. 140. 170	Cantonment	111-3110	1.50	230	013		
6	Sriram Nagar Sy. No. 170	Secunderabad- Cantonment	In-situ	0.50	112	G+3		
⊢		Secunderabad-						
7	Kattamisamma Silvar Compound	Cantonment	ln-situ	2.15	176	G+3		
	Pittala Basthi	Secunderabad-		0.21	40	G+3		
8	Pittala Bastni	Cantonment	ln-situ	0.31	40	G+3		
9	Old Maredpally	Secunderabad-	ln-situ	5.18	536	G+3		
Ŀ		Cantonment						
_	Ziaguda	Karwan	In-situ	6.00	840	S+5		
11	Bojagutta	Karwan	ln-situ	13.00	1824	G+3		
_	Joshiwada	Karwan	ln-situ	2.50	400	G+3		
_	Jangammet	Chandrayangutta	ln-situ	1.60	288	C+S+9		
_	Bandla guda Sy. No. 82	Chandrayangutta	Vacant	1.00	180	C+S+9		
_	Kidki Boodh Alisa	Malakpet	In-situ	0.13	12	G+3		
_	Pilligudiselu	Malakpet	ln-situ	1.50	324	C+S+9		
_	Syed Sab Ka Bada	Yakuthpura	In-situ	0.75	48	G+3		
_	Lambadithanda	Musherabad	In-situ	0.90	126	C+S+9		
_	Sai Charan Colony	Musherabad	In-situ	1.02	108	C+S+9		
_	L.B. Nagar (Bakaram)	Musherabad	In-situ	0.20	32	G+3		
21	Anna Nagar (Bakaram)	Musherabad	In-situ	0.17	16	G+3		
22	T. Anjaiah Nagar (Bakaram)	Musherabad	ln-situ	0.20	40	G+3		
23	Kamgari Nagar	Amberpet	In-situ	0.90	144	C+S+9		
_	Indira Nagar Khairathabad	Khairathabad	In-situ	1.52	210	S+5		
_	Ramakrishna Nagar	Khairathabad	In-situ	3.00	384	G+3		
_	Ambedkar Nagar Road No. 46	Khairathabad	In-situ	1.73	272	G+3		
_	Kamala Nagar	Jublee Hills	In-situ	1.20	210	S+5		
_	Sarathi Nagar	Jublee Hills	Vacant	0.32	32	G+3		
_	Kattelamandi	Goshamahal	In-situ	1.18	128	G+3		
30	Gode Ki Khabar	Goshamahal	In-situ	2.25	208	G+3		
2,	Ambedkar Nagar		lu ste	3.40	400			
31	(Ramgopalpet)	Sanathnagar	ln-situ	3.40	400	S+5		
32	Hamali Basthi	Sanathnagar	ln-situ	1.60	180	C+S+9		
33	G.Y. Reddy Compound	Sanathnagar	ln-situ	0.68	180	C+S+9		
34	Banda Maisamma	Sanathnagar	ln-situ	3.00	540	C+S+9		
35	Cha Cha Nehru Nagar	Sanathnagar	ln-situ	0.80	264	G+3		
36	Potti Sriramulu Nagar	Sanathnagar	ln-situ	0.70	180	C+S+9		
		(A) Toatal		63.40	9098			


	2BHK HOUSING LOCATIONS OF GREATER HYDERABAD MUNICIPAL CORPORATION								
	SI. Name of the Location Name of the Constituency Insitu/ Extent No. of Patern of								
	No.	ivame or the Location	Name of the Constituency	Vacant	(Ac-gts)	Houses Takenup	Construction		
1 2		2	3	4	5	6	7		
3	(B) Ranga Reddy:								
	37	Bandaraviryal	Ibrahimpatnam	Vacant	4.00	828	C+S+9		
	38	Abdullapur	Ibrahimpatnam	Vacant	1.26	180	C+S+9		
	39	Mungunur-I, Sy. No. 83	Ibrahimpatnam	Vacant	8.00	1296	C+S+9		
	40	Mungunur-II, Sy. No. 12	Ibrahimpatnam	Vacant	15.20	2700	C+S+9		
	41	Mangalpally	Ibrahimpatnam	Vacant	10.00	2052	C+S+9		
	42	Imjapur, Sy. No. 126	Ibrahimpatnam	Vacant	8.00	1260	C+S+9		
	43	Tattiannaram	Ibrahimpatnam	Vacant	9.00	1296	C+S+9		
	44	Batasingaram	Ibrahimpatnam	Vacant	3.00	800	S+5		
	45	Bacharam, sy. No. 71	Ibrahimpatnam	Vacant	5.06	1080	S+5		
	46	Hattiguda, Sy. No. 19	Ibrahimpatnam	Vacant	2.35	432	S+5		
	47	Thimmaiguda	Ibrahimpatnam	Vacant	4.30	864	C+S+9		
	48	Mallapur	Maheshwaram	Vacant	15.00	2700	C+S+9		
	49 Mansanpalli		Maheshwaram	Vacant	3.00	756	C+S+9		
	50 Mankal, sy. No. 131		Maheshwaram	Vacant	4.20	880	C+S+9		
	51	Ghatpally Sy No.133	Maheshwaram	Vacant	5.00	1116	C+S+9		
	52	Mohabath Nagar	Maheshwaram	Vacant	2.00	396	C+S+9		
	53	Gangaram	Maheshwaram	Vacant	2.00	504	C+S+9		
	54	Budvel	Ranjendranagar	Vacant	0.35	130	S+5		
	55	Mailardevpally-II	Ranjendranagar	Vacant	3.07	300	S+5		
	56 Narsingi Sy. N o. 117		Ranjendranagar	Vacant	1.02	216	C+S+9		
	57	Bairagiguda-II	Ranjendranagar	Vacant	1.17	180	C+S+9		
	58	Yeukala Naacharamma Basthi	L.B. Nagar	ln-situ	1.15	432	C+S+9		
	59	Bagh Hayath Nagar	L.B. Nagar	Vacant	1.00	252	C+S+9		
	60	Ambedkar nagar	L.B. Nagar	In-situ	1.18	540	C+S+9		
	61	Jai Bhavani nagar	L.B. Nagar	In-situ	2.00	324	C+S+9		
	62	Karmanghat	L.B. Nagar	Vacant	0.50	144	G+3		
	63	Yellambanda	Serilingampally	Vacant	1.00	112	G+3		
	64	Sainagar hafizpet	Serilingampally	Vacant	1.21	128	G+3		
	65	Keshavnagar	Serilingampally	Vacant	2.00	432	C+S+9		
	66	Nallagandla Sy. No. 125	Serilingampally	Vacant	1.21	216	C+S+9		
	67	Shankerpally, Sy. No. 286	Chevella	Vacant	3.26	756	C+S+9		
	68	Shankerpally, Sy. No. 278	Chevella	Vacant	3.32	756	C+S+9		
			(B) Total Ranga Reddy		124.81	24058			

## 2BHK HOUSING COLONIES IN GREATER HYDERABAD MUNICIPAL CORPORATION

2	2BHK HOUSING LOCATIONS OF GREATER HYDERABAD MUNICIPAL CORPORATION								
SI. No.	Name of the Location	Name of the Constituency	Insitu/ Vacant	Extent (Ac-gts)	No. of Houses Takenup	Patern of Construction			
1	2	3	4	5	6	7			
Med	Medchal - Malkajgiri:								
69	Nizampet	Quthbullapur	Vacant	6.21	1440	C+S+9			
70	Bachupally Sy No.186/2 & 186/3	Quthbullapur	Vacant	7.00	1080	C+S+9			
71	Bowrampet	Quthbullapur	Vacant	10.19	2160	C+S+9			
72	D. Pochampally-II	Quthbullapur	Vacant	2.00	216	C+S+9			
73	Gagillapur-I Sy No.214	Quthbullapur	Vacant	5.14	560	G+3			
74	Bowrampet-II	Quthbullapur	Vacant	25.00	3996	C+S+9			
75	Gajula Ramaram	Quthbullapur	Vacant	1.20	144	G+3			
76	Gagillapur-II Sy No.213	Quthbullapur	Vacant	3.36	640	S+5			
77	Bahadurpally	Quthbullapur	Vacant	5.04	900	S+5			
78	Kaisarnagar, Sy. No. 345	Quthbullapur	Vacant	4.08	864	C+S+9			
79	D. Pochampally-I Sy No.119	Quthbullapur	Vacant	5.00	1404	S+5			
80	Chittaramma Basthi	Kukatpally	ln-situ	0.24	108	C+S+9			
81	Kaithalapur	Kukatpally	Vacant	1.00	144	C+S+9			
82	Ahmedguda	Medchal	Vacant	20.00	4428	C+S+9			
83	Yamnampet	Medchal	Vacant	10.00	1980	C+S+9			
84	Korremula	Medchal	Vacant	6.00	800	S+5			
85	Adarshnagar Sy.No.99/p	Medchal	Vacant	0.60	96	C+S+9			
86	Jawharnagar-III, (Sy. No. 829/P)	Medchal	Vacant	5.19	620	S+5			
87	Rampally	Medchal	Vacant	41.11	6264	C+S+9			
88	Bogaram	Medchal	Vacant	10.00	1080	C+S+9			
89	Pratap Singaram	Medchal	Vacant	27.20	2208	C+S+9			
90	Thumkunta	Medchal	Vacant	8.00	1656	C+S+9			
91	Kundanpally	Medchal	Vacant	3.33	864	C+S+9			
92	Jawharnagar Ph-II Sy No.(936/2,938,939)	Medchal	Vacant	16.39	720	C+S+9			
93	Muraharipally	Medchal	Vacant	18.00	2484	C+S+9			
94	Sriramnagar (Near Saibaba Temple), Sy.No.710/p.	Malkajgiri	Vacant	4.00	756	C+S+9			
95	Jammigadda	Uppal	Vacant	0.60	56	G+3			
96	Singamcheruvu	Uppal	ln-situ	2.00	176	G+3			
97	Chaithanya Nagar	Uppal	Vacant	1.30	240	S+5			
98	Mallapur-II Sy No.109/2	Uppal	Vacant	2.00	432	C+S+9			
99	New Indira Nagar Sy No.181/P	Uppal	ln-situ	0.32	108	C+S+9			
		(C) Total Medchal		251.50	38624				

] :	2BHK HOUSING LOCATIONS OF GREATER HYDERABAD MUNICIPAL CORPORATION							
SI.	Name of the Location	Name of the	Insitu/	Extent	No. of	Patern of		
No.		Constituency	Vacant	(Ac-gts)	Houses Takenup	Construction		
					такепор			
1	2	3	4	5	6	7		
Med	chal - Malkajgiri:							
(D) :	Sanga Reddy:							
100	Pocharam	Patancheru	Vacant	4.00	720	C+S+9		
101	Kollur-I	Patancheru	Vacant	10.00	2052	C+S+9		
102	Kollur-II	Patancheru	Vacant	95.00	15660	C+S+9		
103	Kardhanur	Patancheru	Vacant	8.20	1620	C+S+9		
104	Ameenpur-II	Patancheru	Vacant	10.00	1836	C+S+9		
105	Kisthareddypet	Patancheru	Vacant	2.00	432	C+S+9		
106	Ameenpur-I	Patancheru	Vacant	2.00	176	G+3		
107	Kardanur - II	Patancheru	Vacant		540	C+S+9		
108	Edula Nagulapally	Patancheru	Vacant	9.00	1944	C+S+9		
109	Ammenpur-III (Beeramguda)	Patancheru	Vacant	20.00	3240	C+S+9		
		(D) Total Sanga Reddy		160.20	28220			
		Grand Total (A+B+C+D)		599.91	100000			

#### PROPOSED LOCATIONS OF 2BHK HOUSING IN GREATER HYDERABAD MUNICIPAL CORPORATION





CONSTRUCTION OF 15,660 DWELLING UNITS AT KOLLUR-II, R.C.PURAM MANDAL IN GHMC, UNDER

## PRADAHAN MANTRI AWAS YOJANA HFA (URBAN)






School of Planning and Architecture (SPA)

THE REPORT OF THE PARTY OF THE

## **Location of Kollur in GHMC**



# Proposed Township overlay in google earth



# THE PROPOSAL "HAPPINESS CITY"



This Kollur 2BHK project is a High-rise Model Township consisting of 15, 660

Dwelling Units and houses a population of nearly 70, 000 people with all amenities

and may be called as "HAPPINESS CITY"

# **Township Details**

Site Location : Adj. to ORR (near Exit No.2) of Kollur (V)

• Extent of land : 111.37 Acres

No. of Dwelling Units: 15,660 in 135 Blocks of C + S + 9 Floors

Estimated Population : 70,000

No. of DUs per Acre : 150

• Future provision for GHMC: As it is a high value Land, 6.5 Acres

land is earmarked for creating

commercial income.

## **Planning Concepts:**

### The site is divided into 4 Sectors

## Each sector is proposed with:

- Residential areas
- Open spaces Green spaces
- Recreational facilities / Playgrounds
- Educational facilities like schools, colleges etc.
- Community healthcare centres
- Infrastructure like
  - Roads
  - Water Supply
  - Electrical and
  - Sewage lines etc.

## **Salient Features**

- Bio-gas plant and composting pits allocated in the campus.
- It is expected to generate 800 to 1000 tonnes of waste per month. Biodegradable waste of about 600 to 700 tonnes will be converted into biogas.
- Solid waste collection point identified for municipal pickup trucks.
- Minimum number of lifts & staircases (2 Lift & 2 Staircase for 12 flats per floor type for 9 floors)
- It is proposed to provide with solar panels on roof tops to tap solar energy.

## **Salient Features**

- Water harvesting and rain water pits will ensure water percolation and recharge ground water.
- > Optimum area under roads (motorable area- 20 %)
- G.O. Ms. No. 221 has been followed.
- Wi-fi & Internet will be provided in important places
- Underground TV Cable connectivity.
- All the street lights are connected by Underground Cables and will be powered by Solar Systems

# Layout Plan for the Township

TOTAL PLOT AREA : 111.37 ACRES

or

4.5 Lakh Sq. mt

٥r

NO. OF FLOORS : C + S +

HEIGHT OF BLOCKS : 30 MTS

NO. OF BLOCKS : 135

**NO OF DUs** 

15, 660



# Layout Land-Use comparison with URDPFI Guidelines

PROPOSED ARFAS

Landuse	Percentage	
Residential	- 22.06 %	
Commercial	- 08.50%	
Industrial		
Pub. & Semi Public	- 15.04%	
Recreational	- 26.88%	
Transport	- 27.50%	
Agriculture & Water Bodies	- 00.20%	

	S
	ш
	Z
_	_
щ	ш
<b>△</b>	Δ
Δ	
~	
5	C

	Percentage of Developed Area						
Land use Category	Small Medium		Large Cities	Metropolitan Cities & Megapolis			
Residential	45-50	40-45	35-40	35-40			
Commercial	2-3	3-4	4-5	4-5			
Industrial	8-10	8-10	10-12	12-14			
Pub. & Semi Public	6-8	10-12	12-14	14-16			
Recreational	12-14	18-20	18-20	20-25			
Transport & Communication	10-12	12-14	12-14	15-18			
Agriculture & Water Bodies	Balance	Balance	Balance	Balance			
Total Developed Area	100	100	100	100			

## **LINEAR BLOCK - BUILDING PLAN**



#### **AREA STATEMENT:**

TOTAL GROSS FLAT AREA -560 SFT.

#### **COMMON AREAS:**

Corridor – 752.2 sft. <u>TOTAL BLOCK AREA</u> 535.42X12 = 6425.04 sft.

#### **SCHOOL OF PLANNING & ARCHITECTURE**

Jawaharlal Nehru Architecture And Fine Arts University (JNAFAU), Hyderabad.




## **U TYPE BLOCK -BUILDING PLAN**

**Total gross flat area** – 451.0 +108.35 = 559.35 sft. or **560 Sft** 

**Common Areas: Corridor** – 1055.8 sft.

TOTAL BLOCK AREA – 559.35X12 = 6712.2 sft.







## O TYPE BLOCK - BUILDING PLAN (16 Dus per FLOOR)


#### **Total gross flat Area**

- 453.8 +113.77 = 567.5 sft. or **560 Sft.** 

#### **Common Areas:**

**Total** – 1820.4/16 = 113.77sft.

**Total Block Area** – 567.5X12 = 6810sft.



#### **SCHOOL OF PLANNING & ARCHITECTURE**

Jawaharlal Nehru Architecture And Fine Arts University (JNAFAU), Hyderabad.

### **L – TYPE BLOCK – BUILDING PLAN**


Total Gross Flat Area -466.1 + 90.73 = 556.83 sft. or **560 Sft.** 

#### **Common Areas:**

<u>Total</u> – 1088.8/12 = 90.73sft.

#### **Total Block Area**

-556.83X12 = 6681.96 sft.





K. NO YOUR

PROJECT COLUMN

M00000000 0.0000000 DARK DARK

800 R00M 92 x 92 m

speaks Variation

## **Elevation Views Of Building Blocks**



View of Linear block



View of O Shaped block



View of U shaped block



View of L shaped block

SCHOOL OF PLANNING & ARCHITECTURE

Jawaharlal Nehru Architecture And Fine Arts University (JNAFAU), Hyderabad.

## **Central Park & Walking Track Views**

Central Park
& Walking
Tracks



SMALL PONDS AND STREAMS IN THE CENTRAL PARK





# Educational Facilities from KG To PG.



# THANK YOU



