Demonstration Housing Project using Emerging Technologies



Building Materials and Technology Promotion Council
Ministry of Housing & Urban Poverty Alleviation
Government of India

Mainstreaming of Emerging Technologies


Emerging Technologies Identified, Evaluated and Promoted

Formwork Systems

- 1. Formwork for Monolithic Concrete Construction
- 2. Modular Tunnel form
- 3. Sismo Building Technology

Precast Sandwich Panel Systems

- 1. Advanced Building System EMMEDUE
- 2. Rapid Panels
- 3. Reinforced EPS Core Panel System
- 4. QuickBuild 3D Panels
- 5. Concrewall Panel System
- 6. Glass Fibre Reinforced Gypsum (GFRG) Panel System



Mainstreaming of Emerging Technologies

Emerging Technologies Identified, Evaluated and Promoted ...contd.

Light Gauge Steel Structural Systems

- 1. Light Gauge Steel Framed Structure (LGSFS)
- 2. Light Gauge Steel Framed Structure with Infill Concrete Panels (LGSFS-ICP)

Steel Structural Systems

- 1. Factory Made Fast Track Building System
- 2. Speed Floor System

Precast Concrete Construction Systems


- 1. Waffle-Crete Building System
- 2. Precast Large Concrete Panel System
- 3. Industrialized 3-S system using cellular light weight concrete slabs & precast columns



Mainstreaming of Emerging Technologies

Adoption of New Technologies by Government Agencies:

- Ministry of Urban Development vide OM No.JS/Works/OM/2016 dt.30.05.2016
 has directed CPWD, DDA & NBCC to adopt three new technologies which have
 been validated by BMTPC at their construction sites initially in Metropolitan cities
 of India and where the value of works is Rs. 100 crores or more.
- CPWD has also published Schedule of Rates for three technologies namely,
 Monolithic Concrete Construction, EPS Core Panel System and Light Gauge Steel
 Framed Structure vide OM No.DG/DSR/010 dt.24.06.2016.
- CPWD has also issued an OM for adoption of three new and emerging technologies in projects/ works of value not less than 100 crores in metropolitan cities on turnkey basis vide OM No.DG/DSR/011 dt.17.08.2016.
- Now the Ministry of Urban Development vide circular dated December 28, 2016
 has notified that these new technologies may be mandatorily adopted for all
 projects across the country irrespective of location and project cost
 w.e.f.1.4.2017.
- New technologies have also been included in the recently published National Buildings Code.
- Ministry of Defence has initiated a project for married accommodation with new technologies.



Need for Emerging Technologies

 Due to the large volume of housing to be undertaken in both urban and rural areas with limited availability of building materials and finance available, it is important that proven/green and faster construction systems are used, with due care for structural and performance requirements.

New Emerging & Proven Materials & Technologies demand mainstreaming due to:

- Depletion of natural resources
- rising cost of traditional building materials and construction practices
- environmental concerns of producing and using such materials
- scarcity of basic ingredient of coarse and fine sand / aggregates in different parts of the country
- use of energy intensive building materials & products in traditional construction
 & manufacturing
- high Green House Gas emissions
- vulnerability to natural hazards
- shortage of skilled labour
- need to bring efficiency, speed & quality in construction
- low levels of awareness about these technology options at the level of practicing professionals

Demonstration Housing Projects

- Aims to facilitate wide spread dissemination and adoption of both proven, emerging and sustainable building materials and technologies in preference to the conventional
- Create enabling environment for the large scale adoption of such materials & technologies in different geo-climatic parts of the country, thus making housing more affordable and accessible.

Demonstration Housing Project

- The Ministry of Housing & Urban Poverty Alleviation requested the State Governments of Maharashtra, Kerala, Andhra Pradesh, Telangana, Karnataka, Rajasthan, Haryana, West Bengal, Odisha, Sikkim, Gujarat, Uttar Pradesh, Uttarakhand, Tamil Nadu, Bihar and Chhattisgarh for participation in the "Demonstration Housing Project" of BMTPC.
- Received requests from Andhra Pradesh, Telengana,
 Odisha, Haryana, Maharashtra, Uttar Pradesh, Bihar,
 Tamil Nadu, Uttarakhand and Karnataka
- Govt. of Assam and Govt. of UP has also shown interest in undertaking DHPs.

Salient Features of DHPs

- Minimum carpet area of each unit: 30 Sq.mt. or as per the prevailing guidelines of the respective State.
- At least two habitable rooms, separate kitchen, bathroom, toilet and verandah/balcony
- Each project in cluster includes onsite infrastructure development like internal roads, pathways, boundary wall, Underground water tank, external electrification, horticulture work, pavements, septic tanks, UG Tank, etc.
- Proven/green or emerging technology suitable to the region to be selected in consultation with respective State Govt.

Salient Features of DHPs

- Houses are designed keeping in view the dimensional requirements laid down in National Building Code (NBC) 2005.
- Disaster resistant features as per the requirements of existing BIS and international standards pertaining to earthquake, cyclone and flood resistant features.
- The State Government to provide land for the Demonstration Housing Project free of cost
- The State Government to identify the beneficiary for the demonstration houses
- Capacity building of artisans and professionals

Salient Features of DHPs

- During the course of construction, training programmes will be organized for
 - State Professionals such as engineers, architects, planners, etc.
 - Students of engineering and architectural colleges
 - Construction Workers such as masons, carpenters, barbenders, etc.
- These DHPs will act as Training cum Resource Project for providing training on emerging technologies
- DHPs will primarily showcase the emerging technologies suitable for the region

Methodology for Award of Work

- Finalization of Plan, Sections, Layout Plan of DHP in consultation with State Govt.
- After the preparation of detailed estimates, BMTPC float open tender through newspapers and websites of BMTPC and government's tender portal on Design & Build basis.
- Technologies identified jointly with the State Govt.
- The rates for housing on lumpsum built up area basis with complete specifications and infrastructure work on item rate basis.
- Award of work to the lowest bidder.
- Vetting of structural designs through IITs /NITs/ Engineering Colleges.

Demonstration Housing Project using GFRG Panel System at Saraswathi Nagar, Nellore – recently completed







No. of Dwelling Units: 36 (G+1); Project Cost of Houses and a Community Building including infrastructure: Rs.508 lakhs

Carpet Area: 30.20 sqm. (32 houses), 56.74 sqm. (4 houses) Cost of construction: Rs.1693 per sqft.



Inauguration of Demonstration
Housing Project at Saraswathi
Nagar, Nellore on 3rd
September, 2016





EXPENDITURE INCURRED

S. No.	Description	Cost in Rs.
1	Cost of 36 houses	3,26,22,641
2	Cost of Community Centre Building	73,39,794
3	Infrastructure cost	1,07,89,857
	Sub-Total	5,07,52,292
4	Design and documentation charges to IIT Madras	22,90,000
5	Project management & consultancy charges to 15,06,514 FRBL	
6	BMTPC Overheads	8,81,006
	Total	5,54,29,812


Total builtup area of houses Cost per sq.ft. of houses : 19,272 sq.ft. : 1693 per sq.ft.


Demonstration Housing Project at Bhubaneswar, Odisha (under construction)

Salient Features


1.	Area of Site	0.43 Acre (1740 sqfts) - allotted by the State Govt.
2.	No. of Dwelling units (DUs)	32 Nos. (G+3)
3.	Carpet area each DU	23.09 sqmt
4.	Built up area of each DU:	34.21 sqmt.
5.	Total Covered Area	1094.76 sq.mts (11779.6 sqfts)
6.	Technology being used	Expanded Polystyrene Core Panel System (EPS) Technology
7.	Dwelling unit comprises of	A bedroom, multi-purpose room, kitchen Alcove, Separate WC & bathroom
8.	Infrastructure components	External water supply, pavers, sewerage system and solar street lights, etc.


















Expanded Polystyrene Core Panel System (EPS) Technology







Estimates

ABSTRACT SHEET FOR WORKS AT BHUBANESWAR, ODISHA		
S.No	Description	Amount
1	Foundation	1579860.98
2	Superstructure work	10670192.65
3	Common Space and Tarrace floor	1484854.78
	Sub-Total	13734908.41
	Add 7% for Cost Index above DSR 2014	961443.59
	Sub-Total	14696352.00
4	Add 12% for Internal Water Supply &Sanitary Installation	1763562.24
5	Add 12.5% for Internal Electrical Instalation	1837044.00
	Sub-Total	18296958.24
6	Cost of infrastructure including 7% cost index	842395.81
	Total	19139354.05
	Provision for WCT @ 5%	956967.70
	Provision for Labour cess @1 %	191393.54
	Provision for Insurance Charges 0.52%	99524.64
	Grand Total	20387239.93

Sr. No.	Description	Total Cost including onsite
		infrastructure (Rs.in lakh)
1	Tendered cost of the project inclusive of taxes	176.00
	Cost of Houses: Rs.169.90 lakhs	
	Cost of Infrastructure: Rs. 6.10 lakhs	
2	Cost of extra items such as Boundary wall, open	24.00
	drains/channel (as per the site condition)	
3	Contingency (3%)	6.00
4	Planning & Designing charges (7.5%)	15.00
5	BMTPC Overheads (7%)	14.00
	Total	235.00

Duration of the Project: 6 months

Source of Funding

Sr. No.	Description	Total Cost including onsite
		infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	140.80
2	Funding sought from HFA Mission Directorate, MoHUPA	94.20
	Total	235.00







Demonstration Housing Project at Bihar Shariff, Bihar (under construction)

Salient Features


1.	Area of Site	1392.00 sq.mts (14978.0 sqfts)
2.	No. of Dwelling units (DUs)	36 Nos (G+2)
3.	Carpet area each DU	29.67 sqmt (319.25 sqft)
4.	Built up area of each DU:	44.20 sqmt (475.59 sqft)
5.	Total Covered Area	1639.50 sq.mts (17641.0 sqfts)
6.	Technology being used	Monolithic construction with structural stay in place CR steel specially designed formwork system
7.	Dwelling unit comprises of	A Bed room, Multi-purpose hall, kitchen, Separate WC & bathroom
8.	Infrastructure components	Internal road, pathways, boundary wall, Septic tank, external electrification and water supply work, horticulture work, drainage & disposal, etc.
























Monolithic Construction With Structural Stay-In-Place CR Steel Specially Designed Formwork System (Coffor)

MONOLITHIC CONSTRUCTION WITH STRUCTURAL STAY IN PLACE STEEL FORM WORK SYSTEM







Estimates

	ABSTRACT SHEET FOR ESTIMATES AT BIHAR SHARIF, BIHAR	
BUILDING WORKS		
Sr. No.	Sub Head	Amount in Rs
1	Civil Works	
	a Foundation	3294793.20
	b Foundation Stair Case	116223.88
	c Superstructure Panel	9102487.68
	d Superstructure upto finishing	11058460.92
	e Staircase	911222.15
	f Terrace	283947.20
	Total for Civil Work	24767135.03
2	Sanitary and Water Supply	1311112.56
3	Electrical Works	792648.00
	Total (A)	26870895.59
	INFRASTRUCTURE WORKS	
1	Boundary Wall	675368.00
2	Earth Filling	276652.25
3	Road and Pavement	300265.24
4	Septic Tank	220040.05
5	Horticulture	8551.06
6	External Water Supply and Sewerage	588091.50
7	Drainage & Disposal	321856.97
8	External Electrification Work	471933.20
9	Plinth Protection	57474.00
	Total (B)	2920232.26
	Sub Total (C=A+B)	29791127.85
	Cost Index @ 7% Above Bihar Schedule of Rate 2014	2085378.949
	(on C)	2005376.948
	Total (A+B+C)	31876506.80
1	Provision for WCT @ 5%	1593825.34
2	Provision for Labour cess @1 %	318765.07
3	Provision for Insurance Charges 0.52%	165757.84
	GRAND TOTAL	33954855.04

BUDGET

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Tendered cost of the project inclusive of taxes	335.00
2	Contingency (3%)	10.05
3	Planning & Designing charges (7.5%)	25.13
4	BMTPC Overheads (7%)	23.45
	Total	393.63

Duration of the Project: 6 months

Source of Funding

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	250.00
2	Funding sought from HFA Mission Directorate, MoHUPA	143.63
	Total	393.63







Demonstration Housing Project at Lucknow, Uttar Pradesh (under construction)


Salient Features


1.	Area of Site	4075.00 sq.mts (43863.3 sqfts)
2.	No. of Dwelling units (DUs)	40 Nos. (G+1)
3.	Carpet area each DU	26.40 sqmt.
4.	Built up area of each DU:	40.31 sqmt.
5.	Total Covered Area	1612.4.50 sq.mts (17355.0 sqfts)
6.	Technology being used	Stay in Place EPS based double walled panel System
7.	Dwelling unit comprises of	A bedroom, multi-purpose room, kitchen, Separate WC & bathroom
8.	Infrastructure components	Internal and external roads & pavements, Septic Tank, water supply, sewerage, external electrification, Drainage, Landscaping, Boundary Wall, Bore well, UGT etc.
















Stay in Place EPS based double walled panel System









Estimates

ABSTRACT SHEET FOR WORK AT AURANGABAD, LUCKNOW			
	BUILDING WORKS		
Sr. No.	Sub Head	Amount in Rs.	
1	Civil Works		
а	Foundation	3780066.20	
b	Foundation Stair Case	427041.82	
С	Superstructure Panel	13470229.02	
d	Superstructure upto finishing	5622888.36	
е	Staircase	2204966.18	
f	Terrace	524058.73	
	Total for Building Work	26029250.32	
2	Sanitary and Water Supply	1442087.20	
3	Electrical Works	815800.00	
	Sub-Total (A)	28287137.52	
	INFRASTRUCTURE WORKS		
1	Boundary Wall	931741.00	
2	Earth Filling	525448.94	
3	Road and Pavement	1758476.79	
4	Septic Tank & Soakage Well	345221.63	
5	Horticulture	59857.12	
6	External Water Supply and Sewerage	1340542.20	
7	Drainage & Disposal	386697.94	
8	Plinth Protection	119567.93	
9	Rain Water Harvesting	61422.43	
10	Underground Water Tank	189295.47	
11	External Electrification	738264.00	
12	Tube Well	258717.80	
	Sub-Total (B)	6715253.24	
	Total(A+B)	35002390.76	
1	Provision for WCT @ 5%	1750119.54	
2	Provision for Labour cess @1 %	350023.91	
3	Provision for Insurance Charges 0.52%	182012.43	
	TOTAL	37284546.64	
	Add for Transformer	500000.00	
	GRAND TOTAL	37784546.64	

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Tendered cost of the project inclusive of taxes	360.96
2	Cost of Transformer (as requested by State Govt.)	5.00
3	Contingency (3%)	10.98
4	Planning & Designing charges (7.5%)	27.45
5	BMTPC Overheads (7%)	25.62
	Total	430.00

Duration of the Project: 8 months

Source of Funding

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	250.00
2	Funding sought from HFA Mission Directorate, MoHUPA	180.00
	Total	430.00







Demonstration Housing Project at Gachibowli, Hyderabad, Telangana (under construction)


Salient Features


1.	Area of Site	1085.00 sq.mts (11674.6 sqfts)	
2.	No. of Dwelling units (DUs)	32 Nos. (G+3)	
3.	Carpet area each DU	Type A: 38.74 sqmt	
		Type B: 39.30 sqmt	
4.	Built up area of each DU:	Type A: 53.18 sqmt.	
		Type B: 53.10 sqmt.	
5.	Total Covered Area	1702.00 sq.mts (18313.52 sqfts)	
6.	Technology being used	Structural Stay-in-Place Steel Formwork System (Coffor) (16 Houses)	
		Light Gauge Steel Framed Structure (16 houses)	
7.	Dwelling unit comprises of	Two bedrooms, multi-purpose room, kitchen, Two WC & bathroom	
8.	Infrastructure components	Internal roads & pavements, Septic Tank, water supply, sewerage, external electrification, Drainage, Landscaping etc.	












Structural Stay-in-Place Steel Formwork System (Coffor) (16 Houses)





Light Gauge Steel Framed Structure (16 houses)





Estimates

	ABSTRACT SHEET FOR INFRASTRUCTURE WORK AT	TELENGANA	
	BUILDING WORKS		
Sr. No.	Sub Head		Amount in Rs.
1	Civil Works		
а	Foundation		2318
b	Foundation Stair Case		84
С	Superstructure Panel		10150
d	Superstructure upto finishing		11936
е	Staircase		771
f	Terrace		428
	Total for Building Work		25691
2	Sanitary and Water Supply		1336
3	Electrical Works		704
	Total (A)		27732
	INFRASTRUCTURE WORKS		
1	Earth Filling		256
2	Road and Pavement		629
3	Septic Tank		211
4	Horticulture		8
5	External Water Supply and Sewerage		459
6	Drainage & Disposal		568
7	External Electrification Work		448
8	Plinth Protection		47
9	Rain Water Harvesting		81
	Total (B)		2710
	Total(C=A+B)		30442
	Cost Index @7% on C above the DSR 2014		2130
	Total		32573
1	Provision for WCT	5%	1628
2	Provision for Labour cess	1%	325
3	Provision for Insurance Charges	0.52%	169
	GRAND TOTAL		34697

BUDGET

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Tendered cost of the project inclusive of taxes	340.74
2	Contingency (3%)	10.22
3	Planning & Designing charges (7.5%)	25.56
4	BMTPC Overheads (7%)	23.85
	Total	400.37

Duration of the Project: 6 months

Source of Funding

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	0
2	Funding sought from HFA Mission Directorate, MoHUPA	400.37
	Total	400.37







Demonstration Housing Project at Dehradun, Uttaranchal (Proposed)

Salient Features


1.	Area of Site	500 sqmt.
2.	No. of Dwelling units (DUs)	32 Nos. (G+3)
3.	Carpet area each DU	27.40 sqmt.
4.	Built up area of each DU:	45.37 sqmt.
5.	Total Covered Area	1451.85 sqmt.
6.	Technology being used	Stay in Place EPS based double walled panel System OR Monolithic Construction with Structural Stay-In-Place CR Steel Specially Designed Formwork System OR Load Bearing Expanded Polystyrene Core Panel System (EPS) Technology
7.	Dwelling unit comprises of	One Bed Room, Drawing Room, Kitchen, Separate WC & Bathroom















Structural Stay-in-Place Steel Formwork System (Coffor)





Stay in Place EPS based double walled panel System





Estimates

	ABSTRACT SHEET FOR WORK AT DEHRADUN, UTTARAKHAND		
	BUILDING WORKS		
Sr. No.		Sub Head	Amount in Rs.
1	Civil Works		
а	Foundation		2059659.00
b	Foundation Stair Case		244054.00
С	Superstructure Panel		14712567.00
d	Superstructure upto finishing		4293915.00
е	Staircase		1746149.00
f	Terrace		391196.00
g	Plinth Protection		25778.00
	Total for Building Work A		23473318.00
2	Sanitary and Water Supply		1551191.00
3	Electrical Works		857504.00
	Total for Services B		2408695.00
		Total(A+B)	25882013.00
1	Provision for WCT @ 5%		1294100.00
2	Provision for Labour cess @1 %		258820.00
3	Provision for Insurance Charges 0.52%		134586.00
	GRAND TOTAL		27569519.00

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Estimated cost of the project inclusive of taxes	275.70
2	Contingency (3%)	8.27
3	Planning & Designing charges (7.5%)	20.68
4	BMTPC Overheads (7%)	19.30
	Total	323.95

Duration of the Project: 8 months

Source of Funding

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	0
2	Funding sought from HFA Mission Directorate, MoHUPA	323.95
	Total	323.95

Site photograph of Demonstration Housing Project at Dehradun, Uttarakhand








Salient Features

1.	Area of Site	2088 sqmt.
2.	No. of Dwelling units (DUs)	40 Nos. (G+3)
3.	Carpet area each DU	26.85 sqmt.
4.	Built up area of each DU:	37.94 sqmt.
5.	Total Covered Area	1517.60 sqmt.
6.	Technology being used	Glass Fibre Reinforced Gypsum (GFRG) Panel Technology.
7.	Dwelling unit comprises of	One Bed Room, Drawing Room, Kitchen, Separate WC & Bathroom
8.	Infrastructure	Internal and external roads & pavements, Septic Tank, water supply, sewerage, external electrification, Drainage, Landscaping, Boundary Wall, UGT etc.









Glass Fibre Reinforced Gypsum (GFRG) Panel System







Estimates

	ABSTRACT SHEET FOR WORK AT KANCHEEPURAM, TAMIL NADU		
	BUILDING WORKS		
Sr. No.	Sub Head	Amount in Rs.	
1	Civil Works		
а	Foundation	2094563.96	
b	Foundation Stair Case	176661.27	
С	Superstructure Panel	15409083.48	
d	Superstructure upto finishing	3936273.81	
е	Staircase	1284610.24	
f	Terrace	68251.34	
	Total for Building Work	11969444.10	
2	Sanitary and Water Supply	1439067.20	
3	Electrical Works	815800.00	
	Sub-Total (A)	25224311.30	
	INFRASTRUCTURE WORKS		
1	Boundary Wall	752680.65	
2	Earth Filling	184611.63	
3	Road and Pavement	604602.11	
4	Septic Tank	372665.26	
5	Horticulture	24872.06	
6	External Water Supply and Sewerage	4400251.00	
7	Drainage & Disposal	210870.94	
8	Plinth Protection	49178.22	
9	Rain Water Harvesting	61423.90	
10	Underground Water Tank	196157.84	
11	External Electrification	727414.00	
12	Tube Well	325000.00	
	Sub-Total (B)	3949727.60	
	Total(A+B)	29174038.90	
1	Provision for WCT @ 5%	1458701.95	
2	Provision for Labour cess @1 %	291740.39	
3	Provision for Insurance Charges 0.52%	151705.00	
	TOTAL	31076186.24	

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Estimated cost of the project inclusive of taxes	310.76
2	Contingency (3%)	9.32
3	Planning & Designing charges (7.5%)	23.31
4	BMTPC Overheads (7%)	21.75
	Total	365.14

Duration of the Project: 8 months

Source of Funding

Sr. No.	Description	Total Cost including onsite infrastructure (Rs.in lakh)
1	Funding from National Housing Bank	0
2	Funding sought from HFA Mission Directorate, MoHUPA	365.14
	Total	365.14

Site photograph of Demonstration Housing Project at District Kanchipuram, Tamil Nadu





SOURCE OF FUNDING


Sr. No.	Location of DHP	Funding from National Housing Bank	Funding sought from HFA Mission	Total Cost
		(Rs.in lakh)	Directorate, MoHUPA (Rs.in lakh)	(Rs.in lakh)
1	Chandrashekharpur, Bhubaneswar, Odisha	140.80	94.20	235.00
2	Biharshariff, Bihar	250.00	143.63	393.63
3	Aurangabad Jagir, Lucknow, Uttar Pradesh	250.00	180.00	430.00
4	Gachibowli, Hyderabad, Telangana	0	400.37	400.37
	Sub-Total	640.80	818.20	1459.00
5	Dehradun, Uttarakhand	0	323.95	323.95
6	Kancheepuram, Tamil Nadu	0	365.14	365.14
	Total	640.80	1507.29	2148.09

EMERGING TECHNOLOGY PARK CUM TRAINING CENTRE

by BMTPC at Regional Hubs being established at IIT's / NIT's

PROPOSED ACTIVITIES

- The Emerging Technology Park cum Training Centre will be established at identified regional hubs on the land as identified by respective IITs/NITs.
- This technology park will showcase different emerging and green technologies through construction of dwelling units or other structures depending upon the land availability.
- Through this Technology Park, training and sensitization cum awareness programmes, skill upgradation and capacity building programmes will be conducted in association with regional hubs for engineers, architects, contractors, developers, entrepreneurs and users also. The facility within technology park for holding these programmes will also be created.
- The technology park cum training centre will provide the students an opportunity to understand emerging trends of construction which they can use in the field after their graduation.
- The technology park will also be used by the regional hubs as well as by BMTPC/MoHUPA for conducting technical visits of various stakeholders of the regions.
- The funds for establishing technology park cum training center will be given to BMTPC by MoHUPA under PMAY separately.
- The upkeep of the park & training center will be regional hub's responsibility.





AREA DETAILS (per centre)

S.No.	Description	Area
1	Minimum Area required for Emerging	2000 sq.mt
	Technology Park cum Traiing Centre	
2	Training Hall area	230 sq.mt.
	- Hall for 40-50 trainees	(2475 sq.ft.)
	- Two faculty rooms	
	- Two rooms for guests	
	- Ladies & gents toilet	
	- Pantry	
3	No. of demo houses to be constructed	10 nos.
	using emergin technology having an built	
	up area of 450 to 500 sqft. with carpet area	
	of 300 sqft. each	

FUNDS REQUIREMENT (per centre)

S.No.	Description	Amount (Rs.in lakh)
1	Cost of Training Centre using emerging technology (2475 sq.ft. x Rs.1650 per sq.ft.)	41.00
2	Cost of 10 demo houses using emerging technologies (450 sqft. x 1650 per sqft. x 10 houses)	75.00
3	Infrastructure such as roads/pavements, landscaping, external electrification, etc. (15% of cost of training centre & demo house)	17.00
4	Cost of manpower for one year (recurring expenditure) - Research Associate 1 no. @Rs.50,000 p.m. - Data Entry Operator 1 no. @Rs.25,000 p.m. - MTS 2 nos. @Rs.20,000 p.m. each	14.00
5	Fixtures & fittings like dias, tables, chairs, computers, PA system, Multi-media system, etc.	15.00
6	Maintenance charges for one year (recurring expenditure)	5.00
	Sub-Total	167.00
	Contingency (3%)	5.00
	BMTPC overheads/supervision charges including other expenditure (7%)	11.70
	Total	183.70

METHODOLOGY

- The identified Regional Hubs being set up under Technology Sub-Mission at IITs/NITs will be requested to provide land free of cost.
- An MoU will be entered into between respective IITs/NITs, Ministry of HUPA and BMTPC for smooth functioning and operation & maintenance of the Technology Park.
- The Technology Park will be established by BMTPC including sourcing of various emerging technologies.
- The training facility created under the Technology Park will be provided by the Regional Hubs to Ministry of HUPA/BMTPC as and when required for organization of various programmes.

Thank you



Creating Enabling Environment for Affordable Housing for All