



PRADHAN MANTRI AWAS YOJANA (URBAN)

31stCENTRAL SANCTIONING AND MONITORING COMMITTEE (CSMC)

27-02-2018

CHHATTISGARH

State Background





- ➤ Urban Population: 58.15 Lakhs (23% of total population)
- ➤Total ULBøs:- 168
- ➤ All 168 Urban Local Bodies of Chhattisgarh have been included in the PMAY (Urban) Mission.
 - Phase ó I (15/09/2015) ó 36 Cities
 - Phase ó II (29/11/2016) ó 23 Cities
 - Phase ó III (25/05/2017) ó 109 Cities

ULB
SIZE

> 1 Million	1
>1 lakh and <1Million	8
>50,000 and <1 Lakh	6
<50,000	153
Total ULBøs	168

New Funding Pattern



Amount in Rs. Lakhs

Component and Approx. Cost of DU	Central Share	State Share	Beneficiary Share	PPP/ULB Share
In-Situ Slum Redevelopment Using Land as a Resource on PPP basis (ISSR-PPP) (@Rs.5.50 Lakh per DU)	1.00	0.00	0.75	3.75
Affordable Housing in Partnership (AHP) (@Rs.4.75 Lakh per DU)	1.50	2.50	0.75	NA
Subsidy for Beneficiary Led Individual House Construction (BLC) (@Rs.3.21 Lakh per DU)	1.50	0.85	0.86	NA

Demand Assessment Survey



Component	Final Survey Data Post Validation (As per MIS Entry)
1	2
ISSR -PPP	35335
АНР	143492
BLC	130322
CLSS	61107
Total	373206

[➤] Demand Assessment Survey has been completed in all 168 ULB®

>HFAPoA for first phase 36 cities will be submitted by March 2018. RFP for remaining 132 second and third phase cities is under process and final HFAPoA for these 132 cities will be submitted by Dec 2018

AIP (ISSR-PPP, AHP & BLC)



	Tar	get	Actual		
FY	Sanction of Houses (Nos.) Completion of Houses (Nos.)		Sanction of Houses (Nos.)	Completion of Houses (Nos.)	
2015-16	12670	1000	12670	838	
2016-17	16298	1000 16298		114	
2017-18	120000	10000	60021	270	
2018-19	151032	40000	-	-	
2019-20	0	100000	-	-	
2020-21	0	100000	-	-	
2021-22	0	48000	-	-	
TOTAL	300000	300000	88989	1222	

Progress of Approved Projects



Sr. No.	COMPONENT	NO. OF PROJECTS APROVED	TOTAL NUMBER OF DU'S	TOTAL PROJECT COST (Rs. in Crs.)	NO. OF DU'S UNDER TENDER	NO. OF DU'S AWARDED / GROUNDED	NO. OF DU'S COMPLETED	TOTAL EXPENDITURE BOOKED (Rs. in Crs.)
1	2	3	4	5	6	7	8	9
1	AHP	39	26086*	1482.62	1148	16117	1058	107.95
2	BLC	329	56232**	1724.07	52831 (Yet to Start Work)	3384	164	72.83
3	ISSR-PPP	10	6671	384.83	6671	0	0	0
	Total	378	88989*	3591.52	60650	19501	1222	180.78

^{*7763} DU's out of 26086 sanctioned AHP DU's are under curtailment by CGHB.

^{** 18570} DUs out of 56232 sanctioned BLC DUs are on Abadi land.

Project & Beneficiary Attachment in MIS ó Approved Projects

S	STATE

Sr. No.	Component Name	No. of DPR	No. of Annexures Attached	No. of Sanctioned DUs	No. of Attached Beneficiary
1	AHP	39	24	26086	3405
2	ISSR-PPP	10	09	6671	4317
3	BLC	329	329	56232	30679
	Grand Total	378	362	88989	38401

BLC Geo-tag Status ó Approved Projects

Not Started	Started						
Not Started	Foundation	Lintel	Roof	Completed	Total	Grand Total	
8100	1990	767	463	164	3384	11484	

Project Proposal Brief ó AHP & BLC

(Rs. in Crs.)

Description	AHP	BLC (New)	Total (2+3)
1	2	3	4
■No. of Projects	19	62	81
■No. of Cities	08	48	56 (53* actual ULB)
■No. of DUs	17457	10572	28029
■Project Cost (Rs. in Crore)	829.11	321.69	1150.80
■Central Share (Rs. in Crore)	261.85	158.58	420.43
■State Share (Rs. in Crore)	436.33	85.24	521.57
■ULB Share (Rs. in Crore)	-	-	0.00
■Beneficiary Share (Rs. in Crore)	130.93	77.86	208.79
■ 40% of ACA (First Installment)	104.74	63.43	168.17
■ Average Per Dus Cost	4.75	3.21	NA

^{* 3} ULBs submitted DPR in Both Verticals (AHP & BLC).

Project Proposal Checklist

Checklist	Status (V/N)
CHECKHSU	Status (Y/N)
SLAC/SLSMC approval/Minutes submitted	Yes
■Land title status (encumbrance free)	BLC:- 3315 DU¢s ó Own Land/Permanent Lease Deed. 6391 DU¢s ó Abadi Bhumi, Permanent Lease Deed will be granted shortly. 866 DU¢s ó Expired Patta, Will be renewal shortly. AHP:- 17457 DU¢s ó ULB Land, Govt. Land (15% EWS Land)
■Beneficiary list (BLC & AHP) submitted	Yes
■No. of Beneficiaries with Aadhar ID	28029
■No. of Beneficiaries with other Unique ID	0
■No. of Aadhar seeded Bank accounts	28029
Status of physical & social infrastructure	BLC ó Available AHP ó Proposed
■Beneficiary consent sought	Yes

Pending Release of Funds From GoI



First installment of 158 (154 BLC+ 4 ISSR) projects sanctioned in last CSMC dated 27-09-2017 and

First installment of 152 BLC projects sanctioned in last CSMC dated 27-12-2017 as follows:-

Sr. No.	Component	No. of Projects	Total Number of DU÷s	Total Project Cost (Rs. in Crs.)	Central Share	Beneficiary Attachment	Required First Instalment (40%)
1	2	3	4	5	6	7	8
1	BLC	306	50714	1556.07	760.71	26595	304.28
2	ISSR-PPP	4	4409	243.44	44.09	3114	17.64
	Total	310	55123	1799.51	804.80	29709	321.92

Status of Funds Released

(Rs. in Crs.)



Component Name	Projects Approved	Total approved units	Total Project Cost Rs.	Total Central Share	Intal State		Total Matching Grant Released By State	Expected date of next proposal
ISSR- PPP	10	6671	384.83	66.71	7.25	9.05	2.90	June -2018
AHP	39	26086	1482.63	391.29	392.80	156.52	157.12	March- 2018
BLC	329	56232	1724.07	843.48	462.00	33.10	17.73	March -2018
HFAPoA, SLTC &CLTC	-	-	-	-		6.20	2.07	April -2018
Total	378	88989	3591.53	1301.48	862.05	204.87	179.82	-

CLSS Status

00	रीसगढ शाक	00
0 4		1 8
ed /	सल्यमेव जयते	38
-	000000	9

Sr. No.	Particulars	No of Cases.	Amount (Rs. in Crore)		
1	Cases Sent for Sanction	4774	182.13		
2	Loan Sanctioned	2301	68.29		
3	Loan Disbursed	1427	35.73		

SLTC/CLTC Deployment

SLTC/CLTC	Sanctioned	Appointed
SLTC	10	9
CLTC	83	68
Total	93	77

JNNURM ó IHSDP/BSUP/RAY



Name of Scheme	No. of DUs Approved	No. of DUs Completed	No. of DUs Occupied	No of DUs Under Progress	No of DU¢s Not Started	No. of DUs Vacant	UC to be submitted (in Cr.)	Remarks for UC
1	2	3	4	5	6	7	8	9
IHSDP	15782	14702	9731	1080	0	4971	17.26	Rs.17.26 Crs to be returned to GoI due to curtailment of DUøs
RAY	300	96	92	204	0	4	0.00	100% UC already submitted
BSUP	12860	10204	9027	2592	64	1177	29.61	To be submitted June. 2018
Total	28942	25002	18850	3876	64	6152	46.87	

Monolithic AHP Projects of Raipur Municipal Corporation











AHP Projects of Raipur Municipal Corporation



Monolithic AHP Projects of Bhilai Municipal Corporation









Pre-Cast AHP Projects of CGHB, Naya Raipur











BLC Houses of Raipur Municipal Corporation









BLC Houses of Bilaspur Municipal Corporation



Various BLC Houses in Chhattisgarh



