

# Pradhan Mantri Awas Yojana (PMAY-U)



## *Meeting of CSMC*

Proposal for  
32 Projects under Beneficiary Led Construction  
(BLC)

*30<sup>th</sup> May, 2018*



Urban Development & Housing Department  
Government of Madhya Pradesh

# Progress of PMAY (U)



2

Indicators	Current Status (No.)
▪ Cities Approved	379
▪ Demand Survey Completed	379
▪ Total Demand	11.52 Lakh
▪ Demand received through Common Service Centre and Online Application	4.42 Lakh
▪ Cases accepted/rejected	2.05 Lakh
▪ Whether HFAPoA Submitted	Yes, For 378 Towns
▪ Whether AIP Submitted	AIP shall be submitted by June 2018
▪ Whether HFAPoA & AIP entered in MIS	8.38 Lakh Surveyed Data Entries have been entered in PMAY MIS
▪ SLTC/CLTC staffs approved vs. placed	SLTC:10 vs 10 / CLTC: 454 vs 521
▪ Target of DUs in 2018-19	Sanctioning: Nil Completion: 5.00 lakhs DUs
▪ State Budgetary Provision for PMAY (U) in 2017-18	As per provision of Gol matching budgetary provisions is ensured in state budget

# Interface with MIS



3

Indicators	Current Status (No.)
▪ Survey entry made (%)	88.04%
▪ Projects approved:	669
▪ Projects entered (7A/B/C/D)	669
▪ DUs approved under BLC	3.08 Lakh
▪ Beneficiaries attached	2.95 Lakh
▪ Geo-tagged Points	4.11 Lakh (No. of Unique Houses Geo-Tagged: 2.43 Lakh)

# Progress of Projects



4

Verticals	EWS Houses Approved	Tendered	Work Order Issued	Grounded for Construction / In-Progress				Completed
				Foundation	Lintel	Roof	Total	
AHP	1,41,374	48,368	93,006	67,066	12,766	8,965	<b>88,797</b>	4,209
BLC (N)	3,07,601	-	-	1,57,213	33,850	28,390	<b>2,19,453</b>	39,896
ISSR	2,172	960	-	-	-	-	-	-
CLSS	8,469	-	-	-	-	-	-	8,469
<b>Total:</b>	<b>4,59,616</b>	<b>49,328</b>	<b>93,006</b>	<b>2,24,279</b>	<b>46,616</b>	<b>37,355</b>	<b>3,08,250</b>	<b>52,574</b>

Total Sanctioned : 5,24,484 DUs (LIG/MIG/HIG: 64,868 DUs).

Data of 2,49,126 potential beneficiaries entered in PMAY MIS as well as details shared with SLBC and both CNAs.

*Photographs*  
*Affordable Housing in Partnership*  
*(AHP)*

# Progress of Approved AHP Projects



Completed and Alloted DU in Chhindwara

# Progress of Approved AHP Projects



Completed DUs in Damoh

# Progress of Approved AHP Projects



Completed & Under-Construction DUs in Satna



