# PRADHAN MANTRI AWAS YOJANA HOUSING FOR ALL (URBAN) [PMAY - HFA (U)] WEST BENGAL

## Fund sharing –Beneficiary Led Constructions (BLC)

☐ Cost break up for construction of Dwelling Units:

| All figures in Rs. Lakhs                 |                  |                |                             |       |  |  |
|--|------------------|----------------|-----------------------------|-------|--|--|
|  | Central<br>Share | State<br>Share | Beneficiary<br>Contribution | Total |  |  |
| ULBs having population more than 5 lakhs | 1.50             | 1.83           | 0.35                        | 3.68  |  |  |
| ULBs having population less than 5 lakhs | 1.50             | 1.93           | 0.25                        | 3.68  |  |  |
| ULBs in Hilly Areas                      | 1.50             | 2.66           | 0.25                        | 4.41  |  |  |

☐ Cost break up for Infrastructure Development (ID):

Unit cost for ID: 10% of DU Cost

| All figures in Rs. Lakhs                 |                  |                |                     |       |  |  |  |
|--|------------------|----------------|---------------------|-------|--|--|--|
|  | Central<br>Share | State<br>Share | ULB<br>Contribution | Total |  |  |  |
| ULBs having population more than 5 lakhs | -                | 0.184          | 0.184               | 0.368 |  |  |  |
| ULBs having population less than 5 lakhs | -                | 0.184          | 0.184               | 0.368 |  |  |  |
| ULBs in Hilly Areas                      | -                | 0.2205         | 0.2205              | 0.441 |  |  |  |

# OVERVIEW OF SANCTIONED BENEFICIARY LED CONSTRUCTIONS (BLC) PROJECTS

# Overview of sanctioned Projects

| FY in which projects are sanctioned | No. of Sanctioned<br>Projects | No. of Approved<br>Beneficiaries | No. of<br>Beneficiaries<br>attached in<br>PMAY-MIS |
|-------------------------------------|-------------------------------|----------------------------------|--|
| 2015 - 16                           | 108                           | 74,880                           | 68,242   |
| 2016 - 17                           | 42                            | 68,664                           | 53,665   |
| 2017 - 18                           | 86                            | 59,929                           | 56,885   |
| 2018 - 19                           | 28                            | 26,540                           | 21,370   |
| TOTAL                               | 264                           | 2,30,013                         | 2,00,162   |

# Physical Progress

| FY 20                       | 015 - 16 | FY 2016 - 17 | FY 2017-18 | FY 2018-19 | TOTAL           |
|-----------------------------|----------|--------------|------------|------------|-----------------|
| > Approved DUs              | 74,880   | 68,664       | 59,929     | 26,540     | <u>3,30,781</u> |
| No. attached                | 68,242   | 53,665       | 56,885     | 21,370     | 2,00,162        |
| Total Grounded<br>DUs       | 65,454   | 33,685       | 8,131      | -          | <u>1,46,634</u> |
| Foundation<br>Level         | 1,116    | 8,535        | 6,367      | -          | 16,018          |
| ➤ Lintel Level              | 2,155    | 6,252        | 724        | -          | 9,131           |
| ➤ Roof Level                | 10,574   | 9,637        | 648        | -          | 20,859          |
| > Completed                 | 51,618   | 9,365        | 753        | -          | 62,239          |
| Occupied (out of Completed) | 50,324   | 8,358        | 753        | -          | 59,435          |

## Revision of Projects: Removal of beneficiaries

#### ■ FY 2015-16:

- ➤ A total of 74,880 beneficiaries were approved across 108 projects, out of which 68,359 beneficiaries have been attached online.
- Out of the above, 67,709 beneficiaries have been confirmed by ULBs towards construction of DUs.
- ➤ A total of 1290 Beneficiaries have opted out from the list of beneficiaries attached for 46 projects out of 108 projects sanctioned due to reasons like land issues, migration to other states, inability to pay beneficiary share etc.. These 1290 beneficiaries have to be removed from PMAY MIS to achieve final figure.
- BLC DPR approved for Bhatpara Municipality of North 24 Parganas district comprising of 289 beneficiaries, will not be implemented. Hence, the entire project may be treated as cancelled.

### Legal Heir cases in BLC projects

- ☐ FY 2015-16:
- ➤ A total of 189 beneficiaries are to be replaced by their respective legal heirs due to death of the beneficiaries which are across 22 projects
- Following documents / testimonials are submitted:
  - A database containing the details of deceased beneficiaries alongwith their legal heir
  - Death certificates of the deceased beneficiaries
  - Legal heir certificates of the successors

#### Financial Progress for Projects sanctioned in FY 2015-16

#### Fund received (1<sup>st</sup> & 2<sup>nd</sup> instalments):

- Central Share: Rs.837.77 Crores
- > State Share (incl. ID): Rs.1180.95 Crores
- Total fund received: Rs.2018.72 Crores

#### Fund released to ULBs:

- Central Share: Rs.940.23 Crores
- > State Share (incl. ID): Rs.1325.29 Crores
- Total fund released: Rs.2265.62 Crores\*

#### **Utilization:**

> Total fund utilized: Rs.2064.61 Crores (91%)

<sup>\*</sup> Additional fund of Rs.246.90 Crores has been released to the better performing ULBs having projects sanctioned in FY 2015-16 from the allotted fund for projects sanctioned in FY 2016-17 & 2017 – 18

#### Financial Progress for Projects sanctioned in FY 2016-17

#### Fund received (all figures in Rs. Crores):

➤ Central Share: Rs.411.98 Crores

➤ State Share (incl. ID): Rs.580.74 Crores

➤ Total Fund received: Rs.992.72 Crores

#### Fund released to ULBs:

Central Share: Rs.369.56 Crores

> State Share (incl. ID): Rs.520.95 Crores

> Total fund released: Rs.890.51 Crores

#### **Utilization:**

➤ Total fund utilization: Rs.640.10 Crores (72%)

#### Financial Progress for Projects sanctioned in FY 2017-18

#### Fund received (all figures in Rs. Crores):

- ➤ Central Share: Rs.272.66 Crores
- ➤ State Share (incl. ID): Rs.384.35 Crores
- ➤ Total Fund received: Rs.657.01 Crores

#### Fund released to ULBs:

- Central Share: Rs.120.70 Crores
- > State Share (incl. ID): Rs.170.15 Crores
- > Total fund released: Rs.290.85 Crores

#### **Utilization Status**

#### ■ FY 2015-16:

Total Central Share received as 1<sup>st</sup> & 2<sup>nd</sup> Installment: Rs.837.77 Crores

- UC Submitted to MoHUA, Gol :Rs.777.72 Crores

(93%)

- Request for release of 3<sup>rd</sup> & Final Installment :Rs.285.42 Crores

#### ■ FY 2016-17:

- Total Central Share received as 1<sup>st</sup> Installment : Rs.411.98 Crores

 UC amounting Rs. 411.98 Crores (100%) has already been submitted to MoHUA, GOI with a request for release of 2<sup>nd</sup> Installment of Rs.411.98 Crores

# NEW PROPOSALS UNDER BENEFICIARY LED CONSTRUCTION (BLC) FOR FY 2018-19

## New Proposals under BLC for FY 2018 – 19

■ DPR submitted by ULBs : 91

■ Total number of beneficiaries to be covered : 1,01,903

#### Financial involvement (Rs. In Crores)

■ Total Project Cost : 4,136.68

■ Total Central share involved : 1528.55

■ Total State share (including ID) involved : 2160.82

■ Total ULB Share (for ID) involved : 188.03

Total Beneficiary contribution to be mobilized : 259.28

■ Requirement of Central Share as 1<sup>st</sup> instalment (40%) : 611.42

Requirement of State Share including ID  $1^{st}$  instalment (40%) : 864.33

# NEW PROPOSALS UNDER BANGLAR BARI & AFFORDABLE HOUSING IN PARTNERSHIP FOR FY 2018-19

# Demand for Banglar Bari and AHP by Development Authorities / Developer for FY 2018-19

All figures in Rs. Lakh

| Name of the DA / Developer | Project<br>Location                              | No. of<br>Blocks | No. of<br>DUs | Project<br>Cost | Central<br>Share | State<br>Share | ULB / DA<br>Share | Beneficiary<br>Share |
|----------------------------|--|------------------|---------------|-----------------|------------------|----------------|-------------------|----------------------|
| KMDA                       | Nonadanga,<br>EKAD Project                       | 10               | 160           | 766.40          | 240.00           | 446.40         | 40.00             | 40.00                |
| KMDA                       | 6, Rakhal Das<br>Addya Lane,<br>Kol – 700027     | 1                | 16            | 76.64           | 24.00            | 44.64          | 4.00              | 4.00                 |
| KMDA                       | 10, Rakhal<br>Das Addya<br>Lane, Kol –<br>700027 | 1                | 16            | 76.64           | 24.00            | 44.64          | 4.00              | 4.00                 |
| BAPL                       | Andal, near<br>Durgapur                          | 50               | 800           | 6040.00         | 1200.00          | 2232.00        | -                 | 2608.00              |
| TO                         | TAL  | 62               | 992           | 6959.68         | 1488.00          | 2767.68        | 48.00             | 2656.00              |

# SOME GLIMPSES OF COMPLETED DWELLING UNITS



Bansberia Municipality, Hoogly District



Suri Municipality, Birbhum District



Barrackpore Municipality, North 24 Parganas District



Ramjibanpore Municipality, Paschim Medinipur District



Contai Municipality, Purba Medinipur District



Purulia Municipality, Purulia District



Krishnagar Municipality,
Nadia District

# **THANK YOU**

# Physical Progress

| FY 20                       | 015 - 16 | FY 2016 - 17 | FY 2017-18 | FY 2018-19 | TOTAL    |
|-----------------------------|----------|--------------|------------|------------|----------|
| > Approved DUs              | 74,880   | 68,664       | 59,929     | 26,540     | 2,30,013 |
| No. attached                | 68,242   | 53,665       | 56,885     | 21,370     | 2,00,162 |
| Total Grounded<br>DUs       | 65,454   | 33,685       | 8,131      | -          | 1,07,270 |
| Foundation<br>Level         | 1,116    | 8,535        | 6,367      | -          | 16,018   |
| ➤ Lintel Level              | 2,155    | 6,252        | 724        | -          | 9,131    |
| ➤ Roof Level                | 10,574   | 9,637        | 648        | -          | 20,859   |
| ➤ Completed                 | 51,618   | 9,365        | 753        | -          | 61,736   |
| Occupied (out of Completed) | 50,324   | 8,358        | 753        | -          | 59,435   |