No. 11022/19/2022-HFA-UD (9126856)
Government of India
Ministry of Housing & Urban Affairs
(HFA Directorate)

Nirman Bhawan, New Delhi,
Dated 13th April 2022

OFFICE MEMORANDUM

Subject: Minutes of the 60th meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All.

The undersigned is directed to forward herewith a copy of the minutes of the 60th meeting of the Central Sanctioning and Monitoring Committee (CSMC) for Pradhan Mantri Awas Yojana (Urban) -Housing for All Mission held on 30.3.2022 at New Delhi with Secretary, Ministry of Housing & Urban Affairs in chair, for information and necessary action.

Encl: As above

(Vinod Gupta)
Under Secretary to the Govt. of India
Tel: 011- 23062859

To,

Members of the CSMC as follows:

1. Secretary, Ministry of Housing & Urban Affairs, Nirman Bhavan, New Delhi
2. Secretary, Department of Expenditure, Ministry of Finance, North Block, New Delhi.
3. Secretary, Ministry of Social Justice and Empowerment Shastri Bhavan, New Delhi.
4. Secretary, Department of Health and Family Welfare, Nirman Bhawan, New Delhi.
5. Secretary, Department of Financial Services, Ministry of Finance.
6. Secretary, Ministry of Labour & Employment, Shram Shakti Bhawan, New Delhi
7. Secretary, Ministry of Minority Affairs, Paryavaran Bhawan, New Delhi
8. Addl. Secretary (Housing), M/o HUA, Nirman Bhawan, New Delhi
9. Joint Secretary (NULM), MoHUA. Nirman Bhawan, New Delhi
10. Joint Secretary and Financial Adviser, Ministry of HUA, Nirman Bhavan, New Delhi.
11. Mission Director (Smart Cities), MoHUA.
12. Joint Secretary & Mission Director –in charge of HFA, MoHUA.

Copy to:

i. The Principal Secretary, Municipal Administration & UD, Govt of Andhra Pradesh, Room 105, L- Block AP Secretariat, Hyderabad, 500022
ii. The Additional Chief Secretary, Department of Housing & Urban Development, Government of Gujarat, 14th Block, 9th Floor, Sachivalaya, Gandhinagar, 382010, Gujarat.
iii. The Principal Secretary (Housing), Government of Maharashtra Room No 425, 4th Floor, Mantralaya, Mumbai-400032.
iv. The Principal Secretary, Urban Development Department, Government of Tripura, Agartala 799001

v. The Secretary to Government, H &UD Department, Govt. of Tamil Nadu, Secretariat, Chennai-600009
vi. The Director, State Urban Development Agency (SUDA), State Govt. of West Bengal, H-C Block, Sector-III, Bidhannagar, Kolkata -700106.

Copy also to:

i. CCA, M/o (HUA)
ii. Director General, National Buildings Organisastion, Nirman Bhawan, New Delhi.
iii. General Manager (Projects), HUDCO, India Habitat Centre, Lodhi Road, New Delhi 110003
iv. Executive Director, BMTPC, Core 5A, India Habitat Centre, Lodhi Road, New Delhi 110003
v. DDG, (HFA-II)/Director-(HFA-I)/ Director (HFA-V), Dy. Secretary (HFA-IV) HFA Directorate, M/o HUA, New Delhi.
vi. Director (IFD), M/o HUA
vii. Dy. Chief MIS, HFA Mission Directorate, New Delhi – with a request to upload it on M/o HUA website immediately.
viii. PMU, HFA Mission Directorate, New Delhi
ix. Under Secretary-HFA-1/ HFA-2/HFA-4/HFA-5
x. Section Officer-HFA-1/HFA-2/HFA-3/HFA-4/HFA-5
xi. Asst. Accounts Officer (JnNURM/RAY/HFA).

(Vinod Gupta)
Under Secretary to the Govt. of India

Table of Contents

S. No.	Contents	Page Number
1	Confirmation of the minutes of the **59th meeting** of CSMC under PMAY-U held on 23.3.2022(Agenda 1)	1
2	(i) Consideration of Central Assistance for 8 BLC (new construction) projects in Vishakhapatnam; and (ii) Consideration of Central Assistance for 61 BLC (New construction) projects submitted by State of **Andhra Pradesh** (Agenda 8 & 9)	2
3	Proposal for Curtailment of 1,20,671 houses in 366 BLC (New) Projects sanctioned in different CSMC meetings under PMAY-U submitted by **Andhra Pradesh** (Agenda 10)	4
4	Consideration of Central Assistance for 34 BLC (New) Projects submitted by the State of **Gujarat** (Agenda 2-A)	5
5	Proposal for Curtailment of 8,338 houses in 548BLC (New), and 3,011 houses in 5 ISSR Projects, Surrender of 63 houses in 1 AHP Projects, and Revision (Addition) of 16 houses in 1 AHP Projects sanctioned in different CSMC meetings under PMAY-U submitted by **Gujarat** (Agenda 2-B)	6
6	Consideration for Central Assistance for 232 BLC (New),18 AHP, 28 AHP (PPP), 2 AHP – JV, 7 ISSRprojects submitted by State of **Maharashtra** (Agenda 3)	9
7	Proposal for Curtailment of 1,198 houses in 15 BLC (New) Projects and 17,276 houses in 1 AHP – PPP Project, Cancellation of 3,278 houses in 4 AHP Projects &6,754 houses in 7 AHP –PPP Projects, Addition of 210 houses in 1 AHP Project and 212 houses in 1 AHP-PPP Project, Revision of funds in 1 AHP –PPP Project sanctioned in different CSMC submitted by the State of **Maharashtra**. (Agenda 8)	11
8	Consideration for Central Assistance for 38 AHP projects submitted by State of **Tamil Nadu** (Agenda 7)	14
9	Consideration for Central Assistance in respect of 16 BLC (New Construction) projects submitted by the State of **Tripura** (Agenda 5)	16
10	Proposals for Curtailment of 2,136 houses in 45 BLC (New) projects sanctioned in different CSMC meetings under PMAY-U for the State of **Tripura** (Agenda 6)	18
11	Consideration for Central Assistance for 103 BLC (New) and 1 AHP projects submitted by the State of **West Bengal** (Agenda 11)	19
12	Proposal for correction in the name of an ULB, of which 1 BLC (New) project already curtailed in 56th CSMC meeting under PMAY-U Mission submitted by the State of Govt. of **Uttar Pradesh** (Agenda 12)	21
13	Consideration for Technology Innovation Grant (TIG) for 02	22

	Projects (1,388 Units) under Model-2 of Affordable Rental Housing Complexes (ARHCs) (Agenda 13)	
14	GENERAL OBSERVATIONS	**24**

Minutes of the 60th meeting of Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana (Urban) - Housing for All Mission held on 30thMarch 2022.

The 60thmeeting of Central Sanctioning and Monitoring Committee (CSMC) under Pradhan Mantri Awas Yojana - Urban (PMAY-U) was held on 30th March2022 at 5.00 p.m.in the Conference Room, Nirman Bhawan, New Delhi, under the Chairmanship of Secretary, Ministry of Housing and Urban Affairs (MoHUA) and attended by participants/representatives from the State/UT Governments, officers of the Ministry and other Departments etc. The list of participants is at **Annexure-I.**

2. The meeting began with welcome address by the Joint Secretary & Mission Director (HFA). The States of Andhra Pradesh, Gujarat, Maharashtra, Tamil Nadu, Tripura and West Bengal attended the meeting for review/monitoring and submitted proposals for new/revision of projects.

3. Secretary, MoHUA in his opening remarks made following observations:

i. States/UTs should adopt a focused approach for:
   - Completion of the grounded houses and ensuring their occupancy by the identified beneficiaries.
   - Grounding of all sanctioned houses at the earliest and ensuring their completion and occupancy within the stipulated timeline.

ii. It is matter of concern that few State/UT Governments are proposing large number of cancellation andnew houses/projects when 7 yearsMission period is ending. Normally, houses/projects which have not started even after 18/24 months due to any reasons should have been proposed for curtailment and funds released be utilized for other ongoing projects. There should be clear mechanism for curtailment of non-starter houses and while proposing curtailment of houses/cancellation of projects,it may also be ensured that no eligible beneficiaries are deprived of the benefits under the Scheme, owing to such curtailment/cancellation.

iii. He further emphasized that PMAY-U is completing its tenure on 31.3.2022. Further extension up to 31.03. 2024 is under active consideration to complete houses sanctioned till 31.03.2022. Now onwards no additional houses will be sanctioned and focus will be on completion of already sanctioned houses.

iv. Under Credit Linked Subsidy Scheme (CLSS), the subsidy will be released to loan subsidy claims approved till 31.3.2022 by the respective Central Nodal Agencies (CNAs).

4. Thereafter, Joint Secretary & Mission Director (HFA) introduced the **agenda** for the meeting. The agenda items also form part of the minutes. The minutes recorded in alphabetical order are as follows:

1	**Confirmation of the minutes of the 59th meeting of CSMC under PMAY-Uheld on 23.3.2022 (Agenda 1)**

The minutes of the **59th meeting of CSMC under PMAY-U** held on 23.3.2022 were confirmed.

2.	**(i) Consideration of Central Assistance for 8 BLC (new construction) projects in Vishakhapatnam; and** **(ii) Consideration of Central Assistance for 61 BLC (New construction) projects submitted by State of Andhra Pradesh (Agenda 8 & 9)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 8 BLC (New)in Vishakhapatnam and 61 BLC (New) projects submitted by the State of **Andhra Pradesh.** The salient details of the proposal are as under:

(₹ in lakhs)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC (Vizag)	8	1,00,000	1,50,000.00	45,000.00	-	1,05,000.00	16.3.2022/ 17.3.2022
BLC	61	40,282	60,423.00	8,554.20	-	60,268.31	

B. Additional information given by the State:

i.	Encumbrance free land is available for the above projects. Beneficiaries have been identified.
ii.	Due to ongoing work of infrastructure in completed AHP projects, occupancy is slow. Efforts are being made to allot all completed AHP houses in next 2/3 months.
iii.	State Government is planning to mobilise ₹3,750 crore through land monetization, part of which will be used for providing infrastructure.

C. CSMC observations:

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	AHP/BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
AHP	2,68,002	2,68,002	1,89,289	100	71	65	***131**
BLC	17,19,483	13,82,969	2,03,379	80	15	85	86
CLSS	56,241	56,241	56,241	100	100		

i.	Only 4.72 lakh houses completed out of a total sanction of 20.45 lakh. 3.36 lakh BLC houses are yet to be grounded.State Government may ensure grounding of all sanctioned houses without any delay.
ii.	Post approval of CSMC Gender/Category modification in 49 BLC and 101 AHP proposal is still pending, which may be expedited.
iii.	Since large number of houses is proposed in today's meeting, State Government must ensure grounding of all houses within 2/3 months positively.
iv.	State proposal for detachment of 88,839 AHP beneficiaries and their shifting to another DPR proposed is unacceptable. (74,207 AHP beneficiaries curtailed in 67 projects in 51st and 54th CSMC meetings, 12,939 AHP houses construction completed but not occupied by the respective beneficiaries).
v.	As per PMAY (U) MIS, there are 16,000 duplicate beneficiaries in the State who are enrolled to get the benefits of PMAY-U and PMAY-G i.e. in both the schemes. State to carefully re-examine the matter and resolve it at the earliest.
vi.	The State has an unspent balance of **₹356.89** crore under PMAY-U for which Utilization Certificates may be submitted at the earliest.Further, pending UCs for **₹156.79** crore for PMAY-U. There is also an excess ACA of ₹52.079 crore under JnNURM, which may be refunded immediately along with the interest applicable as per rules.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the State of **Andhra Pradesh** as under:

(₹ in lakhs)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC(N)	8	1,00,000	1,50,000.00	60,000.00	Aadhaar seeded

Vizag					beneficiary entries in
BLC (N)	61	40,282	60,423.00	24,169.20	MIS of PMAY-U.

Project-wise details are given at **Annexure –II-A&B.**

3	**Proposal for Curtailment of 1,20,671 houses in 366 BLC (New) Projects sanctioned in different CSMC meetings under PMAY-U submitted by Andhra Pradesh (Agenda 10)**

A. Brief Information:

The Committee was informed that State Government of Andhra Pradesh has proposed for Curtailment of 1,20,671 houses in 366 BLC (New) Projectssanctioned in different CSMC meetings. The reason for curtailment includes, Beneficiaries erroneously attached to the projects earlier (earlier proposed in BMR), court cases, site and family disputes arised in own sites, not willing to dismantle the existing house, member of the household already covered in previous State Government schemes, Death of single household beneficiary etc. The SLSMC in its meeting held on 7.2.2022 has approved curtailment of houses. The details of the proposals are as under:

(₹ in lakh)

Original Proposal approved by CSMC				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
8,10,067	28,35,216.45	12,15,100.50	3,11,302.60	13,08,813.35

Curtailment Proposed by State				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
1,20,671	4,12,100.13	1,81,006.5	4,78,83.7	1,83,209.93

Revised Proposal after Curtailment				
No of Houses	Project Cost	Central Assistance	State Share	Beneficiary Share
6,89,396	24,23,116.32	10,34,094.00	2,63,418.90	11,25,603.42

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State

Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 1,20,671 houses in 366 BLC (New) Projects sanctioned in different CSMC meetings as proposed by the State Government of **Andhra Pradesh.** It was however, advised that project-wise/ city-wise curtailment may be rechecked/reconciled before data in MIS is updated. It was also directed that:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Govt. must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure II-C.**

4.	**Consideration of Central Assistance for 34 BLC (New) Projects submitted by the State of Gujarat (Agenda 2-A)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 34 BLC (New) projects submitted by the State of **Gujarat.** The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC	34(34)	2,811	4,216.50	5,792.07	Nil	2,032.54	17.01.2022/ 08.02.2022

B. Additional information given by the State:

i.	Except Model Tenancy law, all mandatory reforms have been achieved.
ii.	Encumbrance free land is available for the above projects. Beneficiaries consent has also been obtained.
iii.	It has been ensured that beneficiaries have rightful ownership of Land. Project duration is 09 months after the approval of DPR.

C. CSMC observations:

Progress so far:

Vertical	Approved houses	Grounded houses	Completed houses	Grounding vs Sanction %	Completion vs grounding %	AHP/ BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
ISSR	62,019	36,638	7,445	59	20	48	20
AHP	2,10,284	1,65,146	1,12,445	79	68		29
BLC	1,44,141	1,35,365	49,506	94	37	94	99
CLSS	4,57,931	4,57,931	4,57,931	-	-	-	-

i.	State has to ensure grounding of all 83,394 houses across all verticals before June 2022.The focus should now be on execution of all sanctioned houses without any further delay.
ii.	The State has an unspent balance of ₹333.39 crore under PMAY-U for which Utilization Certificates may be submitted at the earliest.Further, pending UCs for ₹49.35 crore for PMAY-U and ₹2.358 crore under JnNURM should be submitted immediately. There is also an excess ACA of ₹ 15.91 crore under JnNURM, which may be refunded immediatelyalongwith the interest applicable as per rules.

D. CSMC Decision:

After detailed deliberations, the CSMC**approved** Central Assistancefor the proposed projects and recommended for release of first instalment ofCentral Assistance for the State of **Gujarat** as under:

(₹ in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC(N)	34	2,811	4,216.50	1,686.60	Aadhaar seeded beneficiary entries in MIS of PMAY-U.

Project-wise details are given at **Annexure –III-A.**

5	**Proposal for Curtailment of 8,338 houses in 548BLC (New), and 3,011 houses in 5 ISSR Projects, Surrender of 63 houses in 1 AHP Projects, and Revision (Addition) of 16 houses in 1 AHP Projects sanctioned in different CSMC meetings under PMAY-U submitted by Gujarat (Agenda 2-B)**

A. Brief Information:

The Affordable Housing Mission, Gujarat (SLNA) has sought approval of CSMC for curtailment, surrender and revision of projects which were approved under PMAY-U in various CSMCs. The reasons for curtailment include migration of beneficiaries, family disputes, benefit taken in other vertical, beneficiaries unwilling to take benefit of the scheme. Due to land encroachment, houses in AHP project have been curtailed. For ISSR projects, the reasons include court matter, non-suitable land, planning issues etc. The SLSMC in its meeting held on 8.2.2022 has approved the proposals of curtailment/cancellation/revision. The details of the proposals submitted by the State of Gujarat are as under:

(₹ in lakh)

(i) Curtailment – BLC (New)

Original Proposal approved by CSMC						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
548	66,669	2,82,275.57	1,00,003.50	1,37,371.65	-	44,900.42

Curtailment Proposed by State						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
548	8,338	40,650.48	12,507.00	17,180.04	-	10,963.44

Revised Proposal after Curtailment						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
548	58,331	2,41,625.09	87,496.50	1,20,191.11	-	33,937.48

(ii) Curtailment - ISSR

(₹ in lakh)

	Original Proposal approved by CSMC					
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
5	6,753	43,894.50	6,753.00	6,753.00	30,388.50	-

Curtailment Proposed by State						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
5	3,011	16,039.43	3,011.00	3,011.00	10,017.43	-

Revised Proposal after Curtailment						
No of	No of	Project	Central	State	ULB	Beneficiary

Projects	Houses	Cost	Assistance	Share	Share	Share
5	3,742	27,855.07	3,742.00	3,742.00	20,371.07	-

(iii)Surrender – AHP

(₹ in lakh)

Original Proposal approved by CSMC						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1	63	6,772.06	94.50	94.50	48.25	346.50

(iv) Addition - AHP

(₹ in lakh)

Original Proposal approved by CSMC						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1	320	3,037.27	480.00	480.00	317.27	1,760.00

Addition Proposed by State						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1	16	462.29	24.00	24.00	326.29	88.00

Revised Proposal after Addition						
No of Projects	No of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1	336	3,499.56	504.00	504.00	643.56	1,848.00

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 8,338 houses in 548 BLC (New), and 3,011 houses in 5 ISSR Projects, Surrender of 63 houses in 1 AHP Projects, and Revision (Addition) of 16 houses in 1 AHP Projects sanctioned in different CSMC meetings as proposed by the State Government of **Gujarat** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.

b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Govt. must ensure uploading of revised signed annexure (7B &7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure III-B-E.**

6	**Consideration for Central Assistance for 232 BLC (New),18 AHP, 28 AHP (PPP), 2 AHP – JV, 7 ISSRprojects submitted by State of Maharashtra (Agenda 3)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 232 BLC (New),18 AHP, 28 AHP (PPP), 2 AHP – JV, 7 ISSR projects submitted by the State of Maharashtra. The salient details of the proposal are as under:

(₹ in lakh)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Impltng. share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC	232(196)	56,202	84,303.00	56,202.00	186.21	2,42,179.86	/21.03.2022/ 23.03.2022
AHP	18(08)	47,910	71,865.00	47,910.00	3,785.88	4,73,045.66	
AHP (PPP)	28(12)	13,224	19,836.00	13,224.00	-	1,69,537.78	
AHP (JV)	02(01)	998	1,497.00	998 .00	-	9,441.52	
ISSR	07(04)	1,112	1,112.00	1,112.00	3,298.43	7,329.44	

B. Additional information given by the State:

i	Encumbrance free land is available for the projects. Beneficiaries have been identified.
ii.	The duration for completion of BLC (N) projects is 12 months and for AHP projects is 24 months from the date of sanction.
iii.	The State Government will submit UCs next month.
iv.	The State Government will make concerted efforts to ground all the housessanctioned, by the month of August 2022.

C. CSMC observations:

Progress so far:

Vertical	Approved houses	Grounded houses	Completed houses	Grounding vs Sanction %	Completion vs grounding %	AHP/ BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
ISSR	2,23,506	86,213	46,552	39	54	22	**0**
AHP	4,50,921	1,37,128	29,980	30	22		7
BLC	2,68,085	1,07,090	31,863	40	30	30	88
CLSS	4,67,481	4,67,481	4,67,481	-	-		

i.	The State Government may ensure that funds parked with ULBs are deposited back in the designated SLNA account as per new PFMS procedure failing which Central Assistance will not be released.
ii.	The progress of construction of houses under PMAY-U in Maharashtra is very poor. Grounding of about 6.12 lakh houses in 3 verticals of PMAY-U needs to be expedited. States to set up coordination mechanism between different agencies involved in implementation of PMAY-U and also ensure deployment of SLTC.
iii.	State Government to ensure all basic infrastructure to all the projects sanctioned under PMAY-U.
iv.	There is mismatch in unspent balance reported by the State and unspent balance reflecting in PFMS portal. The State may also ensure released of Central Assistance to the beneficiaries immediately to reduce unspent balance available with the State.
v.	Funds for AHP projects will be released on confirmation by State Government about selection of Developer for the project, registration of projects under RERA Act, and issuance ofwork order.
vi.	The State Government to ground all the houses sanctioned in earlier CSMCs by the month of June 2022 and houses proposed for sanction in current (60th) CSMC by August 2022.
vii.	State Government shall share Action Plan for completion of all houses sanctioned under PMAY-Uso as to complete all the houses within stipulated timeframe. The State to share the Annual Implementation Plan of the year 2022-23 at the earliest.
viii.	The State has an unspent balance of ₹ 1006.48 crore under PMAY (U) for which Utilization Certificate may be submitted at the earliest. Utilization Certificate for ₹935.05 crore under PMAY-U is also pending. State should expedite submission of all the pending UCs.

D. CSMC Decision:

In view of the above and after deliberations, CSMC **approved** Central Assistance and recommended for release of first instalment of the Central Assistance for the State of **Maharashtra** as under:

(₹ in lakh)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment
BLC	232	56,202	84,303.00	33,721.20	Aadhaar seeded beneficiary entries in MIS of PMAY-U.
AHP	18	47,910	71,865.00	28,746.00	Compliance to the observations at Para 6(v)
AHP (PPP)	28	13,224	19,836.00	7934.40	
AHP (JV)	02	998	1,497.00	598.80	
ISSR	07	1,112	1,112.00	444.80	

Project wise details are given at **Annexure IV-A -E**

7.	**Proposal for Curtailment of 1,198 houses in 15 BLC (New) Projects and 17,276 houses in 1 AHP – PPP Project, Cancellation of 3,278 houses in 4 AHP Projects &6,754 houses in 7 AHP –PPP Projects, Addition of 210 houses in 1 AHP Project and 212 houses in 1 AHP-PPP Project, Revision of funds in 1 AHP –PPP Project sanctioned in different CSMC submitted by the State of Maharashtra. (Agenda 8)**

A. Basic Information:

The Committee was informed that State Government of Maharashtra has proposed for curtailment of 1,198 houses in 15 BLC (New) Projects and 17,276 houses in 1 AHP – PPP Projects, Cancellation of 3,278 houses in 4 AHP Projects & 6,754 houses in 7 AHP –PPP Projects, Addition of 210 houses in 1 AHP Project and 212 houses in 1 AHP-PPP Project, Revision of funds in 1 AHP –PPP Projectsanctioned in different CSMC meetings.No specific reason for cancellation/surrender /curtailment has been given by the State Government. The SLSMC in its meeting held on 21.2.2022 has approved curtailment/surrender/ revision in the proposed projects. The details of the proposals are as under:

(i) Curtailment of BLC (New)

(₹in lakhs)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
2,533	13,278.23	3,829.50	2,553.00	-	6,895.73

Curtailment Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1,198	7,148.59	1,797.00	1,198.00	-	4,153.59

Revised Proposal after Curtailment					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
1,355	6,126.65	2,032.50	1,355.00	-	2,742.15

(ii) Curtailment of 1 AHP –PPP

(₹in lakhs)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
44,276	9,96,210.00	66,414.00	44,276.00	-	8,85,520.00

Curtailment Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
17,276	3,88,710.00	25,914.00	17276.00	-	3,45,520.00

Revised Proposal after Curtailment					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
27000	6,07,500.00	40,500.00	27,000	-	5,40,000.00

(iii) Cancellation of AHP

(₹in lakhs)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
3,278	30,336.17	4,910.22	3,278.00	-	13,005.03

(iv) Cancellation of AHP- PPP

(₹in lakhs)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	ULB Share	Beneficiary Share
6,754	1,16,774.17	10,131.00	6,754.00	-	99,889.17

(v) Revision (Addition of Houses) of AHP

(₹in lakhs)

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share

350	4,721.76	525.00	350.00	-	3,846.76

Addition during Revision as Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
210	3,488.70	315.00	210.00	-	2,963.70

After Revision Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
560	8,210.46	840.00	560.00	-	6,810.46

(vi) Revision (Addition of Houses) of AHP-PPP

(₹in lakhs)

Original Proposal approved by CSMC					
No of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
448	5,184.67	672.00	448.00	-	4,064.67

Addition during Revision as Proposed by State					
No of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
212	3,796.75	318.00	212.00	-	3,266.75

After Revision Proposed by State					
No of Houses	Project Cost	Central Assistance	State ,Share	Implementing Agency	Beneficiary Share
660	8981.42	990.00	660.00	-	7,331.42

(vii) Revision (Increase in Project Cost) of AHP-PPP

Original Proposal approved by CSMC					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
10,080	1,23,480.00	15,120.00	10,080.00	-	98,280.00

Increase in Funds during Revision as Proposed by State					
No. of Houses	Project Cost	Central Assistance	State Share	Implementing Agency	Beneficiary Share
-	27,719.90	-	-	-	27,719.90

After Revision Proposed by State					
No. of Houses	Project Cost	Central Assistance	State ,Share	Implementing Agency	Beneficiary Share
10,080	1,51,199.90	15,120.00	10,080.00	-	1,25,999.90

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State Government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 1,198 houses in 15 BLC (New) Projects and 17,276 houses in 1 AHP – PPP Projects, Cancellation of 3,278 houses in 4 AHP Projects & 6,754 houses in 7 AHP –PPP Projects, Addition of 210 houses in 1 AHP Project and 212 houses in 1 AHP-PPP Project, Revision of funds in 1 AHP –PPP Projectsanctioned in different CSMC meetings as proposed by the State Government of **Maharashtra** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Govt. must ensure uploading of revised signed annexure (7B &7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure IV-F-L.**

8	**Consideration for Central Assistance for 38 AHP projects submitted by State of Tamil Nadu (Agenda 7)**

A. Basic Information:

The proposal for consideration of CSMC was for Central Assistance for 38 AHP projects under PMAY (U) submitted by the State of Tamil Nadu. The salient details of the proposal are as under:

(*₹in lakhs*)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/ Implg. Agency share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC

AHP	38(10)	16,173	24,259.50	1,13,211.00	Nil	91,832.66	18.3.2022/ 22.3.2022

B. Additional information given by the State:

i.	Encumbrance free land for the construction of proposed AHP projects is available andis in the possession of the Tamil Nadu Urban Habitat Development Board (TNUHDB), the SLNA in the State of Tamil Nadu, and the projects are feasible.
ii.	Out of total 16,173 houses proposed in this 38 AHP projects, 10,444beneficiaries have already been identified. Remaining beneficiaries will be identified in due course of time.
iii.	Construction of 35 projects will start within three months and of remaining three projects within four months.
iv.	Timeline for project completion is 15 to 18 months.
v.	Innovative / Cost Effective /Green Technology like Auto claved aerated concrete blocks, CRCA Door frame, UPVC windows, Rain water harvesting and Tree planting etc. will be adopted.

C. CSMC observations:

Progress so far:

Vertical	Approved houses	Grounded houses	Completed houses	Grounding vs Sanction %	Completion vs Grounding %	AHP/ BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
AHP	167,442	138,608	54,237	83	0	80	61
BLC	4,59,103	3,50,707	2,73,662	76	78	90	98
CLSS	96,172	96,172	96,172	100	0	-	-

i.	About 83,236 houses (55,337 BLC houses and 27,891 AHP houses) are yet to be grounded. State to expedite grounding of all sanctioned houses without further delay.
ii.	State Government to ensure all basic infrastructure to all the projects sanctioned under PMAY-U.
iii.	State should ensure completion of geo-tagging and beneficiary attachment of all approved projects at the earliest.
iv.	1st instalment of Central Assistance for AHP projects will be released after registration of these projects under RERA, selection of Developer and issuance of the work order and uploading the same on PMAY(U)-MIS.

v.	State Government to adhere the stipulated timeline for completion of these projects for timely release of committed Central share.
vi.	State Government is having unspent balance of ₹284.03 crore under PMAY-U. Utilization Certificates for ₹ 9.77 crore are also pending under PMAY(U). State should expedite submission of the pending UCs.UCs for ₹ 98 lakh under JnNURM may also be submitted. Further, there is an excess ACA of ₹69.83 crore under JnNURM, which may be refunded immediately.

D. CSMC Decision:

After detailed deliberations, the CSMC **approved** Central Assistance for the proposed projects and recommended for release of first instalment of Central Assistance for the State of **Tamil Nadu** as under:

(₹in lakhs)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40%) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
AHP	38	16,173	24,259.50	9,703.80	Compliance to the observations at para 8 C(iv)

Project-wise details are given at **Annexure V.**

9	**Consideration for Central Assistance in respect of 16 BLC (New Construction) projects submitted by the State of Tripura (Agenda 5)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 16 BLC (New Construction) projects submitted by the State of Tripura. The salient details of the proposal are as under:

(₹in lakhs)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB share	Beneficiary contribution	Date of Appraisal by SLAC/approval of SLSMC
BLC (New)	16(16)	4,218	6,327.00	702.97	Nil	4,417.60	Not held /22.03.2022

B. Additional information given by the State:

i.	All the identified beneficiaries for the above projects have their own land.
ii.	All the 16 new projects are proposed with complete list of beneficiaries

	with details including Aadhaar numbers, and consent for their contribution has been obtained.

C. **CSMC Observations:**

Progress so far:

Vertical	Approved	Grounded	Completed	Grounding vs Sanction %	Completion vs Grounding %	AHP/ BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
LHP	1000	1000	0	100	0	0	0
BLC	85,469	67,044	50,928	78	76	78	92
CLSS	2,475	2,475	2,475	100	0	-	-

i.	Performance of Tripura is best amongst North-Eastern States in execution of PMAY-U. State Government may ensure grounding of remaining 18,622 houses immediately.
ii.	Despite constraints like difficult topography, heavy rainfall etc., progress of the State under PMAY(U) is quite good and best among the North-Eastern States. State is also ensuring quality of construction of houses being constructed.
iii.	The beneficiary list with Aadhaar should be uploaded in the PMAY(U)-MIS.
iv.	Tripura being in seismic zone V, the cement mortar should be 1:4 as per IS 4326 Code of Practice for earthquake resistant design and construction. State to ensure compliance of IS Code.
iv	Adequate infrastructure should be provided including individual water, sanitation and electricity connections.
v.	There may be a review of the execution of Light House Project (LHP) in Tripura at the highest level. State Government requires to ensure necessary preparation in this regard.
vi.	State Government is having unspent balance of ₹106.87 crore under PMAY-U. Utilization Certificates for ₹ 76.06 crore are also pending under PMAY(U). State should expedite submission of the pending UCs.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance and recommended for release of first instalment of the Central Assistance for the projects submitted by the State of **Tripura** as under:

(₹*in lakhs*)

Component	No. of Projects	No. of EWS houses	Central Assistance	1st instalment (40 %) of Central Assistance	Condition(s), if any, for release of 1st instalment of Central Assistance
BLC (New)	16	4,218	6,327.00	2,530.80	Aadhaar seeded beneficiary entries in MIS of PMAY(U).

Project-wise details are given at **Annexure-VI-A.**

10	**Proposals for Curtailment of 2,136 houses in 45 BLC (New) projects sanctioned in different CSMC meetings under PMAY-U for the State of Tripura (Agenda 6)**

A. Basic Information:

The Committee was informed that State Government of Tripura has proposed for Curtailmentof 2,136 houses in 45 BLC (New) projectssanctioned in different CSMC meetings. The reason for curtailment of houses given by State includes beneficiaries have either shifted/died, duplicate name of beneficiaries, already having pucca house, or ineligible as per PMAY-U guidelines.The SLSMC in its meeting held on 22.3.2022 has approved curtailment in the proposed projects. The details of the proposals are as under:

(₹*in lakhs*)

Original approved by CSMC

Project Name	No of Houses	Project Cost *(in lakhs)*	Central Assistance *(in lakhs)*	State Share *(in lakhs*	Beneficiary Share *(in lakhs)*
BLC(New) House	39,613	1,07,351.23	59,419.50	6,601.90	41,487.49

Curtailment proposed by State

Project Name	No of Houses	Project Cost *(in lakhs)*	Central Assistance *(in lakhs)*	State Share *(in lakhs)*	Beneficiary Share *(in lakhs)*
BLC(New) House	2,136	5,788.56	3,204.00	3,55.98	2,237.08

Proposal After Curtailment

Project Name	No of Houses	Project Cost *(in lakhs)*	Central Assistance *(in lakhs)*	State Share *(in lakhs)*	Beneficiary Share *(in lakhs)*
BLC(New) House	37,477	1,01,562.67	56,215.50	6,245.92	39,250.41

B. CSMC Observations:

The State Government should have taken due diligence in identifying the eligible beneficiaries while formulating the proposal and seeking approval of CSMC. It should be ensured that no eligible beneficiaries are deprived of the benefit due to the proposed curtailment. The State government may ensure proper documentation and record of the earlier identified beneficiaries to avoid any future dispute and resentment of the beneficiaries in case of curtailment/cancellation of the houses/projects.

C. CSMC Decision:

After detailed deliberations, the CSMC **approved** curtailment of 2,136 houses in 45 BLC (New) Projects sanctioned in different CSMC meetingsas proposed by the State Government of **Tripura** and directed as under:

a. State must ensure that the DPRs where the curtailment has been proposed are revised accordingly and uploaded on the website of SLNA/Department immediately.
b. Central Assistance released, if any, for these beneficiaries in different projects may be adjusted in subsequent releases to the State.
c. State Govt. must ensure uploading of revised signed annexure (7C) and remove the curtailed beneficiaries from PMAY-U-MIS.
d. State should ensure that no eligible and willing beneficiary is removed/curtailed.

The details of curtailed houses (CSMC-wise and project-wise) are at **Annexure VI-B.**

11	**Consideration for Central Assistance for 103 BLC (New) and 1 AHP projects submitted by the State of West Bengal (Agenda 11)**

A. Basic Information:

The proposal under consideration of CSMC was for Central Assistance for 103 BLC (New) and 1 AHP projects submitted by State of West Bengal. The salient details of the proposal are as under:

(*₹in lakhs*)

Component	No. of Projects (cities)	No. of EWS houses proposed	Central Assistance	State share	ULB/Implng. share	Beneficiary contribution	Date of Appraisal by SLAC / approval of SLSMC
BLC(New)	103(103)	1,21,599	1,82,398.50	2,58,847.26	22,498.30	31,218.65	08.02.2022/ 17.02.2022,
AHP	1(1)	220	330 .00	613.80	-	92.94	

B. Additional information given by the State:

i.	Encumbrance free land is available for the above projects. Beneficiaries have been identified.
ii.	Due to municipality elections, the pace of construction has been quite slow. State is committed to start construction of all sanctioned projects within next two months.

C. CSMC observations:
Progress so far:

Vertical	Approved houses	Grounded houses	Completed houses	Grounding vs Sanction %	Completion vs Grounding %	AHP/ BLC houses/ projects Geo-tagged %	Beneficiary Attachment %
AHP	3,322	0	0	0	0	0	0
BLC	4,91,586	3,67,421	1,87,646	0.75	51	74	93
CLSS	68,042	68,042	68,042	100	0	-	-

i.	New BLC houses are proposed in many ULBs which has more than 60% non-starter houses as on date.
ii.	State is yet to ground 1.22 lakh houses and has now proposed additional 1.21 lakh houses. Total grounding of houses during last one year is only 15,921. It is big task and State Government will have to prepare timeline for completion of all sanctioned projects. The houses sanctioned in today's meeting must start before rainy season and regular monitoring of construction be ensured.
iii.	State Government to ground all the houses by the month of August 2022. In case of non-grounding by the said month, the houses will be curtailed accordingly.
iv.	State Government shall share Action Plan for completion of all houses sanctioned under PMAY-Uso as to complete all the houses within stipulated timeframe. The State to share the Annual Implementation Plan of the year 2022-23 at the earliest.
v.	1st instalment of Central Assistance for AHP project will be released on confirmation by State Government about selection of Developer for the projects, registration of the projects under RERA, and issuance of work order
vi.	The State has an unspent balance of.₹320.00 crore under PMAY (U). The State should ensure submission of the pending UCs of ₹315.69 crore at the earliest.

D. CSMC Decision:

After deliberations, the CSMC **approved** Central Assistance for the proposed 103 BLC (New) and 1 AHP project and recommended for release of first instalment of the Central Assistance to the State of **West Bengal** as under:

(₹in lakhs)

Component	No. of Projects	No. of EWS houses	Central Assistance (Rs. in lakh)	1st instalment (40%) of Central Assistance (Rs. in lakh)	Condition(s), if any, for release of 1st instalment
BLC(New)	103	1,21,599	1,82,398.50	72,959.40	Aadhaar seeded beneficiary entries in MIS of PMAY (U).
AHP	1	220	330 .00	132.00	Compliance to the observations at para 11C(v)

Project-wise details are given at **Annexure VII-A &B.**

12	**Proposal for correction in the name of an ULB, of which 1 BLC (New) project already curtailed in 56th CSMC meeting under PMAY-U Mission,submitted by the State of Govt. of Uttar Pradesh (Agenda 12)**

A. Basic Information:

The State of Uttar Pradesh has informed that while sending detailed list of DPRs for curtailment of BLC (New) houses for consideration of CSMC in its 56th meeting held on 23.11.2021, due to typographical error, ULB name for one of the projects for construction of 190 houses in Ghaziabad district where curtailment of 11 houses was proposed, was wrongly written as "Modinagar" instead of "Muradnagar", which may be corrected in the Minutes of 56th CSMC meeting held on 23.11.2021.

B CSMC Decision:

, The Committee **accepted** the request to replace "Muradnagar" for "Modinagar" at Page No. 376, S. No. 402, Column 6 for City Name in Annexure XVI-E {Salient details of Curtailment/ Surrender of 86,408 houses in 13,66 BLC (New and Enhancement) projects submitted by State of Uttar Pradesh"} in the Minutes of 56th meeting of CSMC under PMAY-U Mission, as proposed by the State Government of **Uttar Pradesh**.

13	**Consideration for Technology Innovation Grant (TIG) for 02 Projects (1,388 Units) under Model-2 of Affordable Rental Housing Complexes (ARHCs) (Agenda 13)**

A. Brief Information

The Committee was informed that the Ministry of Housing and Urban Affairs (MoHUA) is implementing Affordable Rental Housing Complexes (ARHCs) scheme for urban migrants/ poor as a sub-scheme under PMAY-U to provide ease of living through access to dignified affordable housing close to their workplace.

The scheme is implemented through two models; i) Converting Government funded vacant houses into ARHC, and ii) Construction, Operation and Maintenance of ARHCs by Public/ Private Entities on their own vacant land.

Under **Model-2**, MoHUA had issued Expression of Interest (EoI) three times to invite proposals from land owning Public/Private Entities for construction of ARHCs on their own land. through www.arhc.mohua.gov.in portal.A total of 1.37 lakh new ARHCs units proposals were received against 3 EOIs issued by MoHUA.

Based on defined criteria, the proposals have been evaluated by respective ULBs.

In case of adoption of innovative and alternate technology and corresponding TIG requirement for any project, the DPR is forwarded by the States/UTs to MoHUA for consideration after the approval of SLSMC. The DPR is further appraised by BMTPC for further consideration by CSMC.

Accordingly, DPRs of following proposals were forwarded to BMTPC for appraisals. Appraisal reports from BMTPC were received.

In the State of Andhra Pradesh, a total of 02 projects (Pvt. Land-2) consisting of 1,388 new ARHC units (Single bedroom 116 and Dormitories beds 1,272) have been proposed. These two projects have proposed foruse of innovative construction technologies, and are eligible for total TIG grant of ₹3.24crore.The summary of these proposals are given below:

Details of 02 ARHCs Proposals under Model-2 from the State of Andhra Pradesh

(Amount in Rs.)

S.No.	Application No	Name of State	Name of City	Organization	Type of Entity	Technology	TIG Amount Rs.	Single Bedroom	Double Bedroom	Dormitories Bed	Total	50% TIG as first Instalment

1	ARHC-APP-DEV-0175	Andhra Pradesh	Pithapuram, Kakinada	Coastal Developers Private Limited	Private	Monolithic concrete construction system	1,72,80,000.00	64	-	672	736	86,40,000.00
2	ARHC-APP-DEV-0176	Andhra Pradesh	Vizianagram, VUDA	Coastal Developers Private Limited	Private	Monolithic concrete construction system	1,51,20,000.00	52	-	600	652	75,60,000.00
Total							**3,24,00,000.00**	**116**	**0**	**1,272**	**1,388**	**1,62,00,000.00**

B. CSMC Observations:

The Committee also took note of the recommendation of BMTPC and other observations as under:

1. In all the ARHCs, internal and external infrastructure shall be ensured as per ARHC Operational Guidelines.
2. Civic infrastructure as per applicable State norms/ CPHEEO norms/ National Building Code (NBC) shall be ensured in ARHCs.
3. Entity has not yet fixed the Rent for the proposed ARHCs proposals. In DPR, M/s Coastal Developers Pvt. Ltd. has mentioned that affordable rental rates will be fixed based on ARHCs Operational Guidelines.
4. The entity, M/s Coastal Developers Pvt. Ltd. has proposed Monolithic concrete construction by using Aluminium form work, which qualifies for the new technology.
5. The Minutes of the SLAC meeting have been received and the Minutes of the SLSMC meeting is awaited from the State of Andhra Pradesh.

C: CSMC Decision:

After detailed deliberations, the Committee approved the TIG of **₹3.24 crore** to entitled Entities and recommended release of 1st instalment (50%)of Central Assistance of **₹1.62crore** for 02 projectsto BMTPC **subject to compliance to the observations at B (1-5)** in the following manner:

i. **1st Installment (50%)** will be released after grounding of the project with the following conditions:

   a. All required statutory approvals
   b. Confirmation of grounding (upto foundation level) through site visit of MoHUA and concerned State/ ULB officials
   c. Stage-wise Geo-tagging of the project.

ii. 2nd and final installment (50%) will be released after completion of projects in all respect with the following conditions:

a. Third Party Inspection & Monitoring through BMTPC for projects
b. Construction stage-wise Geo-tagging of the projects
c. Project completion report through BMTPC along with confirmation of completion of project within 18 months after getting all statutory approvals
d. Utilization Certificate of all earlier releases in prescribed format as per GFR 2017 along with 100% physical and financial progress as per DPR in prescribed format
e. All compliances related to PMAY(U)-MIS.

14	**GENERAL OBSERVATIONS**

i. The focus of the Mission is now on completion of all sanctioned projects with its deliverables, States/UTs need to draw an action plan for grounding and completion of all the sanctioned houses/project within stipulated timeframeand further advised to launch a special drive/campaign for this purpose.

ii. States/UTs should resolve all pending MIS issues by 30.04.2022 and submit necessary compliance for claiming 1st installment of Central Assistance by 15.08.2022.

iii. States/UTs also need to expedite submission of compliances such as UCs against earlier releases, ATR on TPQMA reports duly approved by SLSMC, status of social audit, updation of data in MIS etc. for release of **2nd and 3rd installments** of Central Assistance.

iv. Regular review of progress of geo-tagging for various stages of house construction needs to be done by the States/UTs and ensure that only good quality of images are uploaded which are in public domain.

v. States/UTs should ensure that the **PMAY-U logo** is displayed in front of all housing units constructed under the Scheme. However, States/UTs should not display any such information which are in violation of Model Code of Conduct (MCC) as per instruction issued by the Election Commission of India/State Election Commissions from time to time.

vi. The Central Assistance in general and EBR funds in particular, released under PMAY-U Mission should be utilized within the time frame stipulated in the respective sanction orders and registration of

all ULBs on PFMS may be ensured by all State/UT Governments. This is a very important matter hence appropriate arrangements and safeguards must be built in. The EBR fund is an interest-bearing fund, and it is important that the funds so released to the States/UTs do not remain parked with SLNA/State/UT Governments but is utilized on fast pace for the purpose it has been released. Any interest earned on the parked fund will be refunded to CFI.

vii. States/UTs are advised to set a judicious limit in the PFMS in a manner that ULBs with faster progress are able to utilize funds commensurate with their performance, to enable faster completion of houses and ensure that their progress is not hampered due to lack of funds.

viii. With regard to the vacant houses, if any, under JnNURM/RAY, the State Governments/UTs should look for realistic and pragmatic options for converting them into ARHCs.

ix. A robust MIS System being critical for PMAY-U Mission, States/UTs need to constantly monitor the linking of beneficiaries to sanctioned projects in PMAY-U-MIS. All States/UTs should ensure that the Aadhaar details of beneficiaries with regards to their number and name is accurate while updating in MIS.

x. Under PFMS/DBT process, the funds would have to be transferred at every stage only through electronic mode for Beneficiary Led individual house Construction (BLC) under PMAY-U. The bank account details of the beneficiaries should necessarily be mapped so that the funds can flow to the beneficiaries' bank account directly. There should also be 100% Aadhaar linkages of beneficiaries in all AHP, BLC, ISSR and CLSS cases.

xi. It has come to notice that data on progress of construction of houses reported in PMAY-U-MIS and those discussed in the CSMC meetings varies many a time. States/UTs must upload **online Monthly Progress Reports (MPRs)** of all sanctioned projects in PMAY-U-MIS latest by 10th of every month so that the data are reconciled before every CSMC meeting.

xii. States/UTs should use innovative, cost effective and high-quality construction technologies for constructing the housing units under PMAY-U and document the same. The tender documents should

preferably be technology neutral and a clause of quality assurance for the potential bidders should be included.

xiii. State Level Appraisal Committee (SLAC) is expected to thoroughly appraise the DPRs before submitting the same to State Level Sanctioning & Monitoring Committee (SLSMC) for approval. Combining SLAC and SLSMC meeting is not permissible as the mandate of the two bodies is distinct.

xiv. State/UT Governments are advised to ensure that:

a. Adequate infrastructure is provided including individual water, sanitation and electricity connections.
b. There should be no duplication/change in the identified beneficiaries.
c. Demarcation of land and mutation is carried out before implementation of the projects.
d. The design and construction of houses are disaster resilient, and the specifications conform to IS/ NBC norms.

xv. It has come to notice that some individual/organizations are collecting registration money etc. from potential beneficiaries seeking dwelling units in PMAY-U fraudulently. The Ministry of Housing and Urban Affairs has not authorized any individual/organization/agency to collect application/ registration fee for applying for houses in PMAY-U. Thus, individual/agency /organization cannot collect any money/application fee from the beneficiary for enrolment under PMAY-U. All State/UT Governments may also issue disclaimer to this effect in their relevant websites/advertisements etc. to stop this kind of fraudulent activity.

xvi. State/UT Governments may prepare **short films, printed literature/documents** on projects undertaken under PMAY-U to showcase how lives of beneficiaries have transformed. It should be widely circulated both in print and electronic media and in various social media platforms for generating awareness. The State/UT Governments should also share with the Ministry high resolution photographs and video testimonials of beneficiaries whose houses have been completed.

xvii. The Ministry has launched a PMAY-U Mobile App to enable beneficiaries to upload their photos with their house and a video clip where beneficiaries share experience of owning a house under PMAY-U as testimonials. The App can be downloaded from Google Play Store.

The State/UTs may inform their beneficiaries to upload the same using this Mobile App.

The meeting ended with a vote of thanks to the Chair.

******

Annexure-I

List of participants (through Video Conference)in the 60th meeting of Central Sanctioning & Monitoring Committee CSMC) of PMAY-U held under the chairmanship of Secretary (HUA) on 30.3.2022.

1	Shri Manoj Joshi, Secretary, M/o HUA.....in Chair
2	Shri Kuldip Narayan, Joint Secretary & Mission Director, M/o HUA, Nirman Bhawan, New Delhi,
3	Shri Shyam S Dubey Joint Secretary & FA, M/o HUA, Nirman Bhawan, New Delhi
4	Ms. Bindu Sreedathan, DDG, (HFA-II), M/o HUA, Nirman Bhawan, New Delhi,
5	Shri R.K. Gautam, Director (HFA-V), M/o HUA, Nirman Bhawan, New Delhi.
6	Shri Suvasish Das, Director (HFA-I), M/o HUA, Nirman Bhawan, New Delhi.
7	Shri S.K. Babbar, Dy Secretary, (HFA-IV), M/o HUA,Nirman Bhawan, New Delhi.
8	Md. Ayub, US (HFA-II), MoHUA, New Delhi
9	Shri Vinod Gupta, US (HFA-III), MoHUA, New Delhi
10	Shri Sanjeev Kumar Sharma, US (HFA-IV), MoHUA, New Delhi
11	Shri C.N. Jha, DC, BMTPC, M/o HUA, NirmanBhavan, New Delhi.
12	Shri Arvind Kumar, DC-MIS, BMTPC, M/o HUA, NirmanBhavan, New Delhi.
13	Shri Akash Mathur, DO, BMTPC, M/o HUA, NirmanBhavan, New Delhi.
14	Shri Praveen Suri, S. Analyst, BMTPC, M/o HUA, NirmanBhawan, New Delhi.
15	Shri Ajay Jain, Principal Secretary (Housing), Government of Andhra Pradesh
16	Shri N. Bharath Gupta, MD, APSHCL, Andhra Pradesh
17	Shri Sridhar, MD, APTIDCO, Govt of Andhra Pradesh
18	Shri K. Sreenivasa Rao, SLTC, APTIDCO, Govt of Andhra Pradesh
19	Shri Sunil G. Jadhav, Chief Engg. MHADA, Govt. of Maharashtra, Mumbai
20	Shri Rakesh Shankar, Commissioner, Housing Board, Govt. of Gujarat, Gandhinagar
21	Shri Hitesh Kumar S. Makwana, Secretary, Department of Housing and Urban Development , Government of Tamil Nadu
22	Sri Joly Chaudhuri, Additional Secretary, Deptt of housing and Municipal Affairs, Govt of West Bengal
23	Ms. Shruti Shiksha, IEC, PMU- M/o HUA , Nirman Bhawan, New Delhi.
24	Ms. Surbhi Sagar, IEC PMU- M/o HUA , Nirman Bhawan, New Delhi.
25	Shri Manish Kumar, Engg. PMU- M/o HUA , Nirman Bhawan, New Delhi.
26	Shri J.K. Prasad, Lead Engg., PMU- M/o HUA , Nirman Bhawan, New Delhi.
27	Dr. R.M. Ravi, Regional Coordinator, PMU, M/o HUA Delhi.
28	Shri Manish Kumar, Regional Coordinator, PMU, M/o HUA Delhi
29	Shri AkhileshKekre, PMU- M/o HUA , NirmanBhawan, New Delhi.
30	Shri Abhishek Mishra, PMU- M/o HUA , NirmanBhawan, New Delhi.
31	Shri KanhaGodha, PMU- M/o HUA , Nirman Bhawan, New Delhi.
32	Ms. Pooja Gupta, PMU- M/o HUA , NirmanBhawan, New Delhi.
33	Shri Umesh Kumar Singh, PMU- M/o HUA , Nirman Bhawan, New Delhi.

Annexure II-A: Salient Details of 8 BLC (New) projects in Visakhapatnam submitted by State of Andhra Pradesh

(₹in lakh)

Sl. No	District	Muncipality/ Constituency	No of Houses Proposed in			Castewise Breakup						Gender				Project Cost Rs.in lakhs				
			ULB	UDA	Total	General	SC	ST	OBC	Total	Minority	Female	Male	Transgender	Total	GoI grant @ 1.50 lakhs	State Grant ULB @ 0.45 lakhs & UDA @0.15 lakhs	Beneficiary share	Project cost (Rs. in lakhs)	1st installment of Central Assistance (40$)
1	Visakhapatnam	Visakhapatnam North	13143	0	13143	2696	1934	97	8416	13143	91	12912	228	3	13143	19714.50	5914.35	13800.15	39429.00	7885.80
2	Visakhapatnam	Visakhapatnam East	16074	0	16074	2850	1976	128	11120	16074	78	15837	233	4	16074	24111.00	7233.30	16877.70	48222.00	9644.40
3	Visakhapatnam	Bhimili	13836	0	13836	2839	1550	162	9285	13836	45	13119	713	4	13836	20754.00	6226.20	14527.80	41508.00	8301.60
4	Visakhapatnam	Visakhapatnam South	13149	0	13149	2221	1636	47	9245	13149	96	12441	703	5	13149	19723.50	5917.05	13806.45	39447.00	7889.40
5	Visakhapatnam	Visakhapatnam West	13547	0	13547	2857	1960	173	8557	13547	81	13285	255	7	13547	20320.50	6096.15	14224.35	40641.00	8128.20
6	Visakhapatnam	Gajuwaka	20162	0	20162	5542	1598	296	12726	20162	95	19536	620	6	20162	30243.00	9072.90	21170.10	60486.00	12097.20
7	Visakhapatnam	Anakapalli	3750	0	3750	827	351	28	2544	3750	27	3616	133	1	3750	5625.00	1687.50	3937.50	11250.00	2250.00
8	Visakhapatnam	Pendurthi	6339	0	6339	1468	538	93	4240	6339	24	6288	49	2	6339	9508.50	2852.55	6655.95	19017.00	3803.40
		Total	**1E+05**	**0**	**100000**	**21300**	**11543**	**1024**	**66133**	**100000**	**537**	**97034**	**2934**	**32**	**1E+05**	**150000.00**	**45000.00**	**105000.00**	**300000.00**	60000.00

Annexure II-B: Salient Details of 61 BLC (New) projects in Visakhapatnam, submitted by State of Andhra Pradesh

(₹in lakh)

District	Muncipality/ Constituency	No of Houses Proposed in			Castewise Breakup						Gender				Project Cost Rs.in lakhs				
		ULB	UDA	Total	General	SC	ST	OBC	Total	Minority	Female	Male	Trans gende r	Total	GoI grant @ 1.50 lakhs	State Grant ULB @ 0.45 lakhs & UDA @0.15 lakhs	Beneficiar y share	Project cost (Rs. in lakhs)	1st intallment of Central Assistance (40%
Srikakulam	Etcherla		1831	1831	126	209	6	1490	1831	0	1791	40	0	1831	2746.50	274.65	1556.35	4577.50	1098.60
Vizianagaram	Cheepurupalli		1500	1500	61	135	18	1286	1500	0	1277	223	0	1500	2250.00	225.00	2775.00	5250.00	900.00
East Godavari	Anaparthy		2853	2853	1042	618	26	1167	2853	10	2825	28	0	2853	4279.50	427.95	5278.05	9985.50	1711.80
East Godavari	Kakinada Rural		498	498	216	66	2	214	498	4	489	9	0	498	747.00	74.70	921.30	1743.00	298.80
East Godavari	Mummadivaram	139		139	12	56	1	70	139	0	139	0	0	139	208.50	62.55	159.85	430.90	83.40
East Godavari	Tuni		404	404	14	26	0	364	404	0	396	8	0	404	606.00	60.60	747.40	1414.00	242.40
East Godavari	Tuni		101	101	42	24	0	35	101	3	99	2	0	101	151.50	15.15	186.85	353.50	60.60
East Godavari	Kakinada Rural	2412	0	2412	756	221	23	1412	2412	48	2364	48	0	2412	3618.00	1085.40	3738.60	8442.00	1447.20
West Godavari	Undi		1053	1053	141	190	17	705	1053	0	903	150	0	1053	1579.50	157.95	1621.62	3359.07	631.80
West Godavari	Elur	1995		1995	214	160	17	1604	1995	148	1958	37	0	1995	2992.50	897.75	2374.05	6264.30	1197.00
West Godavari	Bhimavaram		423	423	116	85	15	207	423	0	301	122	0	423	634.50	63.45	651.42	1349.37	253.80
West Godavari	Palacole		395	395	105	124	1	165	395	0	326	69	0	395	592.50	59.25	608.75	1260.50	237.00
West Godavari	Tadepalligudem		601	601	218	187	8	188	601	2	508	93	0	601	901.50	90.15	811.35	1803.00	360.60
West Godavari	Tanuku		500	500	140	71	2	287	500	2	481	19	0	500	750.00	75.00	710.00	1535.00	300.00
Krishna	Penamaluru		668	668	98	300	38	232	668	0	555	113	0	668	1002.00	100.20	1015.36	2117.56	400.80
Krishna	Gannavaram		485	485	58	217	12	198	485	17	384	101	0	485	727.50	72.75	412.25	1212.50	291.00
Krishna	Nuzvid		1236	1236	144	471	60	561	1236	4	1126	110	0	1236	1854.00	185.40	2163.00	4202.40	741.60
Krishna	Nuzvid	154	0	154	0	14	6	134	154	0	154	0	0	154	231.00	69.30	207.90	508.20	92.40
Krishna	Gudivada		396	396	29	211	6	150	396	16	377	19	0	396	594.00	59.40	510.84	1164.24	237.60
Krishna	Gudivada	223	0	223	63	87	8	65	223	12	211	12	0	223	334.50	100.35	220.77	655.62	133.80
Guntur	Ponnuru	0	300	300	96	85	12	107	300	14	290	10	0	300	450.00	45.00	582.00	1077.00	180.00
Guntur	Tenali	0	820	820	201	323	35	261	820	15	761	59	0	820	1230.00	123.00	1582.60	2935.60	492.00

Guntur	Sattenapalli	115	0	115	27	14	4	70	115	25	106	9	0	115	172.50	51.75	186.30	410.55	69.00
Guntur	Prathipadu	0	195	195	75	71	4	45	195	11	174	21	0	195	292.50	29.25	374.40	696.15	117.00
Prakasam	Santhanuthal apadu		676	676	147	294	55	180	676	4	614	62	0	676	1014.00	101.40	1521.00	2636.40	405.60
Prakasam	Darsi		1449	1449	406	568	63	412	1449	13	1363	86	0	1449	2173.50	217.350	2629.94	5020.785	869.40
Prakasam	Kandukur		118	118	16	39	6	57	118	9	100	18	0	118	177.00	17.70	218.30	413.00	70.80
Prakasam	Kanigiri		345	345	84	129	6	126	345	9	312	33	0	345	517.50	51.75	638.25	1207.50	207.00
Prakasam	Giddalur	0	738	738	182	154	37	365	738	79	647	91	0	738	1107.00	110.70	1682.64	2900.34	442.80
Prakasam	Markapur		450	450	141	154	7	148	450	3	431	19	0	450	675.00	67.50	922.50	1665.00	270.00
Prakasam	Yerragondap alem		267	267	68	54	29	116	267	6	264	3	0	267	400.50	40.05	592.74	1033.29	160.20
Prakasam	Chirala	83		83	11	15	0	57	83	14	61	22	0	83	124.50	37.35	149.40	311.25	49.80
Prakasam	Parchur		264	264	39	154	12	59	264	20	254	10	0	264	396.00	39.60	675.84	1111.44	158.40
Prakasam	Darsi	102		102	32	21	1	48	102	14	94	8	0	102	153.00	45.90	154.53	353.43	61.20
SPSR Nellore	Sullurpeta	0	336	336	55	129	23	129	336	50	274	62	0	336	504.00	50.40	654.60	1209.00	201.60
SPSR Nellore	Sullurpeta	62	0	62	6	34	3	19	62	2	51	11	0	62	93.00	27.90	102.10	223.00	37.20
SPSR Nellore	Nellore Rural	500	0	500	124	15	3	358	500	182	484	16	0	500	750.00	225.00	825.00	1800.00	300.00
SPSR Nellore	Sarvepalli	0	855	855	96	281	254	224	855	48	750	105	0	855	1282.50	128.25	1154.25	2565.00	513.00
SPSR Nellore	Kovur	0	710	710	75	196	147	292	710	38	685	25	0	710	1065.00	106.50	958.50	2130.00	426.00
SPSR Nellore	Kavali	0	68	68	12	9	5	42	68	2	59	9	0	68	102.00	10.20	132.60	244.80	40.80
YSR Kadapa	Pulivendula		1792	1792	958	272	8	554	1792	75	1593	199	0	1792	2688.00	268.80	537.60	3494.40	1075.20
Chittoor	Chandragiri		349	349	134	106	31	78	349	85	325	24	0	349	523.50	52.35	471.15	1047.00	209.40
Chittoor	Chittoor		235	235	67	104	0	64	235	0	178	57	0	235	352.50	35.25	317.25	705.00	141.00
Chittoor	Chittoor	364	0	364	74	73	2	215	364	0	292	72		364	546.00	163.80	382.20	1092.00	218.40
Chittoor	GD Nellore		180	180	56	89	12	23	180	5	171	9		180	270.00	27.00	243.00	540.00	108.00
Chittoor	Madanapalli		250	250	44	53	9	144	250	46	239	11		250	375.00	37.50	337.50	750.00	150.00
Chittoor	Madanapalli		400	400	81	89	11	219	400	27	372	28		400	600.00	60.00	540.00	1200.00	240.00
Chittoor	Madanapalli	1128	0	1128	288	83	36	721	1128	340	1096	32		1128	1692.00	507.60	1184.37	3383.97	676.80
Chittoor	Nagari		542	542	62	185	41	254	542	85	519	23		542	813.00	81.30	731.70	1626.00	325.20
Chittoor	Palamaner		1133	1133	240	175	18	700	1133	90	1073	60		1133	1699.50	169.95	1529.55	3399.00	679.80
Chittoor	Punganur		1501	1501	337	94	19	1051	1501	0	1434	67		1501	2251.50	225.15	2026.35	4503.00	900.60
Chittoor	Punganur		454	454	150	39	30	235	454	35	420	34		454	681.00	68.10	612.90	1362.00	272.40

Chittoor	Punganur	542	0	542	216	24	12	290	542	47	502	40		542	813.00	243.90	569.10	1626.00	325.20
Chittoor	Srikalahasthi		359	359	30	137	57	135	359	8	308	51		359	538.50	53.85	484.65	1077.00	215.40
Ananthapuramu	Rapthdu	0	1108	1108	444	65	62	537	1108	54	1005	103	0	1108	1662.00	166.20	1972.24	3800.44	664.80
Ananthapuramu	Dmarmavaram	0	818	818	164	129	44	481	818	12	774	44	0	818	1227.00	122.70	1513.30	2863.00	490.80
Ananthapuramu	Rayadurg	185	0	185	11	24	1	149	185	38	153	32	0	185	277.50	83.25	286.75	647.50	111.00
Ananthapuramu	Singanamala	0	315	315	78	34	27	176	315	12	308	7	0	315	472.50	47.25	582.75	1102.50	189.00
Ananthapuramu	Penukonda	0	435	435	39	31	107	258	435	64	415	20	0	435	652.50	65.25	369.75	1087.50	261.00
Kurnool	Mantralayam		1503	1503	92	171	9	1231	1503	46	1487	16	0	1503	2254.50	225.45	2780.55	5260.50	901.80
Kurnool	Dhone	369	0	369	109	41	8	211	369	55	317	52	0	369	553.50	166.05	387.45	1107.00	221.40
	Total	**8373**	**31909**	**40282**	**9162**	**8229**	**1516**	**21375**	**40282**	**1948**	**37419**	**2863**	**0**	**40282**	**60423.00**	**8554.20**	**60268.31**	**129245.51**	24169.20

Annexure II-C: Salient Details of Curtailment of 1,20,671 houses in 366 BLC (New) projects submitted by State of Andhra Pradesh

(₹in lakh)

SL No	District	Name of the Project (ULB/ Constituency)	ULB /UDA	Year	Original (in Lakhs)					Curtailment (in Lakhs)					Revised (in Lakhs)				
					No of EWS housesas per DPR approved by	Project Cost	Central Assistance	State Share	Beneficiary Share	No of EWS houses Proposed for Curtailment	Project Cost	Central Assistance	State Share	Beneficiary Share	No of EWS houses as per revised DPR	Project Cost	Central Assistance	State Share	Beneficiary Share
1	Vizianagaram	Bobbili	ULB	2019-20	2702	13131.72	4053.00	2702.00	6376.72	232	1127.52	348.00	232.00	547.52	2470	12004.20	3705.00	2470.00	5829.20
2	Visakhapatnam	GVMC	ULB	2019-20	2041	7143.50	3061.50	2041.00	2041.00	692	2422.00	1038.00	692.00	692.00	1349	4721.50	2023.50	1349.00	1349.00
3	Visakhapatnam	GVMC	ULB	2019-20	3397	15286.50	5095.50	3397.00	6794.00	1068	4806.00	1602.00	1068.00	2136.00	2329	10480.50	3493.50	2329.00	4658.00
4	Visakhapatnam	Yelamanchili	ULB	2019-20	804	3055.20	1206.00	804.00	1045.20	344	1307.20	516.00	344.00	447.20	460	1748.00	690.00	460.00	598.00
5	East Godavari	Kakinada City	ULB	2020-21	12500	38750.00	18750.00	0.00	20000.00	627	1943.70	940.50	0.00	1003.20	11873	36806.30	17809.50	0.00	18996.80
6	East Godavari	Mummidivaram	ULB	2020-21	276	855.60	414.00	0.00	441.60	139	430.90	208.50	0.00	222.40	137	424.70	205.50	0.00	219.20
7	East Godavari	Pithapuram	ULB	2018-19	546	1911.00	819.00	546.00	546.00	60	210.00	90.00	60.00	60.00	486	1701.00	729.00	486.00	486.00
8	West Godavari	Eluru	ULB	2019-20	11852	45511.68	17778.00	11852.00	15881.68	1502	5767.68	2253.00	1502.00	2012.68	10350	39744.00	15525.00	10350.00	13869.00
9	West Godavari	Eluru	ULB	2020-21	8168	25729.20	12252.00	0.00	13477.20	1668	5254.20	2502.00	0.00	2752.20	6500	20475.00	9750.00	0.00	10725.00
10	West Godavari	Akiveedu	ULB	2020-21	1553	4954.07	2329.50	0.00	2624.57	132	421.08	198.00	0.00	223.08	1421	4532.99	2131.50	0.00	2401.49
11	West Godavari	Tadepalligudem	ULB	2020-21	4231	12693.00	6346.50	0.00	6346.50	1183	3549.00	1774.50	0.00	1774.50	3048	9144.00	4572.00	0.00	4572.00
12	Krishna	Gudivada	ULB	2020-21	5164	16524.80	7746.00	0.00	8778.80	307	982.40	460.50	0.00	521.90	4857	15542.40	7285.50	0.00	8256.90
13	Krishna	Nuzvid	ULB	2020-21	3094	9591.40	4641.00	0.00	4950.40	154	477.40	231.00	0.00	246.40	2940	9114.00	4410.00	0.00	4704.00
14	Krishna	Tiruvuru	ULB	2020-21	684	2103.30	1026.00	0.00	1077.30	160	492.00	240.00	0.00	252.00	524	1611.30	786.00	0.00	825.30
15	Krishna	Tiruvuru	ULB	2021-22	815	2526.50	1222.50	244.50	1059.50	395	1224.50	592.50	118.50	513.50	420	1302.00	630.00	126.00	546.00
16	Krishna	Nandigama	ULB	2020-21	1187	3596.61	1780.50	0.00	1816.11	3	9.09	4.50	0.00	4.59	1184	3587.52	1776.00	0.00	1811.52
17	Krishna	Nandigama	ULB	2019-20	213	1011.75	319.50	213.00	479.25	46	218.50	69.00	46.00	103.50	167	793.25	250.50	167.00	375.75
18	Krishna	Nuzvid	ULB	2018-19	303	1060.50	454.50	303.00	303.00	189	661.50	283.50	189.00	189.00	114	399.00	171.00	114.00	114.00
19	Krishna	Nuzvid	ULB	2017-18	280	980.00	420.00	280.00	280.00	23	80.50	34.50	23.00	23.00	257	899.50	385.50	257.00	257.00

20	Guntur	Sattenapalle	ULB	2019-20	1600	8640.00	2400.00	1600.00	4640.00	116	626.40	174.00	116.00	336.40	1484	8013.60	2226.00	1484.00	4303.60
21	Guntur	Narasaraopet	ULB	2019-20	2773	15251.50	4159.50	2773.00	8319.00	171	940.50	256.50	171.00	513.00	2602	14311.00	3903.00	2602.00	7806.00
22	Prakasam	Darsi	ULB	2020-21	2040	6334.20	3060.00	0.00	3274.20	985	3058.43	1477.50	0.00	1580.93	1055	3275.78	1582.50	0.00	1693.28
23	Prakasam	Kandukur	ULB	2020-21	2042	6575.24	3063.00	0.00	3512.24	242	779.24	363.00	0.00	416.24	1800	5796.00	2700.00	0.00	3096.00
24	Prakasam	Chirala	ULB	2018-19	1211	4238.50	1816.50	1211.00	1211.00	387	1354.50	580.50	387.00	387.00	824	2884.00	1236.00	824.00	824.00
25	Prakasam	Chirala	ULB	2021-22	140	574.00	210.00	42.00	322.00	135	553.50	202.50	40.50	310.50	5	20.50	7.50	1.50	11.50
26	SPSR Nellore	Venkatagiri	ULB	2017-18	867	3034.50	1300.50	867.00	867.00	96	336.00	144.00	96.00	96.00	771	2698.50	1156.50	771.00	771.00
27	SPSR Nellore	Venkatagiri	ULB	2019-20	1907	9916.40	2860.50	1907.00	5148.90	485	2522.00	727.50	485.00	1309.50	1422	7394.40	2133.00	1422.00	3839.40
28	SPSR Nellore	Gudur	ULB	2019-20	848	3476.80	1272.00	848.00	1356.80	245	1004.50	367.50	245.00	392.00	603	2472.30	904.50	603.00	964.80
29	SPSR Nellore	Gudur	ULB	2020-21	2378	7252.90	3567.00	0.00	3685.90	16	48.80	24.00	0.00	24.80	2362	7204.10	3543.00	0.00	3661.10
30	SPSR Nellore	Gudur	ULB	2019-20	394	1930.60	591.00	394.00	945.60	3	14.70	4.50	3.00	7.20	391	1915.90	586.50	391.00	938.40
31	SPSR Nellore	Gudur	ULB	2017-18	474	1659.00	711.00	474.00	474.00	47	164.50	70.50	47.00	47.00	427	1494.50	640.50	427.00	427.00
32	SPSR Nellore	Naidupeta	ULB	2019-20	1133	5778.30	1699.50	1133.00	2945.80	30	153.00	45.00	30.00	78.00	1103	5625.30	1654.50	1103.00	2867.80
33	SPSR Nellore	Naidupeta	ULB	2021-22	700	2520.00	1050.00	210.00	1260.00	34	122.40	51.00	10.20	61.20	666	2397.60	999.00	199.80	1198.80
34	SPSR Nellore	Sullurpeta	ULB	2019-20	504	2570.40	756.00	504.00	1310.40	36	183.60	54.00	36.00	93.60	468	2386.80	702.00	468.00	1216.80
35	SPSR Nellore	Buchireddypalem	ULB	2021-22	2465	8874.00	3697.50	739.50	4437.00	284	1022.40	426.00	85.20	511.20	2181	7851.60	3271.50	654.30	3925.80
36	SPSR Nellore	Kavali	ULB	2021-22	4662	16783.20	6993.00	1398.60	8391.60	411	1479.60	616.50	123.30	739.80	4251	15303.60	6376.50	1275.30	7651.80
37	SPSR Nellore	Kavali	ULB	2015-16	518	1813.00	777.00	518.00	518.00	16	56.00	24.00	16.00	16.00	502	1757.00	753.00	502.00	502.00
38	SPSR Nellore	Kavali	ULB	2017-18	832	2912.00	1248.00	832.00	832.00	198	693.00	297.00	198.00	198.00	634	2219.00	951.00	634.00	634.00
39	SPSR Nellore	Atmakur	ULB	2019-20	1017	5085.00	1525.50	1017.00	2542.50	26	130.00	39.00	26.00	65.00	991	4955.00	1486.50	991.00	2477.50
40	SPSR Nellore	Atmakur	ULB	2020-21	604	1842.20	906.00	0.00	936.20	6	18.30	9.00	0.00	9.30	598	1823.90	897.00	0.00	926.90
41	SPSR Nellore	Atmakur	ULB	2021-22	279	1004.40	418.50	83.70	502.20	75	270.00	112.50	22.50	135.00	204	734.40	306.00	61.20	367.20
42	SPSR Nellore	Nellore Rural	ULB	2021-22	3200	11520.00	4800.00	960.00	5760.00	772	2779.20	1158.00	231.60	1389.60	2428	8740.80	3642.00	728.40	4370.40
43	SPSR Nellore	Nellore Rural	ULB	2020-21	6508	19849.40	9762.00	0.00	10087.40	359	1094.95	538.50	0.00	556.45	6149	18754.45	9223.50	0.00	9530.95
44	SPSR Nellore	Nellore City	ULB	2017-18	1387	4854.50	2080.50	1387.00	1387.00	29	101.50	43.50	29.00	29.00	1358	4753.00	2037.00	1358.00	1358.00

45	SPSR Nellore	Nellore City	ULB	2019-20	1324	6818.60	1986.00	1324.00	3508.60	143	736.45	214.50	143.00	378.95	1181	6082.15	1771.50	1181.00	3129.65
46	SPSR Nellore	Nellore City	ULB	2020-21	6173	18827.65	9259.50	0.00	9568.15	773	2357.65	1159.50	0.00	1198.15	5400	16470.00	8100.00	0.00	8370.00
47	SPSR Nellore	Nellore City	ULB	2021-22	3025	10890.00	4537.50	907.50	5445.00	519	1868.40	778.50	155.70	934.20	2506	9021.60	3759.00	751.80	4510.80
48	Chittoor	Chittoor	ULB	2018-19	636	2226.00	954.00	636.00	636.00	157	549.50	235.50	157.00	157.00	479	1676.50	718.50	479.00	479.00
49	Chittoor	Chittoor	ULB	2019-20	1873	8990.40	2809.50	1873.00	4307.90	380	1824.00	570.00	380.00	874.00	1493	7166.40	2239.50	1493.00	3433.90
50	Chittoor	Punganur	ULB	2018-19	653	2285.50	979.50	653.00	653.00	233	815.50	349.50	233.00	233.00	420	1470.00	630.00	420.00	420.00
51	Chittoor	Mandanapalle	ULB	2021-22	562	1686.00	843.00	168.60	674.40	112	336.00	168.00	33.60	134.40	450	1350.00	675.00	135.00	540.00
52	Chittoor	Mandanapalle	ULB	2019-20	1105	3867.50	1657.50	1105.00	1105.00	258	903.00	387.00	258.00	258.00	847	2964.50	1270.50	847.00	847.00
53	Chittoor	Mandanapalle	ULB	2019-20	1260	5670.00	1890.00	1260.00	2520.00	300	1350.00	450.00	300.00	600.00	960	4320.00	1440.00	960.00	1920.00
54	Chittoor	Srikalahasti	ULB	2019-20	3105	13972.50	4657.50	3105.00	6210.00	207	931.50	310.50	207.00	414.00	2898	13041.00	4347.00	2898.00	5796.00
55	Chittoor	Srikalahasti	ULB	2021-22	1692	5076.00	2538.00	507.60	2030.40	449	1347.00	673.50	134.70	538.80	1243	3729.00	1864.50	372.90	1491.60
56	Chittoor	Tirupati	ULB	2020-21	11840	35520.00	17760.00	0.00	17760.00	855	2565.00	1282.50	0.00	1282.50	10985	32955.00	16477.50	0.00	16477.50
57	Chittoor	Tirupati	ULB	2021-22	4998	14994.00	7497.00	1499.40	5997.60	332	996.00	498.00	99.60	398.40	4666	13998.00	6999.00	1399.80	5599.20
58	YSR Kadapa	Rayachoti	ULB	2019-20	5512	31418.40	8268.00	5512.00	17638.40	53	302.10	79.50	53.00	169.60	5459	31116.30	8188.50	5459.00	17468.80
59	YSR Kadapa	Rayachoti	ULB	2019-20	442	1547.00	663.00	442.00	442.00	38	133.00	57.00	38.00	38.00	404	1414.00	606.00	404.00	404.00
60	YSR Kadapa	Rajampet	ULB	2019-20	1409	6551.85	2113.50	1409.00	3029.35	166	771.90	249.00	166.00	356.90	1243	5779.95	1864.50	1243.00	2672.45
61	YSR Kadapa	Rajampet	ULB	2020-21	1245	3791.03	1867.50	0.00	1923.53	22	66.99	33.00	0.00	33.99	1223	3724.04	1834.50	0.00	1889.54
62	YSR Kadapa	Badvel	ULB	2019-20	497	1739.50	745.50	497.00	497.00	11	38.50	16.50	11.00	11.00	486	1701.00	729.00	486.00	486.00
63	YSR Kadapa	Badvel	ULB	2019-20	639	2971.35	958.50	639.00	1373.85	6	27.90	9.00	6.00	12.90	633	2943.45	949.50	633.00	1360.95
64	YSR Kadapa	Badvel	ULB	2019-20	1077	5665.02	1615.50	1077.00	2972.52	16	84.16	24.00	16.00	44.16	1061	5580.86	1591.50	1061.00	2928.36
65	YSR Kadapa	Badvel	ULB	2020-21	1423	4446.88	2134.50	0.00	2312.38	19	59.38	28.50	0.00	30.88	1404	4387.50	2106.00	0.00	2281.50
66	YSR Kadapa	Badvel	ULB	2021-22	1993	4982.50	2989.50	597.90	1395.10	20	50.00	30.00	6.00	14.00	1973	4932.50	2959.50	591.90	1381.10
67	Ananthapuramu	Anantapur	ULB	2019-20	6700	31825.00	10050.00	6700.00	15075.00	6	28.50	9.00	6.00	13.50	6694	31796.50	10041.00	6694.00	15061.50
68	Ananthapuramu	Anantapur	ULB	2021-22	12038	36114.00	18057.00	3611.40	14445.60	362	1086.00	543.00	108.60	434.40	11676	35028.00	17514.00	3502.80	14011.20
69	Ananthapuramu	Guntakal	ULB	2019-20	1312	6560.00	1968.00	1312.00	3280.00	176	880.00	264.00	176.00	440.00	1136	5680.00	1704.00	1136.00	2840.00

70	Ananthapur amu	Guntakal	ULB	2021-22	4245	12735.00	6367.50	1273.50	5094.00	1112	3336.00	1668.00	333.60	1334.40	3133	9399.00	4699.50	939.90	3759.60
71	Ananthapur amu	Gooty	ULB	2019-20	990	4950.00	1485.00	990.00	2475.00	21	105.00	31.50	21.00	52.50	969	4845.00	1453.50	969.00	2422.50
72	Ananthapur amu	Gooty	ULB	2018-19	695	2432.50	1042.50	695.00	695.00	12	42.00	18.00	12.00	12.00	683	2390.50	1024.50	683.00	683.00
73	Ananthapur amu	Gooty	ULB	2021-22	1905	5886.45	2857.50	571.50	2457.45	161	497.49	241.50	48.30	207.69	1744	5388.96	2616.00	523.20	2249.76
74	Ananthapur amu	Dharmavaram	ULB	2018-19	3735	13072.50	5602.50	3735.00	3735.00	126	441.00	189.00	126.00	126.00	3609	12631.50	5413.50	3609.00	3609.00
75	Ananthapur amu	Dharmavaram	ULB	2019-20	2817	13521.60	4225.50	2817.00	6479.10	231	1108.80	346.50	231.00	531.30	2586	12412.80	3879.00	2586.00	5947.80
76	Ananthapur amu	Dharmavaram	ULB	2019-20	1201	5704.75	1801.50	1201.00	2702.25	96	456.00	144.00	96.00	216.00	1105	5248.75	1657.50	1105.00	2486.25
77	Ananthapur amu	Kalyanadurg	ULB	2018-19	2570	8995.00	3855.00	2570.00	2570.00	666	2331.00	999.00	666.00	666.00	1904	6664.00	2856.00	1904.00	1904.00
78	Ananthapur amu	Kalyanadurg	ULB	2020-21	1395	4247.78	2092.50	0.00	2155.28	40	121.80	60.00	0.00	61.80	1355	4125.98	2032.50	0.00	2093.48
79	Ananthapur amu	Rayadurg	ULB	2018-19	527	1844.50	790.50	527.00	527.00	116	406.00	174.00	116.00	116.00	411	1438.50	616.50	411.00	411.00
80	Ananthapur amu	Rayadurg	ULB	2018-19	600	2100.00	900.00	600.00	600.00	77	269.50	115.50	77.00	77.00	523	1830.50	784.50	523.00	523.00
81	Ananthapur amu	Rayadurg	ULB	2021-22	1231	3693.00	1846.50	369.30	1477.20	146	438.00	219.00	43.80	175.20	1085	3255.00	1627.50	325.50	1302.00
82	Ananthapur amu	Rayadurg	ULB	2020-21	792	2411.64	1188.00	0.00	1223.64	13	39.59	19.50	0.00	20.09	779	2372.06	1168.50	0.00	1203.56
83	Ananthapur amu	Hindupur	ULB	2020-21	500	1522.50	750.00	0.00	772.50	14	42.63	21.00	0.00	21.63	486	1479.87	729.00	0.00	750.87
84	Ananthapur amu	Hindupur	ULB	2019-20	5080	24638.00	7620.00	5080.00	11938.00	31	150.35	46.50	31.00	72.85	5049	24487.65	7573.50	5049.00	11865.15
85	Ananthapur amu	Hindupur	ULB	2018-19	353	1235.50	529.50	353.00	353.00	14	49.00	21.00	14.00	14.00	339	1186.50	508.50	339.00	339.00
86	Ananthapur amu	Kadiri	ULB	2019-20	2925	13893.75	4387.50	2925.00	6581.25	85	403.75	127.50	85.00	191.25	2840	13490.00	4260.00	2840.00	6390.00
87	Ananthapur amu	Kadiri	ULB	2018-19	395	1382.50	592.50	395.00	395.00	12	42.00	18.00	12.00	12.00	383	1340.50	574.50	383.00	383.00
88	Ananthapur amu	Puttaparth	ULB	2019-20	1134	5386.50	1701.00	1134.00	2551.50	87	413.25	130.50	87.00	195.75	1047	4973.25	1570.50	1047.00	2355.75
89	Ananthapur amu	Puttaparth	ULB	2021-22	1110	3330.00	1665.00	333.00	1332.00	50	150.00	75.00	15.00	60.00	1060	3180.00	1590.00	318.00	1272.00
90	Ananthapur amu	Madakasira	ULB	2017-18	742	2597.00	1113.00	742.00	742.00	16	56.00	24.00	16.00	16.00	726	2541.00	1089.00	726.00	726.00
91	Ananthapur amu	Madakasira	ULB	2019-20	298	1430.40	447.00	298.00	685.40	12	57.60	18.00	12.00	27.60	286	1372.80	429.00	286.00	657.80
92	Kurnool	Adoni	ULB	2019-20	2690	9415.00	4035.00	2690.00	2690.00	237	829.50	355.50	237.00	237.00	2453	8585.50	3679.50	2453.00	2453.00
93	Kurnool	Yemmiganur	ULB	2021-22	2482	7446.00	3723.00	744.60	2978.40	1185	3555.00	1777.50	355.50	1422.00	1297	3891.00	1945.50	389.10	1556.40

94	Kurnool	Dhone	ULB	2018-19	776	2716.00	1164.00	776.00	776.00	301	1053.50	451.50	301.00	301.00	475	1662.50	712.50	475.00	475.00
95	Kurnool	Dhone	ULB	2019-20	1168	4088.00	1752.00	1168.00	1168.00	134	469.00	201.00	134.00	134.00	1034	3619.00	1551.00	1034.00	1034.00
96	Kurnool	Dhone	ULB	2017-18	1421	4973.50	2131.50	1421.00	1421.00	202	707.00	303.00	202.00	202.00	1219	4266.50	1828.50	1219.00	1219.00
97	Kurnool	Guduru	ULB	2019-20	495	1732.50	742.50	495.00	495.00	385	1347.50	577.50	385.00	385.00	110	385.00	165.00	110.00	110.00
98	Kurnool	Guduru	ULB	2020-21	247	741.00	370.50	0.00	370.50	162	486.00	243.00	0.00	243.00	85	255.00	127.50	0.00	127.50
99	Kurnool	Guduru	ULB	2020-21	164	492.00	246.00	0.00	246.00	104	312.00	156.00	0.00	156.00	60	180.00	90.00	0.00	90.00
100	Kurnool	Kurnool	ULB	2019-20	601	2103.50	901.50	601.00	601.00	196	686.00	294.00	196.00	196.00	405	1417.50	607.50	405.00	405.00
101	Kurnool	Athmakur	ULB	2017-18	4400	15400.00	6600.00	4400.00	4400.00	623	2180.50	934.50	623.00	623.00	3777	13219.50	5665.50	3777.00	3777.00
102	Kurnool	Nandyal	ULB	2019-20	1450	5075.00	2175.00	1450.00	1450.00	695	2432.50	1042.50	695.00	695.00	755	2642.50	1132.50	755.00	755.00
103	Kurnool	Allagadda	ULB	2019-20	1531	5358.50	2296.50	1531.00	1531.00	405	1417.50	607.50	405.00	405.00	1126	3941.00	1689.00	1126.00	1126.00
104	Srikakulam	Amadalavalasa	UDA	2019-20	3135	12540.00	4702.50	1567.50	6270.00	168	672.00	252.00	84.00	336.00	2967	11868.00	4450.50	1483.50	5934.00
105	Srikakulam	Etcherla	UDA	2018-19	6574	16435.00	9861.00	3287.00	3287.00	505	1262.50	757.50	252.50	252.50	6069	15172.50	9103.50	3034.50	3034.50
106	Srikakulam	Ichchapuram	UDA	2019-20	3342	8355.00	5013.00	1671.00	1671.00	288	720.00	432.00	144.00	144.00	3054	7635.00	4581.00	1527.00	1527.00
107	Srikakulam	Ichchapuram	UDA	2019-20	3726	14904.00	5589.00	1863.00	7452.00	350	1400.00	525.00	175.00	700.00	3376	13504.00	5064.00	1688.00	6752.00
108	Srikakulam	Ichchapuram	UDA	2019-20	3801	15204.00	5701.50	1900.50	7602.00	302	1208.00	453.00	151.00	604.00	3499	13996.00	5248.50	1749.50	6998.00
109	Srikakulam	Narasannapeta	UDA	2018-19	2312	5780.00	3468.00	1156.00	1156.00	231	577.50	346.50	115.50	115.50	2081	5202.50	3121.50	1040.50	1040.50
110	Srikakulam	Narasannapeta	UDA	2019-20	4845	19380.00	7267.50	2422.50	9690.00	158	632.00	237.00	79.00	316.00	4687	18748.00	7030.50	2343.50	9374.00
111	Srikakulam	Palasa	UDA	2019-20	3265	8162.50	4897.50	1632.50	1632.50	206	515.00	309.00	103.00	103.00	3059	7647.50	4588.50	1529.50	1529.50
112	Srikakulam	Palasa	UDA	2019-20	6365	25460.00	9547.50	3182.50	12730.00	436	1744.00	654.00	218.00	872.00	5929	23716.00	8893.50	2964.50	11858.00
113	Srikakulam	Rajam (SC)	UDA	2019-20	1981	7232.56	2971.50	990.50	3270.56	171	624.31	256.50	85.50	282.31	1810	6608.25	2715.00	905.00	2988.25
114	Srikakulam	Rajam (SC)	UDA	2019-20	2067	5167.50	3100.50	1033.50	1033.50	107	267.50	160.50	53.50	53.50	1960	4900.00	2940.00	980.00	980.00
115	Srikakulam	Rajam (SC)	UDA	2019-20	2879	12955.50	4318.50	1439.50	7197.50	477	2146.50	715.50	238.50	1192.50	2402	10809.00	3603.00	1201.00	6005.00
116	Srikakulam	Srikakulam	UDA	2018-19	2452	6130.00	3678.00	1226.00	1226.00	389	972.50	583.50	194.50	194.50	2063	5157.50	3094.50	1031.50	1031.50
117	Srikakulam	Srikakulam	UDA	2019-20	2762	11048.00	4143.00	1381.00	5524.00	126	504.00	189.00	63.00	252.00	2636	10544.00	3954.00	1318.00	5272.00
118	Srikakulam	Tekkali	UDA	2019-20	4119	10297.50	6178.50	2059.50	2059.50	590	1475.00	885.00	295.00	295.00	3529	8822.50	5293.50	1764.50	1764.50
119	Srikakulam	Tekkali	UDA	2019-20	6584	26336.00	9876.00	3292.00	13168.00	773	3092.00	1159.50	386.50	1546.00	5811	23244.00	8716.50	2905.50	11622.00
120	Srikakulam	Tekkali	UDA	2019-20	1988	7952.00	2982.00	994.00	3976.00	212	848.00	318.00	106.00	424.00	1776	7104.00	2664.00	888.00	3552.00
121	Vizianagaram	Salur (ST)	UDA	2019-20	2922	13996.38	4383.00	1461.00	8152.38	241	1154.39	361.50	120.50	672.39	2681	12841.99	4021.50	1340.50	7479.99
122	Vizianagaram	Salur (ST)	UDA	2019-20	3523	14092.00	5284.50	1761.50	7046.00	597	2388.00	895.50	298.50	1194.00	2926	11704.00	4389.00	1463.00	5852.00

123	Vizianagaram	Salur (ST)	UDA	2019-20	2182	5455.00	3273.00	1091.00	1091.00	195	487.50	292.50	97.50	97.50	1987	4967.50	2980.50	993.50	993.50
124	Vizianagaram	Cheepurupalle	UDA	2018-19	2613	6532.50	3919.50	1306.50	1306.50	384	960.00	576.00	192.00	192.00	2229	5572.50	3343.50	1114.50	1114.50
125	Vizianagaram	Cheepurupalle	UDA	2020-21	3355	10266.30	5032.50	0.00	5233.80	764	2337.84	1146.00	0.00	1191.84	2591	7928.46	3886.50	0.00	4041.96
126	Vizianagaram	Cheepurupalle	UDA	2019-20	3327	11644.50	4990.50	1663.50	4990.50	583	2040.50	874.50	291.50	874.50	2744	9604.00	4116.00	1372.00	4116.00
127	Vizianagaram	Nellimarla	UDA	2019-20	6209	21731.50	9313.50	3104.50	9313.50	200	700.00	300.00	100.00	300.00	6009	21031.50	9013.50	3004.50	9013.50
128	Vizianagaram	Srungavarapukota	UDA	2018-19	2888	7220.00	4332.00	1444.00	1444.00	22	55.00	33.00	11.00	11.00	2866	7165.00	4299.00	1433.00	1433.00
129	Vizianagaram	Srungavarapukota	UDA	2019-20	2123	10169.17	3184.50	1061.50	5923.17	462	2212.98	693.00	231.00	1288.98	1661	7956.19	2491.50	830.50	4634.19
130	Vizianagaram	Srungavarapukota	UDA	2019-20	3266	11431.00	4899.00	1633.00	4899.00	302	1057.00	453.00	151.00	453.00	2964	10374.00	4446.00	1482.00	4446.00
131	Vizianagaram	Parvathipuram (SC)	UDA	2019-20	4200	10500.00	6300.00	2100.00	2100.00	809	2022.50	1213.50	404.50	404.50	3391	8477.50	5086.50	1695.50	1695.50
132	Vizianagaram	Gajapathinagaram	UDA	2019-20	3606	17272.74	5409.00	1803.00	10060.74	662	3170.98	993.00	331.00	1846.98	2944	14101.76	4416.00	1472.00	8213.76
133	Vizianagaram	Gajapathinagaram	UDA	2018-19	2746	6865.00	4119.00	1373.00	1373.00	356	890.00	534.00	178.00	178.00	2390	5975.00	3585.00	1195.00	1195.00
134	Visakhapatnam	Payakaraopet (SC)	UDA	2021-22	3369	10107.00	5053.50	0.00	5053.50	314	942.00	471.00	0.00	471.00	3055	9165.00	4582.50	0.00	4582.50
135	Visakhapatnam	Madugula	UDA	2021-22	3198	9594.00	4797.00	0.00	4797.00	203	609.00	304.50	0.00	304.50	2995	8985.00	4492.50	0.00	4492.50
136	Visakhapatnam	Chodavaram	UDA	2021-22	4457	13371.00	6685.50	0.00	6685.50	280	840.00	420.00	0.00	420.00	4177	12531.00	6265.50	0.00	6265.50
137	Visakhapatnam	Narsipatnam	UDA	2021-22	5907	17130.30	8860.50	0.00	8269.80	253	733.70	379.50	0.00	354.20	5654	16396.60	8481.00	0.00	7915.60
138	East Godavari	Anaparthy	UDA	2019-20	1145	5736.45	1717.50	572.50	3446.45	156	781.56	234.00	78.00	469.56	989	4954.89	1483.50	494.50	2976.89
139	East Godavari	Anaparthy	UDA	2019-20	1910	8595.00	2865.00	955.00	4775.00	182	819.00	273.00	91.00	455.00	1728	7776.00	2592.00	864.00	4320.00
140	East Godavari	Jaggampeta	UDA	2019-20	1191	5966.91	1786.50	595.50	3584.91	163	816.63	244.50	81.50	490.63	1028	5150.28	1542.00	514.00	3094.28
141	East Godavari	Jaggampeta	UDA	2019-20	3394	14933.60	5091.00	1697.00	8145.60	459	2019.60	688.50	229.50	1101.60	2935	12914.00	4402.50	1467.50	7044.00
142	East Godavari	Mummidivaram	UDA	2019-20	522	1305.00	783.00	261.00	261.00	26	65.00	39.00	13.00	13.00	496	1240.00	744.00	248.00	248.00
143	East Godavari	Mummidivaram	UDA	2019-20	571	2860.71	856.50	285.50	1718.71	51	255.51	76.50	25.50	153.51	520	2605.20	780.00	260.00	1565.20
144	East Godavari	Mummidivaram	UDA	2020-21	3749	11621.90	5623.50	0.00	5998.40	654	2027.40	981.00	0.00	1046.40	3095	9594.50	4642.50	0.00	4952.00
145	East Godavari	Peddapuram	UDA	2019-20	1026	5150.52	1539.00	513.00	3098.52	181	908.62	271.50	90.50	546.62	845	4241.90	1267.50	422.50	2551.90

146	East Godavari	Pithapuram	UDA	2019-20	2356	11803.56	3534.00	1178.00	7091.56	363	1818.63	544.50	181.50	1092.63	1993	9984.93	2989.50	996.50	5998.93
147	East Godavari	Prathipadu	UDA	2019-20	1921	8452.40	2881.50	960.50	4610.40	281	1236.40	421.50	140.50	674.40	1640	7216.00	2460.00	820.00	3936.00
148	East Godavari	Prathipadu	UDA	2020-21	2759	8552.90	4138.50	0.00	4414.40	373	1156.30	559.50	0.00	596.80	2386	7396.60	3579.00	0.00	3817.60
149	East Godavari	Rajanagaram	UDA	2019-20	1777	8902.77	2665.50	888.50	5348.77	171	856.71	256.50	85.50	514.71	1606	8046.06	2409.00	803.00	4834.06
150	East Godavari	Rajanagaram	UDA	2019-20	5044	22445.80	7566.00	2522.00	12357.80	126	560.70	189.00	63.00	308.70	4918	21885.10	7377.00	2459.00	12049.10
151	East Godavari	Tuni	UDA	2020-21	1750	5355.00	2625.00	0.00	2730.00	964	2949.84	1446.00	0.00	1503.84	786	2405.16	1179.00	0.00	1226.16
152	East Godavari	Gannavaram (SC)	UDA	2020-21	381	1181.10	571.50	0.00	609.60	314	973.40	471.00	0.00	502.40	67	207.70	100.50	0.00	107.20
153	East Godavari	Razole (SC)	UDA	2020-21	1597	4950.70	2395.50	0.00	2555.20	241	747.10	361.50	0.00	385.60	1356	4203.60	2034.00	0.00	2169.60
154	East Godavari	Kothapeta	UDA	2019-20	1981	8815.45	2971.50	990.50	4853.45	220	979.00	330.00	110.00	539.00	1761	7836.45	2641.50	880.50	4314.45
155	West Godavari	Tanuku	UDA	2018-19	1785	4462.50	2677.50	892.50	892.50	436	1090.00	654.00	218.00	218.00	1349	3372.50	2023.50	674.50	674.50
156	West Godavari	Tanuku	UDA	2019-20	1241	3102.50	1861.50	620.50	620.50	224	560.00	336.00	112.00	112.00	1017	2542.50	1525.50	508.50	508.50
157	West Godavari	Tanuku	UDA	2020-21	6524	20028.68	9786.00	0.00	10242.68	1602	4918.14	2403.00	0.00	2515.14	4922	15110.54	7383.00	0.00	7727.54
158	West Godavari	Palacole	UDA	2019-20	1323	3307.50	1984.50	661.50	661.50	552	1380.00	828.00	276.00	276.00	771	1927.50	1156.50	385.50	385.50
159	West Godavari	Palacole	UDA	2019-20	2324	9179.80	3486.00	1162.00	4531.80	866	3420.70	1299.00	433.00	1688.70	1458	5759.10	2187.00	729.00	2843.10
160	West Godavari	Kovvur (SC)	UDA	2020-21	3075	9409.50	4612.50	0.00	4797.00	251	768.06	376.50	0.00	391.56	2824	8641.44	4236.00	0.00	4405.44
161	West Godavari	Bhimavaram	UDA	2019-20	753	1882.50	1129.50	376.50	376.50	299	747.50	448.50	149.50	149.50	454	1135.00	681.00	227.00	227.00
162	West Godavari	Bhimavaram	UDA	2019-20	2437	10235.40	3655.50	1218.50	5361.40	484	2032.80	726.00	242.00	1064.80	1953	8202.60	2929.50	976.50	4296.60
163	West Godavari	Chintalapudi (SC)	UDA	2020-21	1194	3725.28	1791.00	0.00	1934.28	226	705.12	339.00	0.00	366.12	968	3020.16	1452.00	0.00	1568.16
164	West Godavari	Chintalapudi (SC)	UDA	2019-20	1605	6291.60	2407.50	802.50	3081.60	164	642.88	246.00	82.00	314.88	1441	5648.72	2161.50	720.50	2766.72
165	West Godavari	Chintalapudi (SC)	UDA	2018-19	614	1535.00	921.00	307.00	307.00	91	227.50	136.50	45.50	45.50	523	1307.50	784.50	261.50	261.50
166	West Godavari	Undi	UDA	2019-20	885	2212.50	1327.50	442.50	442.50	18	45.00	27.00	9.00	9.00	867	2167.50	1300.50	433.50	433.50
167	West Godavari	Undi	UDA	2018-19	1625	4062.50	2437.50	812.50	812.50	24	60.00	36.00	12.00	12.00	1601	4002.50	2401.50	800.50	800.50
168	West Godavari	Undi	UDA	2020-21	4032	12862.08	6048.00	0.00	6814.08	174	555.06	261.00	0.00	294.06	3858	12307.02	5787.00	0.00	6520.02

169	West Godavari	Undi	UDA	2019-20	1583	6252.85	2374.50	791.50	3086.85	42	165.90	63.00	21.00	81.90	1541	6086.95	2311.50	770.50	3004.95
170	West Godavari	Undi	UDA	2019-20	206	865.20	309.00	103.00	453.20	9	37.80	13.50	4.50	19.80	197	827.40	295.50	98.50	433.40
171	West Godavari	Narasapuram	UDA	2019-20	1116	2790.00	1674.00	558.00	558.00	322	805.00	483.00	161.00	161.00	794	1985.00	1191.00	397.00	397.00
172	West Godavari	Narasapuram	UDA	2019-20	1172	4734.88	1758.00	586.00	2390.88	265	1070.60	397.50	132.50	540.60	907	3664.28	1360.50	453.50	1850.28
173	West Godavari	Narasapuram	UDA	2019-20	2116	8358.20	3174.00	1058.00	4126.20	377	1489.15	565.50	188.50	735.15	1739	6869.05	2608.50	869.50	3391.05
174	West Godavari	Narasapuram	UDA	2018-19	1155	2887.50	1732.50	577.50	577.50	136	340.00	204.00	68.00	68.00	1019	2547.50	1528.50	509.50	509.50
175	West Godavari	Tadepalligudem	UDA	2019-20	359	1400.10	538.50	179.50	682.10	77	300.30	115.50	38.50	146.30	282	1099.80	423.00	141.00	535.80
176	West Godavari	Tadepalligudem	UDA	2019-20	1696	6241.28	2544.00	848.00	2849.28	326	1199.68	489.00	163.00	547.68	1370	5041.60	2055.00	685.00	2301.60
177	West Godavari	Tadepalligudem	UDA	2019-20	1000	2500.00	1500.00	500.00	500.00	576	1440.00	864.00	288.00	288.00	424	1060.00	636.00	212.00	212.00
178	West Godavari	Tadepalligudem	UDA	2018-19	600	1500.00	900.00	300.00	300.00	86	215.00	129.00	43.00	43.00	514	1285.00	771.00	257.00	257.00
179	West Godavari	Ungutur	UDA	2020-21	3006	9438.84	4509.00	0.00	4929.84	761	2389.54	1141.50	0.00	1248.04	2245	7049.30	3367.50	0.00	3681.80
180	West Godavari	Ungutur	UDA	2019-20	1143	2857.50	1714.50	571.50	571.50	330	825.00	495.00	165.00	165.00	813	2032.50	1219.50	406.50	406.50
181	Krishna	Avanigadda	UDA	2019-20	1125	2812.50	1687.50	562.50	562.50	496	1240.00	744.00	248.00	248.00	629	1572.50	943.50	314.50	314.50
182	Krishna	Avanigadda	UDA	2019-20	1450	6771.50	2175.00	725.00	3871.50	593	2769.31	889.50	296.50	1583.31	857	4002.19	1285.50	428.50	2288.19
183	Krishna	Avanigadda	UDA	2018-19	661	1652.50	991.50	330.50	330.50	123	307.50	184.50	61.50	61.50	538	1345.00	807.00	269.00	269.00
184	Krishna	Avanigadda	UDA	2021-22	1786	6000.96	2679.00	0.00	3321.96	766	2573.76	1149.00	0.00	1424.76	1020	3427.20	1530.00	0.00	1897.20
185	Krishna	Avanigadda	UDA	2020-21	3874	12822.94	5811.00	0.00	7011.94	102	337.62	153.00	0.00	184.62	3772	12485.32	5658.00	0.00	6827.32
186	Krishna	Avanigadda	UDA	2021-22	928	3118.08	1392.00	0.00	1726.08	168	564.48	252.00	0.00	312.48	760	2553.60	1140.00	0.00	1413.60
187	Krishna	Pedana	UDA	2020-21	4960	15301.60	7440.00	0.00	7861.60	1587	4895.90	2380.50	0.00	2515.40	3373	10405.71	5059.50	0.00	5346.21
188	Krishna	Pedana	UDA	2021-22	1450	4364.50	2175.00	0.00	2189.50	236	710.36	354.00	0.00	356.36	1214	3654.14	1821.00	0.00	1833.14
189	Krishna	Gudivada	UDA	2019-20	1010	5171.20	1515.00	505.00	3151.20	254	1300.48	381.00	127.00	792.48	756	3870.72	1134.00	378.00	2358.72
190	Krishna	Gudivada	UDA	2019-20	750	3615.00	1125.00	375.00	2115.00	111	535.02	166.50	55.50	313.02	639	3079.98	958.50	319.50	1801.98
191	Krishna	Gudivada	UDA	2020-21	1712	5478.40	2568.00	0.00	2910.40	56	179.20	84.00	0.00	95.20	1656	5299.20	2484.00	0.00	2815.20
192	Krishna	Kaikalur	UDA	2021-22	8446	24915.70	12669.00	0.00	12246.70	579	1708.05	868.50	0.00	839.55	7867	23207.65	11800.50	0.00	11407.15
193	Krishna	Pamarru (SC)	UDA	2019-20	1374	3435.00	2061.00	687.00	687.00	319	797.50	478.50	159.50	159.50	1055	2637.50	1582.50	527.50	527.50
194	Krishna	Pamarru (SC)	UDA	2019-20	4853	23003.22	7279.50	2426.50	13297.22	706	3346.44	1059.00	353.00	1934.44	4147	19656.78	6220.50	2073.50	11362.78

195	Krishna	Pamarru (SC)	UDA	2020-21	7528	23939.04	11292.00	0.00	12647.04	572	1818.96	858.00	0.00	960.96	6956	22120.08	10434.00	0.00	11686.08
196	Krishna	Gannavaram	UDA	2019-20	2580	12255.00	3870.00	1290.00	7095.00	183	869.25	274.50	91.50	503.25	2397	11385.75	3595.50	1198.50	6591.75
197	Krishna	Gannavaram	UDA	2019-20	1550	6587.50	2325.00	775.00	3487.50	302	1283.50	453.00	151.00	679.50	1248	5304.00	1872.00	624.00	2808.00
198	Krishna	Nuzvid	UDA	2018-19	1253	3132.50	1879.50	626.50	626.50	134	335.00	201.00	67.00	67.00	1119	2797.50	1678.50	559.50	559.50
199	Krishna	Nuzvid	UDA	2019-20	1600	7584.00	2400.00	800.00	4384.00	896	4247.04	1344.00	448.00	2455.04	704	3336.96	1056.00	352.00	1928.96
200	Krishna	Nuzvid	UDA	2019-20	1650	7507.50	2475.00	825.00	4207.50	619	2816.45	928.50	309.50	1578.45	1031	4691.05	1546.50	515.50	2629.05
201	Krishna	Nuzvid	UDA	2020-21	3622	10829.78	5433.00	0.00	5396.78	619	1850.81	928.50	0.00	922.31	3003	8978.97	4504.50	0.00	4474.47
202	Krishna	Nandigama (SC)	UDA	2019-20	1041	2602.50	1561.50	520.50	520.50	111	277.50	166.50	55.50	55.50	930	2325.00	1395.00	465.00	465.00
203	Krishna	Nandigama (SC)	UDA	2019-20	1695	7763.10	2542.50	847.50	4373.10	316	1447.28	474.00	158.00	815.28	1379	6315.82	2068.50	689.50	3557.82
204	Krishna	Nandigama (SC)	UDA	2019-20	2609	12392.75	3913.50	1304.50	7174.75	95	451.25	142.50	47.50	261.25	2514	11941.50	3771.00	1257.00	6913.50
205	Krishna	Nandigama (SC)	UDA	2020-21	5335	16165.05	8002.50	0.00	8162.55	160	484.80	240.00	0.00	244.80	5175	15680.25	7762.50	0.00	7917.75
206	Krishna	Mylavaram	UDA	2019-20	1321	6010.55	1981.50	660.50	3368.55	64	291.20	96.00	32.00	163.20	1257	5719.35	1885.50	628.50	3205.35
207	Krishna	Mylavaram	UDA	2019-20	1843	4607.50	2764.50	921.50	921.50	127	317.50	190.50	63.50	63.50	1716	4290.00	2574.00	858.00	858.00
208	Krishna	Mylavaram	UDA	2019-20	2235	10325.70	3352.50	1117.50	5855.70	187	863.94	280.50	93.50	489.94	2048	9461.76	3072.00	1024.00	5365.76
209	Krishna	Mylavaram	UDA	2020-21	4844	14532.00	7266.00	0.00	7266.00	46	138.00	69.00	0.00	69.00	4798	14394.00	7197.00	0.00	7197.00
210	Krishna	Mylavaram	UDA	2021-22	5787	16782.30	8680.50	0.00	8101.80	588	1705.20	882.00	0.00	823.20	5199	15077.10	7798.50	0.00	7278.60
211	Krishna	Penamaluru	UDA	2019-20	1056	2640.00	1584.00	528.00	528.00	316	790.00	474.00	158.00	158.00	740	1850.00	1110.00	370.00	370.00
212	Krishna	Penamaluru	UDA	2019-20	1549	6970.50	2323.50	774.50	3872.50	197	886.50	295.50	98.50	492.50	1352	6084.00	2028.00	676.00	3380.00
213	Krishna	Penamaluru	UDA	2019-20	1500	7125.00	2250.00	750.00	4125.00	175	831.25	262.50	87.50	481.25	1325	6293.75	1987.50	662.50	3643.75
214	Guntur	Pedakurapadu	UDA	2019-20	3338	16356.20	5007.00	1669.00	9680.20	114	558.60	171.00	57.00	330.60	3224	15797.60	4836.00	1612.00	9349.60
215	Guntur	Pedakurapadu	UDA	2018-19	628	1570.00	942.00	314.00	314.00	150	375.00	225.00	75.00	75.00	478	1195.00	717.00	239.00	239.00
216	Prakasam	Darsi	UDA	2018-19	512	1280.00	768.00	256.00	256.00	174	435.00	261.00	87.00	87.00	338	845.00	507.00	169.00	169.00
217	Prakasam	Darsi	UDA	2019-20	445	1806.70	667.50	222.50	916.70	198	803.88	297.00	99.00	407.88	247	1002.82	370.50	123.50	508.82
218	Prakasam	Darsi	UDA	2019-20	1655	6984.10	2482.50	827.50	3674.10	762	3215.64	1143.00	381.00	1691.64	893	3768.46	1339.50	446.50	1982.46
219	Prakasam	Darsi	UDA	2020-21	800	2484.00	1200.00	0.00	1284.00	265	822.83	397.50	0.00	425.33	535	1661.18	802.50	0.00	858.68
220	Prakasam	Kandukur	UDA	2019-20	481	1996.15	721.50	240.50	1034.15	177	734.55	265.50	88.50	380.55	304	1261.60	456.00	152.00	653.60
221	Prakasam	Kanigiri	UDA	2019-20	821	3349.68	1231.50	410.50	1707.68	211	860.88	316.50	105.50	438.88	610	2488.80	915.00	305.00	1268.80
222	Prakasam	Kanigiri	UDA	2019-20	1171	4918.20	1756.50	585.50	2576.20	124	520.80	186.00	62.00	272.80	1047	4397.40	1570.50	523.50	2303.40
223	Prakasam	Kondapi (SC)	UDA	2021-22	5004	19215.36	7506.00	0.00	11709.3	508	1950.72	762.00	0.00	1188.72	4496	17264.64	6744.00	0.00	10520.6

									6										4
224	Prakasam	Kondapi (SC)	UDA	2018-19	767	1917.50	1150.50	383.50	383.50	144	360.00	216.00	72.00	72.00	623	1557.50	934.50	311.50	311.50
225	Prakasam	Kondapi (SC)	UDA	2020-21	1908	5771.70	2862.00	0.00	2909.70	235	710.87	352.50	0.00	358.37	1673	5060.82	2509.50	0.00	2551.32
226	Prakasam	Kondapi (SC)	UDA	2019-20	1547	6404.58	2320.50	773.50	3310.58	252	1043.28	378.00	126.00	539.28	1295	5361.30	1942.50	647.50	2771.30
227	Prakasam	Markapuram	UDA	2019-20	1232	5174.40	1848.00	616.00	2710.40	483	2028.60	724.50	241.50	1062.60	749	3145.80	1123.50	374.50	1647.80
228	Prakasam	Markapuram	UDA	2019-20	1712	7430.08	2568.00	856.00	4006.08	468	2031.12	702.00	234.00	1095.12	1244	5398.96	1866.00	622.00	2910.96
229	Prakasam	Markapuram	UDA	2020-21	2672	8496.96	4008.00	0.00	4488.96	186	591.48	279.00	0.00	312.48	2486	7905.48	3729.00	0.00	4176.48
230	Prakasam	Markapuram	UDA	2021-22	1670	6513.00	2505.00	0.00	4008.00	207	807.30	310.50	0.00	496.80	1463	5705.70	2194.50	0.00	3511.20
231	Prakasam	Giddalur	UDA	2018-19	820	2050.00	1230.00	410.00	410.00	131	327.50	196.50	65.50	65.50	689	1722.50	1033.50	344.50	344.50
232	Prakasam	Giddalur	UDA	2019-20	1593	6818.04	2389.50	796.50	3632.04	298	1275.44	447.00	149.00	679.44	1295	5542.60	1942.50	647.50	2952.60
233	Prakasam	Giddalur	UDA	2019-20	3071	13420.27	4606.50	1535.50	7278.27	525	2294.25	787.50	262.50	1244.25	2546	11126.02	3819.00	1273.00	6034.02
234	Prakasam	Giddalur	UDA	2020-21	2315	7396.43	3472.50	0.00	3923.93	179	571.91	268.50	0.00	303.41	2136	6824.52	3204.00	0.00	3620.52
235	Prakasam	Yerragondapalem(SC)	UDA	2020-21	2810	9076.30	4215.00	0.00	4861.30	229	739.67	343.50	0.00	396.17	2581	8336.63	3871.50	0.00	4465.13
236	Prakasam	Addanki	UDA	2019-20	352	1411.52	528.00	176.00	707.52	152	609.52	228.00	76.00	305.52	200	802.00	300.00	100.00	402.00
237	Prakasam	Addanki	UDA	2019-20	909	3699.63	1363.50	454.50	1881.63	352	1432.64	528.00	176.00	728.64	557	2266.99	835.50	278.50	1152.99
238	Prakasam	Chirala	UDA	2018-19	878	2195.00	1317.00	439.00	439.00	336	840.00	504.00	168.00	168.00	542	1355.00	813.00	271.00	271.00
239	Prakasam	Parchur	UDA	2019-20	1919	7714.38	2878.50	959.50	3876.38	765	3075.30	1147.50	382.50	1545.30	1154	4639.08	1731.00	577.00	2331.08
240	Prakasam	Parchur	UDA	2019-20	999	4185.81	1498.50	499.50	2187.81	471	1973.49	706.50	235.50	1031.49	528	2212.32	792.00	264.00	1156.32
241	Prakasam	Parchur	UDA	2020-21	998	3098.79	1497.00	0.00	1601.79	71	220.46	106.50	0.00	113.96	927	2878.34	1390.50	0.00	1487.84
242	Prakasam	Parchur	UDA	2018-19	351	877.50	526.50	175.50	175.50	22	55.00	33.00	11.00	11.00	329	822.50	493.50	164.50	164.50
243	Prakasam	Parchur	UDA	2021-22	829	3233.10	1243.50	0.00	1989.60	18	70.20	27.00	0.00	43.20	811	3162.90	1216.50	0.00	1946.40
244	Prakasam	Santhanuthalapadu (SC)	UDA	2019-20	572	2288.00	858.00	286.00	1144.00	234	936.00	351.00	117.00	468.00	338	1352.00	507.00	169.00	676.00
245	Prakasam	Santhanuthalapadu (SC)	UDA	2019-20	1388	5746.32	2082.00	694.00	2970.32	391	1618.74	586.50	195.50	836.74	997	4127.58	1495.50	498.50	2133.58
246	Prakasam	Santhanuthalapadu (SC)	UDA	2020-21	3187	9576.94	4780.50	0.00	4796.44	670	2013.35	1005.00	0.00	1008.35	2517	7563.59	3775.50	0.00	3788.09
247	Prakasam	Ongole	UDA	2020-21	2510	7542.55	3765.00	0.00	3777.55	392	1177.96	588.00	0.00	589.96	2118	6364.59	3177.00	0.00	3187.59
248	SPSR Nellore	Sullurpeta (SC)	UDA	2018-19	2430	6075.00	3645.00	1215.00	1215.00	568	1420.00	852.00	284.00	284.00	1862	4655.00	2793.00	931.00	931.00
249	SPSR Nellore	Sullurpeta (SC)	UDA	2019-20	1257	6033.60	1885.50	628.50	3519.60	283	1358.40	424.50	141.50	792.40	974	4675.20	1461.00	487.00	2727.20
250	SPSR Nellore	Sullurpeta (SC)	UDA	2019-20	1527	7329.60	2290.50	763.50	4275.60	126	604.80	189.00	63.00	352.80	1401	6724.80	2101.50	700.50	3922.80

251	SPSR Nellore	Kovur	UDA	2018-19	1957	4892.50	2935.50	978.50	978.50	1033	2582.50	1549.50	516.50	516.50	924	2310.00	1386.00	462.00	462.00
252	SPSR Nellore	Kovur	UDA	2019-20	1970	9259.00	2955.00	985.00	5319.00	139	653.30	208.50	69.50	375.30	1831	8605.70	2746.50	915.50	4943.70
253	SPSR Nellore	Kovur	UDA	2020-21	2516	7673.80	3774.00	0.00	3899.80	300	915.00	450.00	0.00	465.00	2216	6758.80	3324.00	0.00	3434.80
254	SPSR Nellore	Kavali	UDA	2018-19	495	1237.50	742.50	247.50	247.50	11	27.50	16.50	5.50	5.50	484	1210.00	726.00	242.00	242.00
255	SPSR Nellore	Kavali	UDA	2019-20	1123	5390.40	1684.50	561.50	3144.40	48	230.40	72.00	24.00	134.40	1075	5160.00	1612.50	537.50	3010.00
256	SPSR Nellore	Kavali	UDA	2021-22	255	918.00	382.50	0.00	535.50	13	46.80	19.50	0.00	27.30	242	871.20	363.00	0.00	508.20
257	SPSR Nellore	Sarvepalli	UDA	2018-19	3426	8565.00	5139.00	1713.00	1713.00	534	1335.00	801.00	267.00	267.00	2892	7230.00	4338.00	1446.00	1446.00
258	SPSR Nellore	Sarvepalli	UDA	2019-20	2579	10831.80	3868.50	1289.50	5673.80	174	730.80	261.00	87.00	382.80	2405	10101.00	3607.50	1202.50	5291.00
259	SPSR Nellore	Sarvepalli	UDA	2021-22	6603	23770.80	9904.50	0.00	13866.30	415	1494.00	622.50	0.00	871.50	6188	22276.80	9282.00	0.00	12994.80
260	SPSR Nellore	Nellore Rural	UDA	2019-20	394	1891.20	591.00	197.00	1103.20	16	76.80	24.00	8.00	44.80	378	1814.40	567.00	189.00	1058.40
261	SPSR Nellore	Nellore Rural	UDA	2018-19	165	412.50	247.50	82.50	82.50	35	87.50	52.50	17.50	17.50	130	325.00	195.00	65.00	65.00
262	Chittoor	Chandragiri	UDA	2019-20	2454	9079.80	3681.00	1227.00	4171.80	464	1716.80	696.00	232.00	788.80	1990	7363.00	2985.00	995.00	3383.00
263	Chittoor	Chandragiri	UDA	2019-20	1749	7433.25	2623.50	874.50	3935.25	234	994.50	351.00	117.00	526.50	1515	6438.75	2272.50	757.50	3408.75
264	Chittoor	Chittoor	UDA	2019-20	1484	6307.00	2226.00	742.00	3339.00	175	743.75	262.50	87.50	393.75	1309	5563.25	1963.50	654.50	2945.25
265	Chittoor	Chittoor	UDA	2019-20	2302	5755.00	3453.00	1151.00	1151.00	295	737.50	442.50	147.50	147.50	2007	5017.50	3010.50	1003.50	1003.50
266	Chittoor	Gangadhara Nellore(SC)	UDA	2020-21	3527	10581.00	5290.50	0.00	5290.50	285	855.00	427.50	0.00	427.50	3242	9726.00	4863.00	0.00	4863.00
267	Chittoor	Kuppam	UDA	2019-20	2290	8473.00	3435.00	1145.00	3893.00	256	947.20	384.00	128.00	435.20	2034	7525.80	3051.00	1017.00	3457.80
268	Chittoor	Nagari	UDA	2020-21	2320	6960.00	3480.00	0.00	3480.00	272	816.00	408.00	0.00	408.00	2048	6144.00	3072.00	0.00	3072.00
269	Chittoor	Pileru	UDA	2019-20	3968	9920.00	5952.00	1984.00	1984.00	616	1540.00	924.00	308.00	308.00	3352	8380.00	5028.00	1676.00	1676.00
270	Chittoor	Pileru	UDA	2019-20	3462	14713.50	5193.00	1731.00	7789.50	780	3315.00	1170.00	390.00	1755.00	2682	11398.50	4023.00	1341.00	6034.50
271	Chittoor	Punganur	UDA	2019-20	2643	6607.50	3964.50	1321.50	1321.50	980	2450.00	1470.00	490.00	490.00	1663	4157.50	2494.50	831.50	831.50
272	Chittoor	Punganur	UDA	2019-20	9876	24690.00	14814.00	4938.00	4938.00	3094	7735.00	4641.00	1547.00	1547.00	6782	16955.00	10173.00	3391.00	3391.00
273	Chittoor	Puthalapattu (SC)	UDA	2019-20	8335	35423.75	12502.50	4167.50	18753.75	727	3089.75	1090.50	363.50	1635.75	7608	32334.00	11412.00	3804.00	17118.00
274	Chittoor	Satyavedu (SC)	UDA	2020-21	14511	43533.00	21766.50	0.00	21766.50	3264	9792.00	4896.00	0.00	4896.00	11247	33741.00	16870.50	0.00	16870.50
275	Chittoor	Srikalahasti	UDA	2019-20	3818	16226.50	5727.00	1909.00	8590.50	1277	5427.25	1915.50	638.50	2873.25	2541	10799.25	3811.50	1270.50	5717.25
276	Chittoor	Srikalahasti	UDA	2020-21	3953	11859.00	5929.50	0.00	5929.50	1418	4254.00	2127.00	0.00	2127.00	2535	7605.00	3802.50	0.00	3802.50

277	Chittoor	Palamaner	UDA	2019-20	8754	37204.50	13131.00	4377.00	19696.50	1024	4352.00	1536.00	512.00	2304.00	7730	32852.50	11595.00	3865.00	17392.50
278	Chittoor	Madanapalle	UDA	2019-20	1161	2902.50	1741.50	580.50	580.50	317	792.50	475.50	158.50	158.50	844	2110.00	1266.00	422.00	422.00
279	Chittoor	Madanapalle	UDA	2019-20	2666	6665.00	3999.00	1333.00	1333.00	325	812.50	487.50	162.50	162.50	2341	5852.50	3511.50	1170.50	1170.50
280	Chittoor	Madanapalle	UDA	2020-21	1743	5246.43	2614.50	0.00	2631.93	428	1288.28	642.00	0.00	646.28	1315	3958.15	1972.50	0.00	1985.65
281	Chittoor	Madanapalle	UDA	2019-20	3725	16203.75	5587.50	1862.50	8753.75	541	2353.35	811.50	270.50	1271.35	3184	13850.40	4776.00	1592.00	7482.40
282	Chittoor	Puthalapattu (SC)	UDA	2019-20	4520	11300.00	6780.00	2260.00	2260.00	67	167.50	100.50	33.50	33.50	4453	11132.50	6679.50	2226.50	2226.50
283	YSR Kadapa	Proddatur	UDA	2018-19	1050	2625.00	1575.00	525.00	525.00	198	495.00	297.00	99.00	99.00	852	2130.00	1278.00	426.00	426.00
284	YSR Kadapa	Proddatur	UDA	2019-20	551	1377.50	826.50	275.50	275.50	174	435.00	261.00	87.00	87.00	377	942.50	565.50	188.50	188.50
285	YSR Kadapa	Proddatur	UDA	2020-21	417	1269.77	625.50	0.00	644.27	130	395.85	195.00	0.00	200.85	287	873.92	430.50	0.00	443.42
286	YSR Kadapa	Proddatur	UDA	2019-20	1065	4047.00	1597.50	532.50	1917.00	60	228.00	90.00	30.00	108.00	1005	3819.00	1507.50	502.50	1809.00
287	YSR Kadapa	Proddatur	UDA	2021-22	1882	4705.00	2823.00	0.00	1882.00	36	90.00	54.00	0.00	36.00	1846	4615.00	2769.00	0.00	1846.00
288	YSR Kadapa	Jammalamadugu	UDA	2018-19	2132	5330.00	3198.00	1066.00	1066.00	560	1400.00	840.00	280.00	280.00	1572	3930.00	2358.00	786.00	786.00
289	YSR Kadapa	Jammalamadugu	UDA	2019-20	1675	4187.50	2512.50	837.50	837.50	455	1137.50	682.50	227.50	227.50	1220	3050.00	1830.00	610.00	610.00
290	YSR Kadapa	Jammalamadugu	UDA	2020-21	487	1482.92	730.50	0.00	752.42	86	261.87	129.00	0.00	132.87	401	1221.05	601.50	0.00	619.55
291	YSR Kadapa	Kodur (SC)	UDA	2019-20	499	1247.50	748.50	249.50	249.50	160	400.00	240.00	80.00	80.00	339	847.50	508.50	169.50	169.50
292	YSR Kadapa	Kodur (SC)	UDA	2019-20	506	1376.32	759.00	253.00	364.32	191	519.52	286.50	95.50	137.52	315	856.80	472.50	157.50	226.80
293	YSR Kadapa	Kodur (SC)	UDA	2019-20	2461	9844.00	3691.50	1230.50	4922.00	312	1248.00	468.00	156.00	624.00	2149	8596.00	3223.50	1074.50	4298.00
294	YSR Kadapa	Kodur (SC)	UDA	2020-21	1106	3367.77	1659.00	0.00	1708.77	424	1291.08	636.00	0.00	655.08	682	2076.69	1023.00	0.00	1053.69
295	YSR Kadapa	Kodur (SC)	UDA	2018-19	412	1030.00	618.00	206.00	206.00	62	155.00	93.00	31.00	31.00	350	875.00	525.00	175.00	175.00
296	YSR Kadapa	Kodur (SC)	UDA	2021-22	3036	5464.80	4554.00	0.00	910.80	5	9.00	7.50	0.00	1.50	3031	5455.80	4546.50	0.00	909.30
297	YSR Kadapa	Rajampet	UDA	2019-20	1132	5263.80	1698.00	566.00	2999.80	211	981.15	316.50	105.50	559.15	921	4282.65	1381.50	460.50	2440.65
298	YSR Kadapa	Rajampet	UDA	2020-21	737	2244.17	1105.50	0.00	1138.67	20	60.90	30.00	0.00	30.90	717	2183.27	1075.50	0.00	1107.77
299	YSR Kadapa	Rajampet	UDA	2018-19	1282	3205.00	1923.00	641.00	641.00	99	247.50	148.50	49.50	49.50	1183	2957.50	1774.50	591.50	591.50
300	YSR Kadapa	Rajampet	UDA	2019-20	1152	5184.00	1728.00	576.00	2880.00	56	252.00	84.00	28.00	140.00	1096	4932.00	1644.00	548.00	2740.00

301	YSR Kadapa	Rajampet	UDA	2019-20	542	1355.00	813.00	271.00	271.00	141	352.50	211.50	70.50	70.50	401	1002.50	601.50	200.50	200.50
302	YSR Kadapa	Badvel (SC)	UDA	2019-20	266	1064.00	399.00	133.00	532.00	46	184.00	69.00	23.00	92.00	220	880.00	330.00	110.00	440.00
303	YSR Kadapa	Badvel (SC)	UDA	2019-20	537	1342.50	805.50	268.50	268.50	18	45.00	27.00	9.00	9.00	519	1297.50	778.50	259.50	259.50
304	YSR Kadapa	Badvel (SC)	UDA	2019-20	644	2576.00	966.00	322.00	1288.00	6	24.00	9.00	3.00	12.00	638	2552.00	957.00	319.00	1276.00
305	YSR Kadapa	Kamalapuram	UDA	2018-19	2029	5072.50	3043.50	1014.50	1014.50	290	725.00	435.00	145.00	145.00	1739	4347.50	2608.50	869.50	869.50
306	YSR Kadapa	Kamalapuram	UDA	2020-21	2272	6918.24	3408.00	0.00	3510.24	90	274.05	135.00	0.00	139.05	2182	6644.19	3273.00	0.00	3371.19
307	YSR Kadapa	Kamalapuram	UDA	2019-20	295	737.50	442.50	147.50	147.50	27	67.50	40.50	13.50	13.50	268	670.00	402.00	134.00	134.00
308	YSR Kadapa	Mydukur	UDA	2018-19	898	2245.00	1347.00	449.00	449.00	121	302.50	181.50	60.50	60.50	777	1942.50	1165.50	388.50	388.50
309	YSR Kadapa	Mydukur	UDA	2019-20	500	1250.00	750.00	250.00	250.00	199	497.50	298.50	99.50	99.50	301	752.50	451.50	150.50	150.50
310	YSR Kadapa	Mydukur	UDA	2019-20	2000	8000.00	3000.00	1000.00	4000.00	460	1840.00	690.00	230.00	920.00	1540	6160.00	2310.00	770.00	3080.00
311	YSR Kadapa	Mydukur	UDA	2019-20	747	2988.00	1120.50	373.50	1494.00	232	928.00	348.00	116.00	464.00	515	2060.00	772.50	257.50	1030.00
312	YSR Kadapa	Mydukur	UDA	2021-22	1049	2622.50	1573.50	0.00	1049.00	215	537.50	322.50	0.00	215.00	834	2085.00	1251.00	0.00	834.00
313	YSR Kadapa	Rayachoti	UDA	2018-19	142	355.00	213.00	71.00	71.00	26	65.00	39.00	13.00	13.00	116	290.00	174.00	58.00	58.00
314	YSR Kadapa	Rayachoti	UDA	2019-20	380	950.00	570.00	190.00	190.00	91	227.50	136.50	45.50	45.50	289	722.50	433.50	144.50	144.50
315	YSR Kadapa	Rayachoti	UDA	2019-20	2637	9493.20	3955.50	1318.50	4219.20	486	1749.60	729.00	243.00	777.60	2151	7743.60	3226.50	1075.50	3441.60
316	YSR Kadapa	Pulivendla	UDA	2018-19	333	832.50	499.50	166.50	166.50	137	342.50	205.50	68.50	68.50	196	490.00	294.00	98.00	98.00
317	YSR Kadapa	Pulivendla	UDA	2019-20	419	1047.50	628.50	209.50	209.50	110	275.00	165.00	55.00	55.00	309	772.50	463.50	154.50	154.50
318	YSR Kadapa	Pulivendla	UDA	2021-22	199	497.50	298.50	0.00	199.00	11	27.50	16.50	0.00	11.00	188	470.00	282.00	0.00	188.00
319	Ananthapuramu	Singanamala (SC)	UDA	2018-19	24	60.00	36.00	12.00	12.00	2	5.00	3.00	1.00	1.00	22	55.00	33.00	11.00	11.00
320	Ananthapuramu	Singanamala (SC)	UDA	2018-19	661	1652.50	991.50	330.50	330.50	127	317.50	190.50	63.50	63.50	534	1335.00	801.00	267.00	267.00
321	Ananthapuramu	Singanamala (SC)	UDA	2019-20	351	1684.80	526.50	175.50	982.80	159	763.20	238.50	79.50	445.20	192	921.60	288.00	96.00	537.60
322	Ananthapuramu	Singanamala (SC)	UDA	2019-20	944	2360.00	1416.00	472.00	472.00	380	950.00	570.00	190.00	190.00	564	1410.00	846.00	282.00	282.00
323	Ananthapuramu	Singanamala (SC)	UDA	2018-19	2676	6690.00	4014.00	1338.00	1338.00	1010	2525.00	1515.00	505.00	505.00	1666	4165.00	2499.00	833.00	833.00

324	Ananthapur amu	Uravakonda	UDA	2018-19	11562	40467.00	17343.00	5781.00	17343.00	2018	7063.00	3027.00	1009.00	3027.00	9544	33404.00	14316.00	4772.00	14316.00
325	Ananthapur amu	Uravakonda	UDA	2019-20	5554	27214.60	8331.00	2777.00	16106.60	588	2881.20	882.00	294.00	1705.20	4966	24333.40	7449.00	2483.00	14401.40
326	Ananthapur amu	Uravakonda	UDA	2020-21	3376	10279.92	5064.00	0.00	5215.92	258	785.61	387.00	0.00	398.61	3118	9494.31	4677.00	0.00	4817.31
327	Ananthapur amu	Dharmavaram	UDA	2018-19	1043	2607.50	1564.50	521.50	521.50	214	535.00	321.00	107.00	107.00	829	2072.50	1243.50	414.50	414.50
328	Ananthapur amu	Dharmavaram	UDA	2019-20	442	1105.00	663.00	221.00	221.00	67	167.50	100.50	33.50	33.50	375	937.50	562.50	187.50	187.50
329	Ananthapur amu	Dharmavaram	UDA	2019-20	1122	5329.50	1683.00	561.00	3085.50	214	1016.50	321.00	107.00	588.50	908	4313.00	1362.00	454.00	2497.00
330	Ananthapur amu	Raptadu	UDA	2019-20	614	1535.00	921.00	307.00	307.00	220	550.00	330.00	110.00	110.00	394	985.00	591.00	197.00	197.00
331	Ananthapur amu	Raptadu	UDA	2019-20	1729	8645.00	2593.50	864.50	5187.00	419	2095.00	628.50	209.50	1257.00	1310	6550.00	1965.00	655.00	3930.00
332	Ananthapur amu	Raptadu	UDA	2019-20	4181	20905.00	6271.50	2090.50	12543.00	1039	5195.00	1558.50	519.50	3117.00	3142	15710.00	4713.00	1571.00	9426.00
333	Ananthapur amu	Raptadu	UDA	2019-20	1183	5619.25	1774.50	591.50	3253.25	321	1524.75	481.50	160.50	882.75	862	4094.50	1293.00	431.00	2370.50
334	Ananthapur amu	Raptadu	UDA	2019-20	1271	6037.25	1906.50	635.50	3495.25	530	2517.50	795.00	265.00	1457.50	741	3519.75	1111.50	370.50	2037.75
335	Ananthapur amu	Raptadu	UDA	2018-19	1369	3422.50	2053.50	684.50	684.50	774	1935.00	1161.00	387.00	387.00	595	1487.50	892.50	297.50	297.50
336	Ananthapur amu	Raptadu	UDA	2018-19	1699	4247.50	2548.50	849.50	849.50	773	1932.50	1159.50	386.50	386.50	926	2315.00	1389.00	463.00	463.00
337	Ananthapur amu	Raptadu	UDA	2018-19	4512	11280.00	6768.00	2256.00	2256.00	2539	6347.50	3808.50	1269.50	1269.50	1973	4932.50	2959.50	986.50	986.50
338	Ananthapur amu	Penukonda	UDA	2018-19	3682	9205.00	5523.00	1841.00	1841.00	857	2142.50	1285.50	428.50	428.50	2825	7062.50	4237.50	1412.50	1412.50
339	Ananthapur amu	Penukonda	UDA	2019-20	2134	10243.20	3201.00	1067.00	5975.20	320	1536.00	480.00	160.00	896.00	1814	8707.20	2721.00	907.00	5079.20
340	Ananthapur amu	Penukonda	UDA	2019-20	1576	7643.60	2364.00	788.00	4491.60	355	1721.75	532.50	177.50	1011.75	1221	5921.85	1831.50	610.50	3479.85
341	Ananthapur amu	Hindupur	UDA	2019-20	1408	6758.40	2112.00	704.00	3942.40	118	566.40	177.00	59.00	330.40	1290	6192.00	1935.00	645.00	3612.00
342	Ananthapur amu	Hindupur	UDA	2019-20	688	1720.00	1032.00	344.00	344.00	122	305.00	183.00	61.00	61.00	566	1415.00	849.00	283.00	283.00
343	Ananthapur amu	Hindupur	UDA	2019-20	1594	7730.90	2391.00	797.00	4542.90	122	591.70	183.00	61.00	347.70	1472	7139.20	2208.00	736.00	4195.20
344	Ananthapur amu	Hindupur	UDA	2020-21	616	1875.72	924.00	0.00	951.72	88	267.96	132.00	0.00	135.96	528	1607.76	792.00	0.00	815.76
345	Ananthapur amu	Hindupur	UDA	2018-19	1368	3420.00	2052.00	684.00	684.00	137	342.50	205.50	68.50	68.50	1231	3077.50	1846.50	615.50	615.50
346	Ananthapur amu	Puttaparthi	UDA	2018-19	1600	5600.00	2400.00	800.00	2400.00	79	276.50	118.50	39.50	118.50	1521	5323.50	2281.50	760.50	2281.50

347	Ananthapur amu	Puttaparthi	UDA	2019-20	912	4377.60	1368.00	456.00	2553.60	71	340.80	106.50	35.50	198.80	841	4036.80	1261.50	420.50	2354.80
348	Ananthapur amu	Puttaparthi	UDA	2019-20	854	4056.50	1281.00	427.00	2348.50	31	147.25	46.50	15.50	85.25	823	3909.25	1234.50	411.50	2263.25
349	Ananthapur amu	Puttaparthi	UDA	2019-20	368	920.00	552.00	184.00	184.00	20	50.00	30.00	10.00	10.00	348	870.00	522.00	174.00	174.00
350	Kurnool	Adoni	UDA	2020-21	2938	8814.00	4407.00	0.00	4407.00	432	1296.00	648.00	0.00	648.00	2506	7518.00	3759.00	0.00	3759.00
351	Kurnool	Pattikonda	UDA	2020-21	5222	15666.00	7833.00	0.00	7833.00	478	1434.00	717.00	0.00	717.00	4744	14232.00	7116.00	0.00	7116.00
352	Kurnool	Pattikonda	UDA	2019-20	988	2470.00	1482.00	494.00	494.00	149	372.50	223.50	74.50	74.50	839	2097.50	1258.50	419.50	419.50
353	Kurnool	Pattikonda	UDA	2019-20	1005	2512.50	1507.50	502.50	502.50	169	422.50	253.50	84.50	84.50	836	2090.00	1254.00	418.00	418.00
354	Kurnool	Yemmiganur	UDA	2020-21	6511	19533.00	9766.50	0.00	9766.50	380	1140.00	570.00	0.00	570.00	6131	18393.00	9196.50	0.00	9196.50
355	Kurnool	Dhone	UDA	2019-20	1414	3535.00	2121.00	707.00	707.00	238	595.00	357.00	119.00	119.00	1176	2940.00	1764.00	588.00	588.00
356	Kurnool	Dhone	UDA	2019-20	1375	5225.00	2062.50	687.50	2475.00	177	672.60	265.50	88.50	318.60	1198	4552.40	1797.00	599.00	2156.40
357	Kurnool	Dhone	UDA	2019-20	1117	3909.50	1675.50	558.50	1675.50	86	301.00	129.00	43.00	129.00	1031	3608.50	1546.50	515.50	1546.50
358	Kurnool	Dhone	UDA	2020-21	363	1089.00	544.50	0.00	544.50	43	129.00	64.50	0.00	64.50	320	960.00	480.00	0.00	480.00
359	Kurnool	Dhone	UDA	2020-21	1633	4899.00	2449.50	0.00	2449.50	326	978.00	489.00	0.00	489.00	1307	3921.00	1960.50	0.00	1960.50
360	Kurnool	Dhone	UDA	2018-19	327	817.50	490.50	163.50	163.50	64	160.00	96.00	32.00	32.00	263	657.50	394.50	131.50	131.50
361	Kurnool	Nandikotkur (SC)	UDA	2020-21	5837	17511.00	8755.50	0.00	8755.50	1777	5331.00	2665.50	0.00	2665.50	4060	12180.00	6090.00	0.00	6090.00
362	Kurnool	Panyam	UDA	2019-20	525	1312.50	787.50	262.50	262.50	158	395.00	237.00	79.00	79.00	367	917.50	550.50	183.50	183.50
363	Kurnool	Panyam	UDA	2019-20	966	3381.00	1449.00	483.00	1449.00	148	518.00	222.00	74.00	222.00	818	2863.00	1227.00	409.00	1227.00
364	Kurnool	Panyam	UDA	2019-20	1254	4765.20	1881.00	627.00	2257.20	220	836.00	330.00	110.00	396.00	1034	3929.20	1551.00	517.00	1861.20
365	Kurnool	Panyam	UDA	2020-21	1541	4623.00	2311.50	0.00	2311.50	263	789.00	394.50	0.00	394.50	1278	3834.00	1917.00	0.00	1917.00
366	Kurnool	Nandyal	UDA	2019-20	446	1115.00	669.00	223.00	223.00	148	370.00	222.00	74.00	74.00	298	745.00	447.00	149.00	149.00
				Total	**810067**	**2835216.45**	**1215100.50**	**311302.60**	**130881 3.35**	**120671**	**412100.13**	**181006.50**	**47883.70**	**183209.93**	**689396**	**2423116.32**	**1034094.00**	**263418.90**	**112560 3.42**

Annexure III-A: Salient Details of 34 BLC (New) projects submitted by State of Gujarat

(₹in lakh)

Sr. No.	City	Implementing Agency	Gen	SC	ST	OBC	Total	Project Cost	State Share	Central Assistance @ 1.5 Lakh/house	Beneficiary Share	1st Installment 40% of Central Assistance
1	DehgamNagarpalika Phase-7	Nagarpalika	11	15	-	44	70	285.64	144.24	105.00	36.40	42.00
2	DhorajiNagarpalika Phase-7	Nagarpalika	2	15	-	21	38	157.62	78.30	57.00	22.32	22.80
3	Tarsadi Nagarpalika Phase-8	Nagarpalika	16	17	9	46	88	399.08	181.32	132.00	85.76	52.80
4	Kodinar Nagarpalika Phase-4	Nagarpalika	3	5	1	14	23	94.57	47.39	34.50	12.68	13.80
5	Dholka Nagarpalika Phase-8	Nagarpalika	6	11	-	33	50	208.09	103.03	75.00	30.06	30.00
6	Kalol(G) Nagarpalika Phase-6	Nagarpalika	4	-	4	42	50	202.49	103.03	75.00	24.46	30.00
7	Mahuva Nagarpalika Phase-6	Nagarpalika	1	9	16	8	34	147.39	70.06	51.00	26.33	20.40
8	Halvad Nagarpalika Phase-4	Nagarpalika	14	28	32	130	204	886.20	420.34	306.00	159.86	122.40
9	HalvadNagarpalika Phase-5	Nagarpalika	8	24	11	32	75	326.66	154.54	112.50	59.62	45.00
10	ThangadhNagarpalika Phase-10	Nagarpalika	11	29	19	16	75	325.01	154.54	112.50	57.97	45.00
11	BantwaNagarpalika Phase-5	Nagarpalika	7	11	3	31	52	226.17	107.15	78.00	41.02	31.20
12	Ode Nagarpalika Phase-7	Nagarpalika	10	2	11	21	44	167.30	90.66	66.00	10.64	26.40
13	HarijNagarpalika Phase-7	Nagarpalika	7	1	5	60	73	296.45	150.42	109.50	36.53	43.80
14	Gandhinagar Municipal Corporation Phase-3	Municipal Corporation	44	12	2	164	222	867.95	457.43	333.00	77.52	133.20
15	Veraval Nagarpalika Phase-8	Nagarpalika	1	1	2	98	102	433.04	210.17	153.00	69.87	61.20
16	Rajkot Municipal Corporation Phase-23	Municipal Corporation	3	3	-	20	26	147.39	53.57	39.00	54.82	15.60
17	Rajkot Municipal Corporation Phase-24	Municipal Corporation	6	3	1	44	54	205.76	111.27	81.00	13.49	32.40
18	Rajkot Municipal Corporation Phase-25	Municipal Corporation	5	5	-	50	60	228.63	123.63	90.00	15.00	36.00
19	Mansa Nagarpalika Phase-9	Nagarpalika	9	14	1	25	49	200.24	100.96	73.50	25.78	29.40
20	LimbdiNagarpalika Phase-6	Nagarpalika	12	84	15	100	211	913.31	434.77	316.50	162.04	126.60
21	RaparNagarpalika Phase-6	Nagarpalika	71	20	4	82	177	798.03	364.71	265.50	167.82	106.20

22	BarwalaNagarpalika Phase-6	Nagarpalika	10	12	2	58	82	317.00	168.96	123.00	25.04	49.20
23	HalolNagarpalika Phase-7	Nagarpalika	29	7	6	45	87	336.32	179.26	130.50	26.56	52.20
24	SojitraNagarpalika Phase-4	Nagarpalika	69	1	-	57	127	518.35	261.68	190.50	66.17	76.20
25	SavliNagarpalika Phase-8	Nagarpalika	20	8	2	10	40	154.63	82.42	60.00	12.21	24.00
26	Una Nagarpalika Phase-8	Nagarpalika	20	3	1	45	69	317.82	142.17	103.50	72.15	41.40
27	KalavadNagarpalika Phase-10	Nagarpalika	22	20	5	112	159	716.23	327.62	238.50	150.11	95.40
28	BagasaraNagarpalika Phase-4	Nagarpalika	47	5	2	55	109	469.43	224.59	163.50	81.34	65.40
29	Rajkot Urban Development Authority Phase-34	Urban Development Authority	20	6	1	62	89	410.04	183.38	133.50	93.16	53.40
30	Rajkot Urban Development Authority Phase-35	Urban Development Authority	2	2	1	56	61	340.30	125.69	91.50	123.11	36.60
31	ManavadarNagarpalika Phase-7	Nagarpalika	4	1	3	20	28	129.71	57.69	42.00	30.02	16.80
32	JamjodhpurNagarpalika Phase-8	Nagarpalika	36	22	2	19	79	361.59	162.78	118.50	80.31	47.40
33	ChhayaNagarpalika Phase-6	Nagarpalika	3	19	-	31	53	216.82	109.21	79.50	28.11	31.80
34	Porbandar Nagarpalika Phase-6	Nagarpalika	1	5	1	44	51	235.85	105.09	76.50	54.26	30.60
Total			**534**	**420**	**162**	**1,695**	**2,811**	**12,041.11**	**5,792.07**	**4,216.50**	**2,032.54**	**1,686.60**

Annexure III-B: Salient Details of 548 BLC (New) projects for curtailment submitted by State of Gujarat

(₹in lakh)

SL No	District	City Name	Approval Date	No	Original (in Lakhs)					Curtailment (in Lakhs)					Revised (in Lakhs)				
					No of EWS Houses as per DPR approved by	Project Cost	Central Assistance @ ₹1.5 Lakh/house	State Share	Beneficiary Share	No of EWS Houses now prop. for Curtailment	Project Cost	Central Assistance @ ₹1.5 Lakh/house	State Share	Beneficiary Share	No of EWS Houses as per the Revised DPR	Project Cost	Central Assistance @ ₹1.5 Lakh/house	State Share	Beneficiary Share
1	Gandhinagar	Dehgam	22-11-2016	15th	160	664.03	240.00	329.68	94.35	9	58.58	13.50	18.54	26.54	151	605.45	226.50	311.14	67.81
2	Mahesana	Kadi	22-11-2016	15th	131	607.20	196.50	269.93	140.77	7	106.74	10.50	14.42	81.82	124	500.46	186.00	255.50	58.96
3	Kheda	Kapadvan j	22-11-2016	15th	175	732.00	262.50	360.59	108.91	7	51.64	10.50	14.42	26.72	168	680.36	252.00	346.16	82.20
4	Gandhinagar	Mansa	22-11-2016	15th	170	705.53	255.00	350.29	100.24	5	31.38	7.50	10.30	13.58	165	674.15	247.50	339.98	86.67
5	Patan	Patan	22-11-2016	15th	525	2,236.10	787.50	1,081.76	366.84	42	335.53	63.00	86.54	185.99	483	1,900.57	724.50	995.22	180.85
6	Surendranagar	Surendra nagar	22-11-2016	15th	229	1,417.73	343.50	471.85	602.38	180	1,207. 31	270.00	370.89	566.42	49	210.42	73.50	100.96	35.96
7	Surendranagar	Surendra nagar	22-11-2016	15th	335	2,056.75	502.50	690.27	863.98	190	1,424. 72	285.00	391.50	748.22	145	632.03	217.50	298.77	115.76
8	Mahesana	Vijapur	22-11-2016	15th	182	775.18	273.00	375.01	127.17	26	151.60	39.00	53.57	59.03	156	623.58	234.00	321.44	68.14
9	Mahesana	Visnagar	22-11-2016	15th	265	1,108.00	397.50	546.03	164.47	67	320.16	100.50	138.05	81.61	198	787.84	297.00	407.98	82.86
10	Surendranagar	Wadhwan	22-11-2016	15th	100	619.10	150.00	206.05	263.05	12	233.25	18.00	24.73	190.52	88	385.85	132.00	181.32	72.53
11	Mahisagar	Balasinor	24-04-2017	21st	145	629.89	217.50	298.77	113.62	15	102.14	22.50	30.91	48.73	130	527.75	195.00	267.87	64.88
12	Ahmedabad	Bareja	24-04-2017	21st	303	1,300.75	454.50	624.33	221.92	33	236.40	49.50	68.00	118.90	270	1,064.35	405.00	556.34	103.01
13	Ahmedabad	Bavla	24-04-2017	21st	268	1,150.50	402.00	552.21	196.29	28	212.95	42.00	57.69	113.26	240	937.55	360.00	494.52	83.03
14	Banaskantha	Deesa	24-04-2017	21st	185	805.64	277.50	381.19	146.95	16	94.50	24.00	32.97	37.53	169	711.14	253.50	348.22	109.42
15	Rajkot	Dhoraji	24-04-2017	21st	100	506.22	150.00	206.05	150.17	28	197.67	42.00	57.69	97.98	72	308.55	108.00	148.36	52.19
16	Patan	Harij	24-04-2017	21st	328	1,406.07	492.00	675.84	238.23	9	105.84	13.50	18.54	73.80	319	1,300.23	478.50	657.30	164.43
17	Junagadh	Mangrol	24-04-2017	21st	245	1,180.65	367.50	504.82	308.33	58	402.37	87.00	119.51	195.86	187	778.28	280.50	385.31	112.47
18	Gandhinagar	Mansa	24-04-2017	21st	188	780.23	282.00	387.37	110.86	7	43.93	10.50	14.42	19.01	181	736.30	271.50	372.95	91.85
19	Surendranagar	Patdi	24-04-2017	21st	692	2,997.17	1,038.00	1,425.87	533.30	24	360.25	36.00	49.45	274.80	668	2,636.92	1,002.00	1,376.41	258.51
20	Patan	Radhanpur	24-04-2017	21st	1,465	6,684.83	2,197.50	3,018.63	1,468.70	56	1,076. 54	84.00	115.39	877.15	1,409	5,608.29	2,113.50	2,903.24	591.55

21	Gir-Somnath	Veraval	24-04-2017	21st	342	1,648.09	513.00	704.69	430.40	180	959.52	270.00	370.89	318.63	162	688.57	243.00	333.80	111.77
22	Rajkot	Bhayavadar	23-08-2017	25th	189	818.15	283.50	389.43	145.22	9	32.85	13.50	18.54	0.81	180	785.30	270.00	370.89	144.41
23	Kheda	Chaklasi	23-08-2017	25th	350	1,467.56	525.00	721.18	221.38	13	109.03	19.50	26.79	62.74	337	1,358.53	505.50	694.39	158.64
24	Sabarkantha	Himmatnagar	23-08-2017	25th	157	657.44	235.50	323.50	98.44	41	198.86	61.50	84.48	52.88	116	458.58	174.00	239.02	45.56
25	Rajkot	Jetpur	23-08-2017	25th	193	864.64	289.50	397.68	177.46	84	390.99	126.00	173.08	91.91	109	473.65	163.50	224.59	85.56
26	Jamnagar	Kalavad	23-08-2017	25th	51	230.03	76.50	105.09	48.44	1	5.32	1.50	2.06	1.76	50	224.71	75.00	103.03	46.68
27	Kheda	Kanjari	23-08-2017	25th	277	1,162.67	415.50	570.76	176.41	34	174.72	51.00	70.06	53.66	243	987.95	364.50	500.70	122.75
28	Kheda	Mehmdabad	23-08-2017	25th	160	712.67	240.00	329.68	142.99	9	38.30	13.50	18.54	6.26	151	674.37	226.50	311.14	136.73
29	Kheda	Nadiad	23-08-2017	25th	183	768.62	274.50	377.07	117.05	49	234.91	73.50	100.96	60.45	134	533.71	201.00	276.11	56.60
30	Navsari	Navsari	23-08-2017	25th	100	391.58	150.00	206.05	35.53	18	71.05	27.00	37.09	6.96	82	320.53	123.00	168.96	28.57
31	Navsari	Navsari	23-08-2017	25th	100	390.45	150.00	206.05	34.40	4	15.83	6.00	8.24	1.59	96	374.62	144.00	197.81	32.81
32	Anand	Ode	23-08-2017	25th	143	543.02	214.50	294.65	33.87	5	19.05	7.50	10.30	1.25	138	523.97	207.00	284.35	32.62
33	Banaskantha	Palanpur	23-08-2017	25th	259	1,152.55	388.50	533.67	230.38	6	152.29	9.00	12.36	130.93	253	1,000.26	379.50	521.31	99.45
34	Banaskantha	Tharad	23-08-2017	25th	150	667.50	225.00	309.08	133.42	2	20.94	3.00	4.12	13.82	148	646.56	222.00	304.95	119.61
35	Anand	Umreth	23-08-2017	25th	126	474.32	189.00	259.62	25.70	4	14.75	6.00	8.24	0.51	122	459.57	183.00	251.38	25.19
36	Navsari	Vijalpor	23-08-2017	25th	105	423.83	157.50	216.35	49.98	14	56.11	21.00	28.85	6.26	91	367.72	136.50	187.51	43.71
37	Bharuch	Amod	07-02-2018	30th	120	518.40	180.00	247.26	91.14	4	24.24	6.00	8.24	10.00	116	494.16	174.00	239.02	81.14
38	Bharuch	Ankleshwar	07-02-2018	30th	153	661.04	229.50	315.26	116.28	31	141.32	46.50	63.88	30.94	122	519.72	183.00	251.38	85.34
39	Ahmedabad	Bareja	07-02-2018	30th	100	395.83	150.00	206.05	39.78	28	111.70	42.00	57.69	12.01	72	284.13	108.00	148.36	27.77
40	Ahmedabad	Bavla	07-02-2018	30th	101	419.05	151.50	208.11	59.44	49	215.11	73.50	100.96	40.65	52	203.94	78.00	107.15	18.79
41	Bhavnagar	BMC	07-02-2018	30th	90	426.72	135.00	185.45	106.27	30	192.09	45.00	61.82	85.27	60	234.63	90.00	123.63	21.00
42	Bhavnagar	BMC	07-02-2018	30th	91	431.23	136.50	187.51	107.22	30	192.69	45.00	61.82	85.87	61	238.54	91.50	125.69	21.35
43	Navsari	Bilimora	07-02-2018	30th	90	366.74	135.00	185.45	46.29	19	79.80	28.50	39.15	12.15	71	286.94	106.50	146.30	34.14
44	Anand	Boriavi	07-02-2018	30th	282	1,115.30	423.00	581.06	111.24	17	69.83	25.50	35.03	9.30	265	1,045.47	397.50	546.03	101.94
45	Kheda	Chaklasi	07-02-2018	30th	363	1,466.17	544.50	747.96	173.71	13	54.25	19.50	26.79	7.96	350	1,411.92	525.00	721.18	165.74
46	Gandhinagar	Dehgam	07-02-2018	30th	160	642.08	240.00	329.68	72.40	5	23.40	7.50	10.30	5.60	155	618.68	232.50	319.38	66.80
47	Surendranagar	Dhangadhra	07-02-2018	30th	373	1,660.91	559.50	768.57	332.84	135	630.72	202.50	278.17	150.05	238	1,030.19	357.00	490.40	182.79
48	Surendranagar	Dhangadhra	07-02-2018	30th	99	428.66	148.50	203.99	76.17	41	176.75	61.50	84.48	30.77	58	251.91	87.00	119.51	45.40
49	Jamnagar	Dhrol	07-02-2018	30th	154	702.30	231.00	317.32	153.98	3	24.95	4.50	6.18	14.27	151	677.35	226.50	311.14	139.71

50	Navsari	Gandevi	07-02-2018	30th	100	412.85	150.00	206.05	56.80	5	26.17	7.50	10.30	8.37	95	386.68	142.50	195.75	48.43
51	Navsari	Gandevi	07-02-2018	30th	108	451.95	162.00	222.53	67.42	2	14.81	3.00	4.12	7.69	106	437.14	159.00	218.41	59.73
52	Bharuch	Jambusar	07-02-2018	30th	216	933.23	324.00	445.07	164.16	46	209.03	69.00	94.78	45.25	170	724.20	255.00	350.29	118.91
53	Rajkot	Jasdan	07-02-2018	30th	75	336.00	112.50	154.54	68.96	17	84.85	25.50	35.03	24.32	58	251.15	87.00	119.51	44.64
54	Rajkot	Jetpur	07-02-2018	30th	304	1,360.95	456.00	626.39	278.56	129	599.07	193.50	265.80	139.77	175	761.88	262.50	360.59	138.79
55	Junagadh	JuMC	07-02-2018	30th	122	552.66	183.00	251.38	118.28	15	99.50	22.50	30.91	46.09	107	453.16	160.50	220.47	72.19
56	Mahesana	Kadi	07-02-2018	30th	155	638.12	232.50	319.38	86.24	24	108.23	36.00	49.45	22.78	131	529.89	196.50	269.93	63.46
57	Kheda	Mahudha	07-02-2018	30th	255	1,007.72	382.50	525.43	99.79	3	17.71	4.50	6.18	7.03	252	990.01	378.00	519.25	92.76
58	Navsari	Navsari	07-02-2018	30th	75	301.83	112.50	154.54	34.79	6	28.69	9.00	12.36	7.33	69	273.14	103.50	142.17	27.47
59	Banaskantha	Palanpur	07-02-2018	30th	602	2,620.99	903.00	1,240.42	477.57	12	302.84	18.00	24.73	260.11	590	2,318.15	885.00	1,215.70	217.45
60	Valsad	Pardi	07-02-2018	30th	167	645.03	250.50	344.10	50.43	8	40.26	12.00	16.48	11.78	159	604.77	238.50	327.62	38.65
61	Valsad	Pardi	07-02-2018	30th	126	479.11	189.00	259.62	30.49	2	15.05	3.00	4.12	7.93	124	464.06	186.00	255.50	22.56
62	Valsad	Pardi	07-02-2018	30th	150	573.70	225.00	309.08	39.62	5	27.82	7.50	10.30	10.02	145	545.88	217.50	298.77	29.61
63	Surendranagar	Patdi	07-02-2018	30th	126	504.63	189.00	259.62	56.01	9	38.20	13.50	18.54	6.16	117	466.43	175.50	241.08	49.85
64	Amreli	Savarkundla	07-02-2018	30th	240	1,092.00	360.00	494.52	237.48	44	223.42	66.00	90.66	66.76	196	868.58	294.00	403.86	170.72
65	Surendranagar	Surendranagar	07-02-2018	30th	322	1,435.65	483.00	663.48	289.17	241	1,092.40	361.50	496.58	234.32	81	343.25	121.50	166.90	54.85
66	Gir-Somnath	Una	07-02-2018	30th	47	217.99	70.50	96.84	50.65	11	49.83	16.50	22.67	10.66	36	168.16	54.00	74.18	39.98
67	Navsari	Vijalpor	07-02-2018	30th	140	574.33	210.00	288.47	75.86	20	89.02	30.00	41.21	17.81	120	485.31	180.00	247.26	58.05
68	Mahesana	Vijapur	07-02-2018	30th	169	695.76	253.50	348.22	94.04	56	242.76	84.00	115.39	43.37	113	453.00	169.50	232.84	50.66
69	Surendranagar	Wadhwan	07-02-2018	30th	319	1,376.83	478.50	657.30	241.03	52	213.31	78.00	107.15	28.16	267	1,163.52	400.50	550.15	212.87
70	Anand	Anklav	26-03-2018	32nd	348	1,372.89	522.00	717.05	133.84	16	65.68	24.00	32.97	8.71	332	1,307.21	498.00	684.09	125.12
71	Patan	Chansma	26-03-2018	32nd	86	336.78	129.00	177.20	30.58	2	7.70	3.00	4.12	0.58	84	329.08	126.00	173.08	30.00
72	Valsad	Dharampur	26-03-2018	32nd	110	420.70	165.00	226.66	29.04	1	10.52	1.50	2.06	6.96	109	410.18	163.50	224.59	22.09
73	Sabarkantha	Idar	26-03-2018	32nd	110	479.59	165.00	226.66	87.93	4	17.89	6.00	8.24	3.65	106	461.70	159.00	218.41	84.29
74	Kheda	Kapadvanj	26-03-2018	32nd	155	629.22	232.50	319.38	77.34	17	70.95	25.50	35.03	10.42	138	558.27	207.00	284.35	66.92
75	Anand	Khambhat	26-03-2018	32nd	509	2,009.10	763.50	1,048.79	196.81	170	665.91	255.00	350.29	60.62	339	1,343.19	508.50	698.51	136.18
76	Sabarkantha	Khedbrahma	26-03-2018	32nd	105	457.85	157.50	216.35	84.00	2	8.81	3.00	4.12	1.69	103	449.04	154.50	212.23	82.31
77	Aravalli	Modasa	26-03-2018	32nd	157	684.45	235.50	323.50	125.45	15	65.56	22.50	30.91	12.15	142	618.89	213.00	292.59	113.30
78	Patan	Sidhdhpur	26-03-2018	32nd	155	609.68	232.50	319.38	57.80	12	45.92	18.00	24.73	3.19	143	563.76	214.50	294.65	54.61

79	Sabarkantha	Talod	26-03-2018	32nd	115	500.41	172.50	236.96	90.95	3	12.72	4.50	6.18	2.04	112	487.69	168.00	230.78	88.91
80	Banaskantha	Tharad	26-03-2018	32nd	260	1,136.88	390.00	535.73	211.15	2	8.74	3.00	4.12	1.62	258	1,128.14	387.00	531.61	209.53
81	Sabarkantha	Vadali	26-03-2018	32nd	154	669.70	231.00	317.32	121.38	9	39.60	13.50	18.54	7.56	145	630.10	217.50	298.77	113.83
82	Amreli	Amreli	24-07-2018	36th	129	594.75	193.50	265.80	135.45	73	336.57	109.50	150.42	76.65	56	258.18	84.00	115.39	58.79
83	Banaskantha	Bhabhar	24-07-2018	36th	450	1,962.65	675.00	927.23	360.42	89	389.33	133.50	183.38	72.45	361	1,573.32	541.50	743.84	287.98
84	Banaskantha	Bhabhar	24-07-2018	36th	300	1,311.47	450.00	618.15	243.32	88	386.29	132.00	181.32	72.97	212	925.18	318.00	436.83	170.35
85	Kutch	Bhachau	24-07-2018	36th	335	1,502.90	502.50	690.27	310.13	13	48.75	19.50	26.79	2.46	322	1,454.15	483.00	663.48	307.67
86	Navsari	Bilimora	24-07-2018	36th	102	406.32	153.00	210.17	43.15	14	60.81	21.00	28.85	10.96	88	345.51	132.00	181.32	32.19
87	Botad	Botad	24-07-2018	36th	118	449.63	177.00	243.14	29.49	9	32.85	13.50	18.54	0.81	109	416.78	163.50	224.59	28.69
88	Botad	Botad	24-07-2018	36th	200	762.10	300.00	412.10	50.00	24	87.60	36.00	49.45	2.15	176	674.50	264.00	362.65	47.85
89	Banaskantha	Dhanera	24-07-2018	36th	200	874.57	300.00	412.10	162.47	75	328.11	112.50	154.54	61.07	125	546.46	187.50	257.56	101.40
90	Banaskantha	Dhanera	24-07-2018	36th	205	898.08	307.50	422.40	168.18	83	364.95	124.50	171.02	69.43	122	533.13	183.00	251.38	98.75
91	Jamnagar	Dhrol	24-07-2018	36th	134	618.36	201.00	276.11	141.25	8	31.69	12.00	16.48	3.21	126	586.67	189.00	259.62	138.05
92	Kutch	Gandhidham	24-07-2018	36th	160	722.76	240.00	329.68	153.08	57	257.60	85.50	117.45	54.65	103	465.16	154.50	212.23	98.43
93	Rajkot	Gondal	24-07-2018	36th	618	2,795.29	927.00	1,273.39	594.90	369	1,667.79	553.50	760.32	353.97	249	1,127.50	373.50	513.06	240.94
94	Patan	Harij	24-07-2018	36th	409	1,614.31	613.50	842.74	158.07	42	161.71	63.00	86.54	12.17	367	1,452.60	550.50	756.20	145.90
95	Jamnagar	JamJodhpur	24-07-2018	36th	90	506.82	135.00	185.45	186.37	1	27.15	1.50	2.06	23.59	89	479.67	133.50	183.38	162.79
96	Jamnagar	Kalavad	24-07-2018	36th	208	956.36	312.00	428.58	215.78	4	20.74	6.00	8.24	6.50	204	935.62	306.00	420.34	209.28
97	Panchmahal	Kaalol(P)	24-07-2018	36th	50	207.04	75.00	103.03	29.01	2	8.29	3.00	4.12	1.17	48	198.75	72.00	98.90	27.85
98	Devbhumi Dwarka	Khambhaliya	24-07-2018	36th	76	337.32	114.00	156.60	66.72	14	67.11	21.00	28.85	17.26	62	270.21	93.00	127.75	49.46
99	Kheda	Kheda	24-07-2018	36th	100	386.62	150.00	206.05	30.57	7	27.09	10.50	14.42	2.17	93	359.53	139.50	191.63	28.40
100	Mahesana	Kheralu	24-07-2018	36th	28	107.24	42.00	57.69	7.55	2	7.36	3.00	4.12	0.24	26	99.88	39.00	53.57	7.31
101	Mahesana	Kheralu	24-07-2018	36th	84	333.04	126.00	173.08	33.96	10	39.76	15.00	20.61	4.15	74	293.28	111.00	152.48	29.80
102	Amreli	Lathi	24-07-2018	36th	90	414.94	135.00	185.45	94.49	10	46.10	15.00	20.61	10.49	80	368.84	120.00	164.84	84.00
103	Navsari	Navsari	24-07-2018	36th	102	407.44	153.00	210.17	44.27	14	61.16	21.00	28.85	11.31	88	346.28	132.00	181.32	32.96
104	Banaskantha	Palanpur	24-07-2018	36th	500	2,186.32	750.00	1,030.25	406.07	69	474.30	103.50	142.17	228.63	431	1,712.02	646.50	888.08	177.44
105	Bhavnagar	Palitana	24-07-2018	36th	182	693.51	273.00	375.01	45.50	22	80.30	33.00	45.33	1.97	160	613.21	240.00	329.68	43.53
106	Bhavnagar	Palitana	24-07-2018	36th	120	457.26	180.00	247.26	30.00	9	32.85	13.50	18.54	0.81	111	424.41	166.50	228.72	29.19
107	Bhavnagar	Palitana	24-07-2018	36th	51	194.33	76.50	105.09	12.74	5	18.25	7.50	10.30	0.45	46	176.08	69.00	94.78	12.30

108	Valsad	Pardi	24-07-2018	36th	112	441.77	168.00	230.78	42.99	1	11.00	1.50	2.06	7.44	111	430.77	166.50	228.72	35.55
109	Sabarkantha	Prantij	24-07-2018	36th	116	463.26	174.00	239.02	50.24	6	22.76	9.00	12.36	1.40	110	440.50	165.00	226.66	48.84
110	Rajkot	RMC	24-07-2018	36th	20	115.31	30.00	41.21	44.10	6	35.38	9.00	12.36	14.02	14	79.93	21.00	28.85	30.08
111	Bhavnagar	Shihor	24-07-2018	36th	202	769.72	303.00	416.22	50.50	14	51.10	21.00	28.85	1.25	188	718.62	282.00	387.37	49.25
112	Bhavnagar	Shihor	24-07-2018	36th	41	156.23	61.50	84.48	10.25	9	32.85	13.50	18.54	0.81	32	123.38	48.00	65.94	9.44
113	Gir-Somnath	Talala	24-07-2018	36th	47	215.75	70.50	96.84	48.41	11	50.50	16.50	22.67	11.33	36	165.25	54.00	74.18	37.07
114	Sabarkantha	Talod	24-07-2018	36th	108	470.06	162.00	222.53	85.53	10	43.00	15.00	20.61	7.39	98	427.06	147.00	201.93	78.13
115	Banaskantha	Thara	24-07-2018	36th	400	1,744.64	600.00	824.20	320.44	42	185.13	63.00	86.54	35.59	358	1,559.51	537.00	737.66	284.85
116	Banaskantha	Thara	24-07-2018	36th	200	873.99	300.00	412.10	161.89	19	83.48	28.50	39.15	15.83	181	790.51	271.50	372.95	146.06
117	Banaskantha	Tharad	24-07-2018	36th	200	876.22	300.00	412.10	164.12	7	30.66	10.50	14.42	5.74	193	845.56	289.50	397.68	158.38
118	Valsad	Umargam	24-07-2018	36th	98	369.25	147.00	201.93	20.32	3	11.83	4.50	6.18	1.15	95	357.42	142.50	195.75	19.17
119	Mahesana	Unjha	24-07-2018	36th	72	284.14	108.00	148.36	27.78	4	16.43	6.00	8.24	2.19	68	267.71	102.00	140.11	25.60
120	Junagadh	Vanthli	24-07-2018	36th	60	272.70	90.00	123.63	59.07	21	94.84	31.50	43.27	20.07	39	177.86	58.50	80.36	39.00
121	Amreli	Amreli	26-09-2018	38th	64	295.07	96.00	131.87	67.20	34	165.98	51.00	70.06	44.92	30	129.09	45.00	61.82	22.27
122	Anand	Anklav	26-09-2018	38th	117	465.24	175.50	241.08	48.66	3	11.40	4.50	6.18	0.72	114	453.84	171.00	234.90	47.94
123	Amreli	Bagasara	26-09-2018	38th	231	988.96	346.50	475.98	166.48	13	55.73	19.50	26.79	9.44	218	933.23	327.00	449.19	157.04
124	Mahisagar	Balasinor	26-09-2018	38th	157	630.09	235.50	323.50	71.09	16	62.08	24.00	32.97	5.11	141	568.01	211.50	290.53	65.98
125	Ahmedabad	Bareja	26-09-2018	38th	50	197.22	75.00	103.03	19.19	9	34.79	13.50	18.54	2.75	41	162.43	61.50	84.48	16.45
126	Ahmedabad	Bavla	26-09-2018	38th	66	259.79	99.00	135.99	24.80	13	50.37	19.50	26.79	4.08	53	209.42	79.50	109.21	20.71
127	Kutch	Bhachau	26-09-2018	38th	183	817.89	274.50	377.07	166.32	25	111.77	37.50	51.51	22.76	158	706.12	237.00	325.56	143.56
128	Navsari	Bilimora	26-09-2018	38th	49	195.10	73.50	100.96	20.64	1	3.98	1.50	2.06	0.42	48	191.12	72.00	98.90	20.22
129	Anand	Boriavi	26-09-2018	38th	121	476.76	181.50	249.32	45.94	7	28.62	10.50	14.42	3.70	114	448.14	171.00	234.90	42.24
130	Botad	Botad	26-09-2018	38th	127	486.93	190.50	261.68	34.75	4	14.60	6.00	8.24	0.36	123	472.33	184.50	253.44	34.39
131	Amreli	Chalala	26-09-2018	38th	62	259.29	93.00	127.75	38.54	7	32.69	10.50	14.42	7.77	55	226.60	82.50	113.33	30.77
132	Junagadh	Chorvad	26-09-2018	38th	86	368.54	129.00	177.20	62.34	5	20.55	7.50	10.30	2.75	81	347.99	121.50	166.90	59.59
133	Kheda	Dakor	26-09-2018	38th	108	609.68	162.00	222.53	225.15	8	146.25	12.00	16.48	117.77	100	463.43	150.00	206.05	107.38
134	Amreli	Damnagar	26-09-2018	38th	161	677.81	241.50	331.74	104.57	18	88.65	27.00	37.09	24.56	143	589.16	214.50	294.65	80.01
135	Banaskantha	Deesa	26-09-2018	38th	120	480.11	180.00	247.26	52.85	25	101.72	37.50	51.51	12.71	95	378.39	142.50	195.75	40.14
136	Valsad	Dharampur	26-09-2018	38th	114	436.42	171.00	234.90	30.52	2	14.22	3.00	4.12	7.10	112	422.20	168.00	230.78	23.42
137	Ahmedabad	Dholka	26-09-2018	38th	150	593.19	225.00	309.08	59.11	14	54.82	21.00	28.85	4.97	136	538.37	204.00	280.23	54.14

138	Jamnagar	Dhrol	26-09-2018	38th	225	1,019.22	337.50	463.61	218.11	29	130.71	43.50	59.75	27.46	196	888.51	294.00	403.86	190.65
139	Botad	Gadhada	26-09-2018	38th	49	188.21	73.50	100.96	13.75	2	7.30	3.00	4.12	0.18	47	180.91	70.50	96.84	13.57
140	Navsari	Gandevi	26-09-2018	38th	78	312.43	117.00	160.72	34.71	1	3.98	1.50	2.06	0.42	77	308.45	115.50	158.66	34.29
141	Panchmahal	Halol	26-09-2018	38th	152	587.61	228.00	313.20	46.41	12	43.80	18.00	24.73	1.07	140	543.81	210.00	288.47	45.34
142	Sabarkantha	Idar	26-09-2018	38th	150	651.78	225.00	309.08	117.70	6	36.41	9.00	12.36	15.05	144	615.37	216.00	296.71	102.66
143	Amreli	Jafrabad	26-09-2018	38th	13	57.06	19.50	26.79	10.77	3	12.81	4.50	6.18	2.13	10	44.25	15.00	20.61	8.64
144	Rajkot	Jasdan	26-09-2018	38th	44	191.77	66.00	90.66	35.11	1	4.91	1.50	2.06	1.35	43	186.86	64.50	88.60	33.76
145	Rajkot	Jetpur	26-09-2018	38th	108	469.26	162.00	222.53	84.73	12	53.26	18.00	24.73	10.53	96	416.00	144.00	197.81	74.19
146	Dahod	Jhalod	26-09-2018	38th	333	1,330.17	499.50	686.15	144.52	5	18.24	7.50	10.30	0.44	328	1,311.93	492.00	675.84	144.09
147	Junagadh	JuMC	26-09-2018	38th	150	635.93	225.00	309.08	101.85	32	134.55	48.00	65.94	20.61	118	501.38	177.00	243.14	81.24
148	Mahesana	Kadi	26-09-2018	38th	63	251.71	94.50	129.81	27.40	23	90.18	34.50	47.39	8.29	40	161.53	60.00	82.42	19.11
149	Jamnagar	Kalavad	26-09-2018	38th	153	702.67	229.50	315.26	157.91	6	26.48	9.00	12.36	5.12	147	676.19	220.50	302.89	152.80
150	Gandhinagar	Kalol(G)	26-09-2018	38th	68	273.55	102.00	140.11	31.44	5	20.00	7.50	10.30	2.20	63	253.55	94.50	129.81	29.24
151	Kheda	Kanjari	26-09-2018	38th	225	921.63	337.50	463.61	120.52	22	92.07	33.00	45.33	13.74	203	829.56	304.50	418.28	106.78
152	Kheda	Kapadvanj	26-09-2018	38th	199	817.57	298.50	410.04	109.03	13	52.96	19.50	26.79	6.67	186	764.61	279.00	383.25	102.36
153	Kheda	Kathlal	26-09-2018	38th	55	209.08	82.50	113.33	13.25	6	22.69	9.00	12.36	1.33	49	186.39	73.50	100.96	11.93
154	Anand	Khambhat	26-09-2018	38th	172	680.03	258.00	354.41	67.62	64	240.45	96.00	131.87	12.58	108	439.58	162.00	222.53	55.05
155	Mahesana	Kheralu	26-09-2018	38th	106	424.55	159.00	218.41	47.14	12	48.27	18.00	24.73	5.54	94	376.28	141.00	193.69	41.59
156	Porbandar	Kutiyana	26-09-2018	38th	74	297.46	111.00	152.48	33.98	3	11.55	4.50	6.18	0.87	71	285.91	106.50	146.30	33.11
157	Surendranagar	Limbdi	26-09-2018	38th	200	865.66	300.00	412.10	153.56	16	69.40	24.00	32.97	12.43	184	796.26	276.00	379.13	141.13
158	Kheda	Mahudha	26-09-2018	38th	310	1,227.21	465.00	638.76	123.45	18	73.61	27.00	37.09	9.52	292	1,153.60	438.00	601.67	113.93
159	Kutch	Mandvi(K)	26-09-2018	38th	46	189.91	69.00	94.78	26.13	11	46.10	16.50	22.67	6.93	35	143.81	52.50	72.12	19.19
160	Junagadh	Mangrol	26-09-2018	38th	13	59.67	19.50	26.79	13.38	2	9.18	3.00	4.12	2.06	11	50.49	16.50	22.67	11.32
161	Gandhinagar	Mansa	26-09-2018	38th	157	643.08	235.50	323.50	84.08	1	4.18	1.50	2.06	0.62	156	638.90	234.00	321.44	83.46
162	Kheda	Mehmdabad	26-09-2018	38th	100	444.70	150.00	206.05	88.65	2	8.63	3.00	4.12	1.51	98	436.07	147.00	201.93	87.14
163	Aravalli	Modasa	26-09-2018	38th	250	1,088.24	375.00	515.13	198.11	17	74.84	25.50	35.03	14.31	233	1,013.40	349.50	480.10	183.80
164	Kheda	Nadiad	26-09-2018	38th	82	330.19	123.00	168.96	38.23	12	48.22	18.00	24.73	5.49	70	281.97	105.00	144.24	32.73
165	Navsari	Navsari	26-09-2018	38th	100	399.56	150.00	206.05	43.51	7	27.92	10.50	14.42	3.00	93	371.64	139.50	191.63	40.51
166	Valsad	Pardi	26-09-2018	38th	131	500.83	196.50	269.93	34.40	14	53.97	21.00	28.85	4.12	117	446.86	175.50	241.08	30.28
167	Surendranagar	Patdi	26-09-2018	38th	113	450.55	169.50	232.84	48.21	13	51.08	19.50	26.79	4.79	100	399.47	150.00	206.05	43.42

168	Porbandar	Porbandar	26-09-2018	38th	50	216.21	75.00	103.03	38.18	8	34.49	12.00	16.48	6.01	42	181.72	63.00	86.54	32.18
169	Rajkot	RUDA	26-09-2018	38th	107	587.75	160.50	220.47	206.78	6	32.82	9.00	12.36	11.46	101	554.93	151.50	208.11	195.32
170	Rajkot	RUDA	26-09-2018	38th	187	1,096.12	280.50	385.31	430.31	8	47.27	12.00	16.48	18.79	179	1,048.85	268.50	368.83	411.52
171	Porbandar	Ranavav	26-09-2018	38th	33	132.51	49.50	68.00	15.01	1	3.85	1.50	2.06	0.29	32	128.66	48.00	65.94	14.72
172	Devbhumi Dwarka	Jamraval	26-09-2018	38th	88	348.92	132.00	181.32	35.60	3	12.00	4.50	6.18	1.32	85	336.92	127.50	175.14	34.28
173	Patan	Sidhdhpur	26-09-2018	38th	150	591.25	225.00	309.08	57.17	14	55.28	21.00	28.85	5.43	136	535.97	204.00	280.23	51.74
174	Gir-Somnath	Una	26-09-2018	38th	55	253.04	82.50	113.33	57.21	10	45.76	15.00	20.61	10.15	45	207.28	67.50	92.72	47.06
175	Sabarkantha	Vadali	26-09-2018	38th	300	1,306.00	450.00	618.15	237.85	3	13.29	4.50	6.18	2.61	297	1,292.71	445.50	611.97	235.24
176	Mahesana	Vadnagar	26-09-2018	38th	271	1,060.27	406.50	558.40	95.37	12	43.80	18.00	24.73	1.07	259	1,016.47	388.50	533.67	94.30
177	Vadodara	VUDA	26-09-2018	38th	103	477.33	154.50	212.23	110.60	10	46.34	15.00	20.61	10.73	93	430.99	139.50	191.63	99.86
178	Gir-Somnath	Veraval	26-09-2018	38th	24	106.42	36.00	49.45	20.97	6	26.73	9.00	12.36	5.37	18	79.69	27.00	37.09	15.60
179	Navsari	Vijalpor	26-09-2018	38th	82	328.70	123.00	168.96	36.74	10	39.60	15.00	20.61	3.99	72	289.10	108.00	148.36	32.74
180	Mahesana	Vijapur	26-09-2018	38th	199	794.81	298.50	410.04	86.27	92	367.97	138.00	189.57	40.40	107	426.84	160.50	220.47	45.87
181	Ahmedabad	Viramgam	26-09-2018	38th	63	255.37	94.50	129.81	31.06	14	57.55	21.00	28.85	7.70	49	197.82	73.50	100.96	23.36
182	Junagadh	Visavadar	26-09-2018	38th	83	361.46	124.50	171.02	65.94	15	68.52	22.50	30.91	15.11	68	292.94	102.00	140.11	50.83
183	Mahesana	Visnagar	26-09-2018	38th	144	573.03	216.00	296.71	60.32	27	113.37	40.50	55.63	17.24	117	459.66	175.50	241.08	43.08
184	Surendranagar	Wadhwan	26-09-2018	38th	17	72.25	25.50	35.03	11.72	4	16.78	6.00	8.24	2.54	13	55.47	19.50	26.79	9.18
185	Anand	Anand	27-12-2018	41st	99	385.34	148.50	203.99	32.85	4	18.48	6.00	8.24	4.24	95	366.86	142.50	195.75	28.61
186	Bharuch	Ankleshwar	27-12-2018	41st	49	194.27	73.50	100.96	19.81	5	19.96	7.50	10.30	2.16	44	174.31	66.00	90.66	17.65
187	Aravalli	Bayad	27-12-2018	41st	200	869.88	300.00	412.10	157.78	1	4.43	1.50	2.06	0.87	199	865.45	298.50	410.04	156.91
188	Kutch	Bhachau	27-12-2018	41st	158	705.70	237.00	325.56	143.14	12	53.32	18.00	24.73	10.59	146	652.38	219.00	300.83	132.55
189	Devbhumi Dwarka	Bhanvad	27-12-2018	41st	46	181.28	69.00	94.78	17.50	11	45.90	16.50	22.67	6.73	35	135.38	52.50	72.12	10.76
190	Navsari	Bilimora	27-12-2018	41st	30	120.50	45.00	61.82	13.68	1	3.98	1.50	2.06	0.42	29	116.52	43.50	59.75	13.27
191	Junagadh	Chorvad	27-12-2018	41st	231	984.83	346.50	475.98	162.35	5	21.01	7.50	10.30	3.21	226	963.82	339.00	465.67	159.15
192	Morbi	Halvad	27-12-2018	41st	200	865.36	300.00	412.10	153.26	3	12.56	4.50	6.18	1.88	197	852.80	295.50	405.92	151.38
193	Amreli	Jafrabad	27-12-2018	41st	13	57.06	19.50	26.79	10.77	7	30.23	10.50	14.42	5.31	6	26.83	9.00	12.36	5.47
194	Jamnagar	JamJodhpur	27-12-2018	41st	50	216.21	75.00	103.03	38.18	2	8.00	3.00	4.12	0.88	48	208.21	72.00	98.90	37.31
195	Rajkot	Jetpur	27-12-2018	41st	65	283.00	97.50	133.93	51.57	13	56.64	19.50	26.79	10.35	52	226.36	78.00	107.15	41.21
196	Panchmahal	Kaalol(P)	27-12-2018	41st	35	144.92	52.50	72.12	20.30	4	16.56	6.00	8.24	2.32	31	128.36	46.50	63.88	17.98

197	Kheda	Kathlal	27-12-2018	41st	53	200.25	79.50	109.21	11.54	3	13.01	4.50	6.18	2.33	50	187.24	75.00	103.03	9.21
198	Junagadh	Keshod	27-12-2018	41st	100	433.32	150.00	206.05	77.27	5	21.04	7.50	10.30	3.24	95	412.28	142.50	195.75	74.03
199	Kheda	Kheda	27-12-2018	41st	186	724.15	279.00	383.25	61.90	15	63.67	22.50	30.91	10.26	171	660.48	256.50	352.35	51.63
200	Sabarkantha	Khedbrahma	27-12-2018	41st	300	1,306.24	450.00	618.15	238.09	32	139.37	48.00	65.94	25.43	268	1,166.87	402.00	552.21	212.66
201	Gir-Somnath	Kodinar	27-12-2018	41st	85	335.24	127.50	175.14	32.60	13	51.06	19.50	26.79	4.77	72	284.18	108.00	148.36	27.82
202	Amreli	Lathi	27-12-2018	41st	36	165.97	54.00	74.18	37.79	3	13.83	4.50	6.18	3.15	33	152.14	49.50	68.00	34.64
203	Bhavnagar	Mahuva	27-12-2018	41st	150	648.61	225.00	309.08	114.53	42	179.77	63.00	86.54	30.23	108	468.84	162.00	222.53	84.31
204	Junagadh	Manavadar	27-12-2018	41st	32	148.79	48.00	65.94	34.85	2	9.83	3.00	4.12	2.71	30	138.96	45.00	61.82	32.14
205	Kheda	Mehmdabad	27-12-2018	41st	100	444.70	150.00	206.05	88.65	6	26.39	9.00	12.36	5.03	94	418.31	141.00	193.69	83.62
206	Aravalli	Modasa	27-12-2018	41st	250	1,082.44	375.00	515.13	192.31	34	146.20	51.00	70.06	25.14	216	936.24	324.00	445.07	167.17
207	Navsari	Navsari	27-12-2018	41st	70	278.56	105.00	144.24	29.32	6	23.88	9.00	12.36	2.52	64	254.68	96.00	131.87	26.81
208	Devbhumi Dwarka	Okha	27-12-2018	41st	85	327.43	127.50	175.14	24.79	18	65.17	27.00	37.09	1.08	67	262.26	100.50	138.05	23.71
209	Banaskantha	Palanpur	27-12-2018	41st	695	3,037.27	1,042.50	1,432.05	562.72	188	1,023.48	282.00	387.37	354.11	507	2,013.79	760.50	1,044.67	208.62
210	Patan	Patan	27-12-2018	41st	188	736.65	282.00	387.37	67.28	49	183.72	73.50	100.96	9.26	139	552.93	208.50	286.41	58.02
211	Porbandar	Porbandar	27-12-2018	41st	84	363.43	126.00	173.08	64.35	33	143.33	49.50	68.00	25.83	51	220.10	76.50	105.09	38.51
212	Rajkot	RUDA	27-12-2018	41st	105	614.32	157.50	216.35	240.47	5	29.18	7.50	10.30	11.38	100	585.14	150.00	206.05	229.09
213	Amreli	Rajula	27-12-2018	41st	95	364.42	142.50	195.75	26.17	11	41.24	16.50	22.67	2.07	84	323.18	126.00	173.08	24.10
214	Devbhumi Dwarka	Salaya	27-12-2018	41st	182	711.19	273.00	375.01	63.18	76	301.68	114.00	156.60	31.08	106	409.51	159.00	218.41	32.10
215	Ahmedabad	Sanand	27-12-2018	41st	162	667.16	243.00	333.80	90.36	94	382.92	141.00	193.69	48.23	68	284.24	102.00	140.11	42.13
216	Gir-Somnath	Talala	27-12-2018	41st	22	92.57	33.00	45.33	14.24	8	34.16	12.00	16.48	5.68	14	58.41	21.00	28.85	8.56
217	Sabarkantha	Talod	27-12-2018	41st	300	1,306.50	450.00	618.15	238.35	38	163.81	57.00	78.30	28.51	262	1,142.69	393.00	539.85	209.84
218	Surendranagar	Thangadh	27-12-2018	41st	150	649.45	225.00	309.08	115.37	8	34.72	12.00	16.48	6.24	142	614.73	213.00	292.59	109.14
219	Valsad	Umargam	27-12-2018	41st	34	129.16	51.00	70.06	8.10	3	10.98	4.50	6.18	0.30	31	118.18	46.50	63.88	7.80
220	Anand	Umreth	27-12-2018	41st	91	352.20	136.50	187.51	28.19	4	15.90	6.00	8.24	1.66	87	336.30	130.50	179.26	26.54
221	Junagadh	Vanthli	27-12-2018	41st	14	60.29	21.00	28.85	10.44	9	38.77	13.50	18.54	6.73	5	21.52	7.50	10.30	3.72
222	Gir-Somnath	Veraval	27-12-2018	41st	164	702.74	246.00	337.92	118.82	52	225.18	78.00	107.15	40.03	112	477.56	168.00	230.78	78.78
223	Junagadh	Visavadar	27-12-2018	41st	94	401.09	141.00	193.69	66.40	13	55.58	19.50	26.79	9.29	81	345.51	121.50	166.90	57.11
224	Surendranagar	Wadhwan	27-12-2018	41st	67	286.54	100.50	138.05	47.99	8	34.05	12.00	16.48	5.57	59	252.49	88.50	121.57	42.42
225	Botad	Gadhada	25-02-2019	43rd	105	403.60	157.50	216.35	29.75	3	10.95	4.50	6.18	0.27	102	392.65	153.00	210.17	29.48

226	Anand	Anklav	25-02-2019	43rd	161	642.24	241.50	331.74	69.00	2	7.61	3.00	4.12	0.49	159	634.63	238.50	327.62	68.51
227	Ahmedabad	Bavla	25-02-2019	43rd	95	375.41	142.50	195.75	37.16	10	39.09	15.00	20.61	3.48	85	336.32	127.50	175.14	33.68
228	Navsari	Bilimora	25-02-2019	43rd	41	157.27	61.50	84.48	11.29	2	7.69	3.00	4.12	0.57	39	149.58	58.50	80.36	10.72
229	Anand	Anand	25-02-2019	43rd	53	206.19	79.50	109.21	17.48	6	21.90	9.00	12.36	0.54	47	184.29	70.50	96.84	16.95
230	Anand	Anand	25-02-2019	43rd	73	287.74	109.50	150.42	27.82	36	143.42	54.00	74.18	15.24	37	144.32	55.50	76.24	12.58
231	Kheda	Kheda	25-02-2019	43rd	66	257.16	99.00	135.99	22.17	3	11.70	4.50	6.18	1.02	63	245.46	94.50	129.81	21.15
232	Anand	Umreth	25-02-2019	43rd	130	508.20	195.00	267.87	45.33	8	30.94	12.00	16.48	2.46	122	477.26	183.00	251.38	42.88
233	Bhavnagar	Shihor	25-02-2019	43rd	98	475.19	147.00	201.93	126.26	12	123.89	18.00	24.73	81.16	86	351.30	129.00	177.20	45.10
234	Botad	Botad	25-02-2019	43rd	346	1,336.93	519.00	712.93	105.00	23	83.95	34.50	47.39	2.06	323	1,252.98	484.50	665.54	102.94
235	Kutch	Bhachau	25-02-2019	43rd	147	654.35	220.50	302.89	130.96	1	4.51	1.50	2.06	0.95	146	649.84	219.00	300.83	130.01
236	Navsari	Vijalpor	25-02-2019	43rd	25	98.94	37.50	51.51	9.93	3	11.56	4.50	6.18	0.88	22	87.38	33.00	45.33	9.05
237	Valsad	Umargam	25-02-2019	43rd	47	181.44	70.50	96.84	14.10	4	15.44	6.00	8.24	1.20	43	166.00	64.50	88.60	12.90
238	Navsari	Gandevi	25-02-2019	43rd	78	305.52	117.00	160.72	27.80	3	11.70	4.50	6.18	1.02	75	293.82	112.50	154.54	26.78
239	Navsari	Vijalpor	25-02-2019	43rd	36	142.82	54.00	74.18	14.64	5	19.42	7.50	10.30	1.62	31	123.40	46.50	63.88	13.02
240	Bhavnagar	Palitana	25-02-2019	43rd	123	475.19	184.50	253.44	37.25	8	29.20	12.00	16.48	0.72	115	445.99	172.50	236.96	36.53
241	Navsari	Navsari	25-02-2019	43rd	98	389.45	147.00	201.93	40.52	5	19.85	7.50	10.30	2.05	93	369.60	139.50	191.63	38.47
242	Bharuch	Ankleshwar	25-02-2019	43rd	49	193.23	73.50	100.96	18.77	1	3.90	1.50	2.06	0.34	48	189.33	72.00	98.90	18.43
243	Valsad	Pardi	25-02-2019	43rd	32	120.86	48.00	65.94	6.92	2	7.72	3.00	4.12	0.60	30	113.14	45.00	61.82	6.32
244	Navsari	Navsari	25-02-2019	43rd	80	318.33	120.00	164.84	33.49	1	3.98	1.50	2.06	0.42	79	314.35	118.50	162.78	33.07
245	Anand	Boriavi	25-02-2019	43rd	96	373.48	144.00	197.81	31.67	4	16.43	6.00	8.24	2.19	92	357.05	138.00	189.57	29.48
246	Patan	Chansma	25-02-2019	43rd	96	466.52	144.00	197.81	124.71	5	106.39	7.50	10.30	88.59	91	360.13	136.50	187.51	36.12
247	Porbandar	Chhaya	25-02-2019	43rd	74	304.22	111.00	152.48	40.74	7	29.83	10.50	14.42	4.91	67	274.39	100.50	138.05	35.84
248	Jamnagar	Kalavad	25-02-2019	43rd	105	482.52	157.50	216.35	108.67	15	63.77	22.50	30.91	10.36	90	418.75	135.00	185.45	98.30
249	Junagadh	Manavadar	25-02-2019	43rd	31	139.08	46.50	63.88	28.70	2	7.30	3.00	4.12	0.18	29	131.78	43.50	59.75	28.53
250	Gir-Somnath	Una	25-02-2019	43rd	41	190.12	61.50	84.48	44.14	4	18.23	6.00	8.24	3.99	37	171.89	55.50	76.24	40.15
251	Jamnagar	JamJodhpur	25-02-2019	43rd	66	299.78	99.00	135.99	64.79	3	13.73	4.50	6.18	3.05	63	286.05	94.50	129.81	61.74
252	Kheda	Dakor	25-02-2019	43rd	29	134.40	43.50	59.75	31.15	7	32.45	10.50	14.42	7.53	22	101.95	33.00	45.33	23.62
253	Junagadh	Mangrol	25-02-2019	43rd	108	474.79	162.00	222.53	90.26	28	123.17	42.00	57.69	23.48	80	351.62	120.00	164.84	66.78
254	Rajkot	Dhoraji	25-02-2019	43rd	109	468.56	163.50	224.59	80.47	31	133.87	46.50	63.88	23.49	78	334.69	117.00	160.72	56.97
255	Rajkot	Dhoraji	25-02-2019	43rd	119	517.60	178.50	245.20	93.90	21	89.90	31.50	43.27	15.13	98	427.70	147.00	201.93	78.77

256	Junagadh	JuMC	25-02-2019	43rd	151	642.49	226.50	311.14	104.85	22	94.02	33.00	45.33	15.69	129	548.47	193.50	265.80	89.17
257	Rajkot	Jasdan	25-02-2019	43rd	45	199.62	67.50	92.72	39.40	14	62.60	21.00	28.85	12.75	31	137.02	46.50	63.88	26.64
258	Amreli	Amreli	25-02-2019	43rd	47	202.25	70.50	96.84	34.91	16	70.74	24.00	32.97	13.77	31	131.51	46.50	63.88	21.13
259	Gir-Somnath	Veraval	25-02-2019	43rd	89	376.89	133.50	183.38	60.01	47	193.80	70.50	96.84	26.46	42	183.09	63.00	86.54	33.55
260	Amreli	Bagasara	25-02-2019	43rd	96	424.45	144.00	197.81	82.64	10	44.99	15.00	20.61	9.38	86	379.46	129.00	177.20	73.26
261	Junagadh	Mangrol	25-02-2019	43rd	100	425.80	150.00	206.05	69.75	28	114.92	42.00	57.69	15.23	72	310.88	108.00	148.36	54.52
262	Devbhumi Dwarka	Khambhaliya	25-02-2019	43rd	22	92.98	33.00	45.33	14.65	6	24.55	9.00	12.36	3.19	16	68.43	24.00	32.97	11.46
263	Ahmedabad	Dhandhuka	25-02-2019	43rd	50	197.22	75.00	103.03	19.19	2	7.89	3.00	4.12	0.77	48	189.33	72.00	98.90	18.43
264	Ahmedabad	Dhandhuka	25-02-2019	43rd	93	369.83	139.50	191.63	38.70	4	16.35	6.00	8.24	2.11	89	353.48	133.50	183.38	36.60
265	Ahmedabad	Dholka	25-02-2019	43rd	111	433.54	166.50	228.72	38.32	17	66.38	25.50	35.03	5.85	94	367.16	141.00	193.69	32.47
266	Kheda	Mehmdabad	25-02-2019	43rd	85	378.03	127.50	175.14	75.39	1	4.31	1.50	2.06	0.75	84	373.72	126.00	173.08	74.64
267	Sabarkantha	Vadali	25-02-2019	43rd	290	1,261.60	435.00	597.55	229.05	6	26.09	9.00	12.36	4.73	284	1,235.51	426.00	585.18	224.33
268	Surendranagar	Limbdi	25-02-2019	43rd	300	1,298.66	450.00	618.15	230.51	15	65.66	22.50	30.91	12.25	285	1,233.00	427.50	587.24	218.26
269	Vadodara	VUDA	25-02-2019	43rd	50	182.03	75.00	103.03	4.00	2	7.29	3.00	4.12	0.17	48	174.74	72.00	98.90	3.84
270	Junagadh	Bantwa	25-02-2019	43rd	18	78.50	27.00	37.09	14.41	1	4.26	1.50	2.06	0.70	17	74.24	25.50	35.03	13.71
271	Bhavnagar	Mahuva	25-02-2019	43rd	160	690.60	240.00	329.68	120.92	55	236.04	82.50	113.33	40.21	105	454.56	157.50	216.35	80.71
272	Aravalli	Bayad	25-02-2019	43rd	250	1,087.91	375.00	515.13	197.78	1	4.35	1.50	2.06	0.79	249	1,083.56	373.50	513.06	197.00
273	Kutch	Bhuj	25-02-2019	43rd	23	95.28	34.50	47.39	13.39	5	19.31	7.50	10.30	1.51	18	75.97	27.00	37.09	11.88
274	Devbhumi Dwarka	Okha	25-02-2019	43rd	23	89.51	34.50	47.39	7.62	3	11.00	4.50	6.18	0.32	20	78.51	30.00	41.21	7.30
275	Devbhumi Dwarka	Dwarka	25-02-2019	43rd	203	795.83	304.50	418.28	73.05	130	506.24	195.00	267.87	43.37	73	289.59	109.50	150.42	29.67
276	Panchmahal	Kaalol(P)	25-02-2019	43rd	50	207.03	75.00	103.03	29.00	18	74.52	27.00	37.09	10.43	32	132.51	48.00	65.94	18.57
277	Panchmahal	Halol	25-02-2019	43rd	57	224.21	85.50	117.45	21.26	4	19.33	6.00	8.24	5.09	53	204.88	79.50	109.21	16.17
278	Panchmahal	Halol	25-02-2019	43rd	92	355.66	138.00	189.57	28.09	7	27.06	10.50	14.42	2.14	85	328.60	127.50	175.14	25.96
279	Patan	Harij	25-02-2019	43rd	167	673.66	250.50	344.10	79.06	11	45.82	16.50	22.67	6.65	156	627.84	234.00	321.44	72.40
280	Devbhumi Dwarka	Jamraval	25-02-2019	43rd	98	377.22	147.00	201.93	28.29	7	25.55	10.50	14.42	0.63	91	351.67	136.50	187.51	27.66
281	Kheda	Kanjari	25-02-2019	43rd	190	773.66	285.00	391.50	97.16	13	54.26	19.50	26.79	7.97	177	719.40	265.50	364.71	89.19
282	Mahesana	Kheralu	25-02-2019	43rd	146	590.73	219.00	300.83	70.90	10	41.17	15.00	20.61	5.56	136	549.56	204.00	280.23	65.33
283	Porbandar	Kutiyana	25-02-2019	43rd	203	823.23	304.50	418.28	100.45	6	25.56	9.00	12.36	4.20	197	797.67	295.50	405.92	96.25
284	Gandhinagar	Mansa	25-02-2019	43rd	172	706.49	258.00	354.41	94.08	2	8.45	3.00	4.12	1.33	170	698.04	255.00	350.29	92.75

285	Kheda	Nadiad	25-02-2019	43rd	46	185.21	69.00	94.78	21.43	5	20.97	7.50	10.30	3.17	41	164.24	61.50	84.48	18.26
286	Patan	Patan	25-02-2019	43rd	243	976.19	364.50	500.70	110.99	48	190.51	72.00	98.90	19.61	195	785.68	292.50	401.80	91.38
287	Surendranagar	Thangadh	25-02-2019	43rd	200	865.28	300.00	412.10	153.18	13	55.46	19.50	26.79	9.17	187	809.82	280.50	385.31	144.01
288	Sabarkantha	Idar	25-02-2019	43rd	140	606.51	210.00	288.47	108.04	12	53.19	18.00	24.73	10.46	128	553.32	192.00	263.74	97.58
289	Porbandar	Ranavav	25-02-2019	43rd	100	401.13	150.00	206.05	45.08	3	11.55	4.50	6.18	0.87	97	389.58	145.50	199.87	44.21
290	Kheda	Thasra	25-02-2019	43rd	65	251.28	97.50	133.93	19.85	2	8.00	3.00	4.12	0.88	63	243.28	94.50	129.81	18.97
291	Mahesana	Vadnagar	25-02-2019	43rd	178	699.78	267.00	366.77	66.01	13	49.49	19.50	26.79	3.20	165	650.29	247.50	339.98	62.81
292	Ahmedabad	Viramgam	25-02-2019	43rd	66	267.08	99.00	135.99	32.09	9	36.90	13.50	18.54	4.86	57	230.18	85.50	117.45	27.23
293	Vadodara	VUDA	25-02-2019	43rd	101	468.06	151.50	208.11	108.45	6	27.80	9.00	12.36	6.44	95	440.26	142.50	195.75	102.01
294	Mahisagar	Balasinor	28-06-2019	44th	97	390.16	145.50	199.87	44.79	11	45.65	16.50	22.67	6.48	86	344.51	129.00	177.20	38.31
295	Anand	Anand	28-06-2019	44th	50	195.03	75.00	103.03	17.00	9	35.11	13.50	18.54	3.07	41	159.92	61.50	84.48	13.94
296	Anand	Anand	28-06-2019	44th	66	257.43	99.00	135.99	22.44	17	66.31	25.50	35.03	5.78	49	191.12	73.50	100.96	16.66
297	Kheda	Kathlal	28-06-2019	44th	30	115.38	45.00	61.82	8.56	4	15.34	6.00	8.24	1.10	26	100.04	39.00	53.57	7.47
298	Botad	Botad	28-06-2019	44th	155	599.12	232.50	319.38	47.24	3	10.95	4.50	6.18	0.27	152	588.17	228.00	313.20	46.97
299	Botad	Gadhada	28-06-2019	44th	81	317.65	121.50	166.90	29.25	4	31.20	6.00	8.24	16.96	77	286.45	115.50	158.66	12.29
300	Navsari	Navsari	28-06-2019	44th	105	417.93	157.50	216.35	44.08	3	11.94	4.50	6.18	1.26	102	405.99	153.00	210.17	42.82
301	Navsari	Gandevi	28-06-2019	44th	90	352.23	135.00	185.45	31.78	3	11.74	4.50	6.18	1.06	87	340.49	130.50	179.26	30.73
302	Bharuch	Ankleshwar	28-06-2019	44th	43	172.56	64.50	88.60	19.46	4	16.05	6.00	8.24	1.81	39	156.51	58.50	80.36	17.65
303	Anand	Boriavi	28-06-2019	44th	144	573.39	216.00	296.71	60.68	5	20.53	7.50	10.30	2.73	139	552.86	208.50	286.41	57.95
304	Jamnagar	Dhrol	28-06-2019	44th	115	512.61	172.50	236.96	103.15	2	7.30	3.00	4.12	0.18	113	505.31	169.50	232.84	102.97
305	Gir-Somnath	Una	28-06-2019	44th	46	217.09	69.00	94.78	53.31	3	14.02	4.50	6.18	3.34	43	203.07	64.50	88.60	49.97
306	Jamnagar	Kalavad	28-06-2019	44th	66	303.58	99.00	135.99	68.59	4	14.60	6.00	8.24	0.36	62	288.98	93.00	127.75	68.23
307	Rajkot	Jetpur	28-06-2019	44th	100	436.11	150.00	206.05	80.06	16	69.98	24.00	32.97	13.01	84	366.13	126.00	173.08	67.05
308	Morbi	Wankaner	28-06-2019	44th	202	850.18	303.00	416.22	130.96	29	120.93	43.50	59.75	17.68	173	729.25	259.50	356.47	113.28
309	Rajkot	Jasdan	28-06-2019	44th	37	162.97	55.50	76.24	31.23	5	22.01	7.50	10.30	4.21	32	140.96	48.00	65.94	27.02
310	Rajkot	Upleta	28-06-2019	44th	39	172.44	58.50	80.36	33.58	4	17.47	6.00	8.24	3.23	35	154.97	52.50	72.12	30.35
311	Junagadh	Mangrol	28-06-2019	44th	51	224.47	76.50	105.09	42.88	14	58.48	21.00	28.85	8.63	37	165.99	55.50	76.24	34.25
312	Devbhumi Dwarka	Khambhaliya	28-06-2019	44th	66	280.77	99.00	135.99	45.78	17	68.62	25.50	35.03	8.09	49	212.15	73.50	100.96	37.69
313	Junagadh	JuMC	28-06-2019	44th	85	375.15	127.50	175.14	72.51	17	74.63	25.50	35.03	14.10	68	300.52	102.00	140.11	58.41
314	Ahmedabad	Dhandhuka	28-06-2019	44th	114	449.83	171.00	234.90	43.93	3	11.65	4.50	6.18	0.97	111	438.18	166.50	228.72	42.96

315	Aravalli	Modasa	28-06-2019	44th	110	478.91	165.00	226.66	87.25	14	61.06	21.00	28.85	11.21	96	417.85	144.00	197.81	76.04
316	Junagadh	Keshod	28-06-2019	44th	125	542.04	187.50	257.56	96.98	19	81.19	28.50	39.15	13.54	106	460.85	159.00	218.41	83.44
317	Kheda	Mehmdabad	28-06-2019	44th	90	401.59	135.00	185.45	81.14	6	26.03	9.00	12.36	4.67	84	375.56	126.00	173.08	76.48
318	Sabarkantha	Vadali	28-06-2019	44th	310	1,346.24	465.00	638.76	242.48	2	8.87	3.00	4.12	1.75	308	1,337.37	462.00	634.63	240.74
319	Banaskantha	Tharad	28-06-2019	44th	450	1,966.42	675.00	927.23	364.19	7	30.59	10.50	14.42	5.67	443	1,935.83	664.50	912.80	358.53
320	Bhavnagar	Mahuva	28-06-2019	44th	70	302.91	105.00	144.24	53.67	19	81.88	28.50	39.15	14.23	51	221.03	76.50	105.09	39.44
321	Banaskantha	Dhanera	28-06-2019	44th	160	699.47	240.00	329.68	129.79	18	79.02	27.00	37.09	14.93	142	620.45	213.00	292.59	114.86
322	Sabarkantha	Talod	28-06-2019	44th	160	698.18	240.00	329.68	128.50	2	8.61	3.00	4.12	1.49	158	689.57	237.00	325.56	127.01
323	Dahod	Jhalod	28-06-2019	44th	772	2,991.16	1,158.00	1,590.71	242.45	20	73.14	30.00	41.21	1.93	752	2,918.02	1,128.00	1,549.50	240.52
324	Panchmahal	Kaalol(P)	28-06-2019	44th	54	208.75	81.00	111.27	16.48	39	146.65	58.50	80.36	7.79	15	62.10	22.50	30.91	8.69
325	Gandhinagar	Kalol(G)	28-06-2019	44th	130	522.65	195.00	267.87	59.78	12	47.77	18.00	24.73	5.04	118	474.88	177.00	243.14	54.74
326	Porbandar	Kutiyana	28-06-2019	44th	199	792.93	298.50	410.04	84.39	3	11.25	4.50	6.18	0.57	196	781.68	294.00	403.86	83.82
327	Morbi	Halvad	28-06-2019	44th	100	433.58	150.00	206.05	77.53	7	29.87	10.50	14.42	4.95	93	403.71	139.50	191.63	72.58
328	Banaskantha	Bhabhar	28-06-2019	44th	120	525.00	180.00	247.26	97.74	16	70.04	24.00	32.97	13.07	104	454.96	156.00	214.29	84.67
329	Surendranagar	Thangadh	28-06-2019	44th	140	604.26	210.00	288.47	105.79	10	38.45	15.00	20.61	2.84	130	565.81	195.00	267.87	102.94
330	Sabarkantha	Idar	28-06-2019	44th	70	304.04	105.00	144.24	54.80	6	26.59	9.00	12.36	5.23	64	277.45	96.00	131.87	49.58
331	Patan	Radhanpur	28-06-2019	44th	130	513.15	195.00	267.87	50.28	3	11.70	4.50	6.18	1.02	127	501.45	190.50	261.68	49.27
332	Anand	Anand	25-07-2019	45th	57	222.34	85.50	117.45	19.39	3	11.70	4.50	6.18	1.02	54	210.64	81.00	111.27	18.37
333	Ahmedabad	Bavla	25-07-2019	45th	52	207.26	78.00	107.15	22.11	20	80.25	30.00	41.21	9.04	32	127.01	48.00	65.94	13.07
334	Devbhumi Dwarka	Bhanvad	25-07-2019	45th	63	241.45	94.50	129.81	17.14	7	26.18	10.50	14.42	1.26	56	215.27	84.00	115.39	15.88
335	Rajkot	Bhayavadar	25-07-2019	45th	67	291.52	100.50	138.05	52.97	2	8.37	3.00	4.12	1.25	65	283.15	97.50	133.93	51.72
336	Anand	Boriavi	25-07-2019	45th	108	433.77	162.00	222.53	49.24	3	11.41	4.50	6.18	0.73	105	422.36	157.50	216.35	48.51
337	Patan	Chansma	25-07-2019	45th	68	275.34	102.00	140.11	33.23	1	4.11	1.50	2.06	0.55	67	271.23	100.50	138.05	32.68
338	Porbandar	Chhaya	25-07-2019	45th	42	167.42	63.00	86.54	17.88	1	3.85	1.50	2.06	0.29	41	163.57	61.50	84.48	17.59
339	Banaskantha	Dhanera	25-07-2019	45th	50	217.14	75.00	103.03	39.11	2	8.74	3.00	4.12	1.62	48	208.40	72.00	98.90	37.50
340	Ahmedabad	Dholka	25-07-2019	45th	45	186.58	67.50	92.72	26.36	14	58.62	21.00	28.85	8.77	31	127.96	46.50	63.88	17.58
341	Kutch	Gandhidham	25-07-2019	45th	44	198.61	66.00	90.66	41.95	23	103.73	34.50	47.39	21.84	21	94.88	31.50	43.27	20.11
342	Panchmahal	Halol	25-07-2019	45th	40	154.63	60.00	82.42	12.21	9	34.79	13.50	18.54	2.75	31	119.84	46.50	63.88	9.46
343	Devbhumi Dwarka	Jamraval	25-07-2019	45th	127	483.87	190.50	261.68	31.69	3	10.95	4.50	6.18	0.27	124	472.92	186.00	255.50	31.42

344	Kheda	Kapadvanj	25-07-2019	45th	72	287.79	108.00	148.36	31.43	8	32.23	12.00	16.48	3.75	64	255.56	96.00	131.87	27.69
345	Kheda	Kathlal	25-07-2019	45th	25	92.38	37.50	51.51	3.37	3	10.89	4.50	6.18	0.21	22	81.49	33.00	45.33	3.16
346	Mahesana	Kheralu	25-07-2019	45th	81	320.87	121.50	166.90	32.47	1	3.83	1.50	2.06	0.27	80	317.04	120.00	164.84	32.20
347	Surendranagar	Limbdi	25-07-2019	45th	150	649.17	225.00	309.08	115.09	2	8.51	3.00	4.12	1.39	148	640.66	222.00	304.95	113.71
348	Kheda	Mehmdabad	25-07-2019	45th	50	223.04	75.00	103.03	45.01	3	13.07	4.50	6.18	2.39	47	209.97	70.50	96.84	42.63
349	Kheda	Mahudha	25-07-2019	45th	110	442.76	165.00	226.66	51.10	4	16.43	6.00	8.24	2.19	106	426.33	159.00	218.41	48.92
350	Kheda	Nadiad	25-07-2019	45th	67	278.66	100.50	138.05	40.11	6	25.05	9.00	12.36	3.69	61	253.61	91.50	125.69	36.42
351	Bhavnagar	Palitana	25-07-2019	45th	201	774.91	301.50	414.16	59.25	26	94.90	39.00	53.57	2.33	175	680.01	262.50	360.59	56.92
352	Patan	Patan	25-07-2019	45th	194	782.00	291.00	399.74	91.26	59	243.78	88.50	121.57	33.71	135	538.22	202.50	278.17	57.55
353	Porbandar	Porbandar	25-07-2019	45th	34	157.11	51.00	70.06	36.05	18	81.64	27.00	37.09	17.55	16	75.47	24.00	32.97	18.50
354	Sabarkantha	Prantij	25-07-2019	45th	108	437.23	162.00	222.53	52.70	11	53.86	16.50	22.67	14.69	97	383.37	145.50	199.87	38.00
355	Porbandar	Ranavav	25-07-2019	45th	130	532.39	195.00	267.87	69.52	3	12.40	4.50	6.18	1.72	127	519.99	190.50	261.68	67.81
356	Surendranagar	Surendranagar	25-07-2019	45th	42	186.59	63.00	86.54	37.05	16	70.17	24.00	32.97	13.20	26	116.42	39.00	53.57	23.85
357	Gir-Somnath	Sutrapada	25-07-2019	45th	91	355.66	136.50	187.51	31.65	1	3.73	1.50	2.06	0.17	90	351.93	135.00	185.45	31.48
358	Surendranagar	Thangadh	25-07-2019	45th	100	433.22	150.00	206.05	77.17	5	21.64	7.50	10.30	3.84	95	411.58	142.50	195.75	73.33
359	Banaskantha	Thara	25-07-2019	45th	130	566.39	195.00	267.87	103.52	2	8.66	3.00	4.12	1.54	128	557.73	192.00	263.74	101.99
360	Kheda	Thasra	25-07-2019	45th	32	123.70	48.00	65.94	9.76	1	3.87	1.50	2.06	0.31	31	119.83	46.50	63.88	9.45
361	Valsad	Umargam	25-07-2019	45th	30	115.81	45.00	61.82	8.99	1	3.86	1.50	2.06	0.30	29	111.95	43.50	59.75	8.70
362	Anand	Umreth	25-07-2019	45th	65	249.85	97.50	133.93	18.42	3	11.43	4.50	6.18	0.75	62	238.42	93.00	127.75	17.67
363	Mahesana	Unjha	25-07-2019	45th	79	318.85	118.50	162.78	37.57	11	45.28	16.50	22.67	6.11	68	273.57	102.00	140.11	31.46
364	Mahesana	Vadnagar	25-07-2019	45th	203	824.95	304.50	418.28	102.17	16	65.87	24.00	32.97	8.90	187	759.08	280.50	385.31	93.27
365	Ahmedabad	Viramgam	25-07-2019	45th	74	294.62	111.00	152.48	31.14	7	28.20	10.50	14.42	3.28	67	266.42	100.50	138.05	27.87
366	Vadodara	VUDA	25-07-2019	45th	42	194.64	63.00	86.54	45.10	3	13.91	4.50	6.18	3.23	39	180.73	58.50	80.36	41.87
367	Surendranagar	Wadhwan	25-07-2019	45th	117	513.47	175.50	241.08	96.89	8	34.46	12.00	16.48	5.98	109	479.01	163.50	224.59	90.92
368	Botad	Botad	25-09-2019	47th	181	695.70	271.50	372.95	51.25	5	22.70	7.50	10.30	4.90	176	673.00	264.00	362.65	46.35
369	Kheda	Kheda	25-09-2019	47th	30	117.16	45.00	61.82	10.34	3	11.76	4.50	6.18	1.08	27	105.40	40.50	55.63	9.27
370	Kheda	Kanjari	25-09-2019	47th	47	190.82	70.50	96.84	23.48	3	12.52	4.50	6.18	1.84	44	178.30	66.00	90.66	21.64
371	Kheda	Mahudha	25-09-2019	47th	128	506.54	192.00	263.74	50.80	1	3.80	1.50	2.06	0.24	127	502.74	190.50	261.68	50.56
372	Ahmedabad	Dholka	25-09-2019	47th	71	284.63	106.50	146.30	31.83	9	35.24	13.50	18.54	3.20	62	249.39	93.00	127.75	28.64

373	Surendranagar	Patdi	25-09-2019	47th	59	227.62	88.50	121.57	17.55	3	11.52	4.50	6.18	0.84	56	216.10	84.00	115.39	16.71
374	Surendranagar	Wadhwan	25-09-2019	47th	47	204.05	70.50	96.84	36.71	7	29.89	10.50	14.42	4.97	40	174.16	60.00	82.42	31.74
375	Surendranagar	Surendra nagar	25-09-2019	47th	32	143.41	48.00	65.94	29.47	6	26.99	9.00	12.36	5.63	26	116.42	39.00	53.57	23.85
376	Botad	Gadhada	25-09-2019	47th	40	161.42	60.00	82.42	19.00	3	11.47	4.50	6.18	0.79	37	149.95	55.50	76.24	18.21
377	Ahmedabad	Bavla	25-09-2019	47th	79	315.69	118.50	162.78	34.41	45	181.01	67.50	92.72	20.79	34	134.68	51.00	70.06	13.62
378	Ahmedabad	Viramgam	25-09-2019	47th	66	266.77	99.00	135.99	31.78	2	8.37	3.00	4.12	1.25	64	258.40	96.00	131.87	30.53
379	Kheda	Kathlal	25-09-2019	47th	66	254.11	99.00	135.99	19.12	2	7.26	3.00	4.12	0.14	64	246.85	96.00	131.87	18.98
380	Botad	Barwala	25-09-2019	47th	43	166.22	64.50	88.60	13.12	1	3.85	1.50	2.06	0.29	42	162.37	63.00	86.54	12.83
381	Surendranagar	Limbdi	25-09-2019	47th	70	302.93	105.00	144.24	53.69	4	17.39	6.00	8.24	3.15	66	285.54	99.00	135.99	50.55
382	Surendranagar	Thangadh	25-09-2019	47th	50	216.43	75.00	103.03	38.40	2	8.58	3.00	4.12	1.46	48	207.85	72.00	98.90	36.95
383	Amreli	Amreli	25-09-2019	47th	28	120.12	42.00	57.69	20.43	2	8.79	3.00	4.12	1.67	26	111.33	39.00	53.57	18.76
384	Bhavnagar	Shihor	25-09-2019	47th	230	876.41	345.00	473.92	57.49	43	153.26	64.50	88.60	0.16	187	723.15	280.50	385.31	57.34
385	Junagadh	Manavad ar	25-09-2019	47th	39	181.43	58.50	80.36	42.57	7	34.51	10.50	14.42	9.59	32	146.92	48.00	65.94	32.98
386	Junagadh	Bantwa	25-09-2019	47th	47	203.76	70.50	96.84	36.42	5	21.32	7.50	10.30	3.52	42	182.44	63.00	86.54	32.90
387	Patan	Harij	25-09-2019	47th	184	716.75	276.00	379.13	61.62	1	3.85	1.50	2.06	0.29	183	712.90	274.50	377.07	61.33
388	Gandhinagar	Pethapur	25-09-2019	47th	90	376.20	135.00	185.45	55.75	3	12.54	4.50	6.18	1.86	87	363.66	130.50	179.26	53.90
389	Patan	Radhanp ur	25-09-2019	47th	188	747.15	282.00	387.37	77.78	7	32.94	10.50	14.42	8.02	181	714.21	271.50	372.95	69.76
390	Sabarkantha	Prantij	25-09-2019	47th	102	414.59	153.00	210.17	51.42	6	35.05	9.00	12.36	13.69	96	379.54	144.00	197.81	37.73
391	Aravalli	Modasa	25-09-2019	47th	170	739.64	255.00	350.29	134.35	14	60.97	21.00	28.85	11.12	156	678.67	234.00	321.44	123.23
392	Morbi	Morbi	25-09-2019	47th	65	257.08	97.50	133.93	25.65	6	21.90	9.00	12.36	0.54	59	235.18	88.50	121.57	25.11
393	Kutch	Bhuj	25-09-2019	47th	49	208.10	73.50	100.96	33.64	12	51.15	18.00	24.73	8.42	37	156.95	55.50	76.24	25.21
394	Rajkot	Jetpur	25-09-2019	47th	161	701.56	241.50	331.74	128.32	20	85.99	30.00	41.21	14.78	141	615.57	211.50	290.53	113.54
395	Junagadh	Visavadar	25-09-2019	47th	49	208.73	73.50	100.96	34.27	15	63.72	22.50	30.91	10.31	34	145.01	51.00	70.06	23.95
396	Devbhumi Dwarka	Salaya	25-09-2019	47th	55	212.37	82.50	113.33	16.54	15	55.79	22.50	30.91	2.38	40	156.58	60.00	82.42	14.16
397	Jamnagar	JamJodh pur	25-09-2019	47th	60	278.85	90.00	123.63	65.22	12	56.76	18.00	24.73	14.03	48	222.09	72.00	98.90	51.19
398	Porbandar	Ranavav	25-09-2019	47th	78	316.20	117.00	160.72	38.48	2	8.26	3.00	4.12	1.14	76	307.94	114.00	156.60	37.34
399	Bharuch	Ankleshw ar	25-09-2019	47th	27	108.35	40.50	55.63	12.22	1	4.01	1.50	2.06	0.45	26	104.34	39.00	53.57	11.77
400	Navsari	Vijalpor	25-09-2019	47th	20	79.61	30.00	41.21	8.40	5	19.91	7.50	10.30	2.11	15	59.70	22.50	30.91	6.29
401	Navsari	Navsari	25-09-2019	47th	55	218.91	82.50	113.33	23.08	1	3.98	1.50	2.06	0.42	54	214.93	81.00	111.27	22.66

402	Valsad	Umargam	25-09-2019	47th	24	92.65	36.00	49.45	7.20	2	7.72	3.00	4.12	0.60	22	84.93	33.00	45.33	6.60
403	Valsad	Pardi	25-09-2019	47th	26	99.52	39.00	53.57	6.95	2	7.72	3.00	4.12	0.60	24	91.80	36.00	49.45	6.35
404	Mahisagar	Balasinor	25-09-2019	47th	47	227.86	70.50	96.84	60.52	1	38.53	1.50	2.06	34.97	46	189.33	69.00	94.78	25.55
405	Anand	Boriavi	25-09-2019	47th	51	205.64	76.50	105.09	24.05	1	4.10	1.50	2.06	0.54	50	201.54	75.00	103.03	23.51
406	Anand	Ode	25-09-2019	47th	58	220.83	87.00	119.51	14.32	1	3.90	1.50	2.06	0.34	57	216.93	85.50	117.45	13.98
407	Rajkot	RUDA	25-09-2019	47th	75	437.72	112.50	154.54	170.68	10	57.93	15.00	20.61	22.32	65	379.79	97.50	133.93	148.36
408	Rajkot	RUDA	25-09-2019	47th	76	356.10	114.00	156.60	85.50	9	41.42	13.50	18.54	9.38	67	314.68	100.50	138.05	76.13
409	Vadodara	VUDA	25-09-2019	47th	102	472.70	153.00	210.17	109.53	9	41.71	13.50	18.54	9.67	93	430.99	139.50	191.63	99.86
410	Vadodara	VUDA	25-09-2019	47th	105	486.60	157.50	216.35	112.75	5	23.17	7.50	10.30	5.37	100	463.43	150.00	206.05	107.38
411	Valsad	Umargam	27-11-2019	49th	24	92.65	36.00	49.45	7.20	2	7.72	3.00	4.12	0.60	22	84.93	33.00	45.33	6.60
412	Navsari	Navsari	27-11-2019	49th	55	218.70	82.50	113.33	22.87	3	11.94	4.50	6.18	1.26	52	206.76	78.00	107.15	21.61
413	Devbhumi Dwarka	Jamraval	27-11-2019	49th	71	275.60	106.50	146.30	22.80	3	11.16	4.50	6.18	0.48	68	264.44	102.00	140.11	22.33
414	Amreli	Savarkundla	27-11-2019	49th	43	187.15	64.50	88.60	34.05	7	31.85	10.50	14.42	6.93	36	155.30	54.00	74.18	27.12
415	Anand	Sojitra	27-11-2019	49th	98	400.35	147.00	201.93	51.42	5	20.44	7.50	10.30	2.64	93	379.91	139.50	191.63	48.78
416	Navsari	Gandevi	27-11-2019	49th	49	194.31	73.50	100.96	19.85	1	3.98	1.50	2.06	0.42	48	190.33	72.00	98.90	19.43
417	Devbhumi Dwarka	Okha	27-11-2019	49th	76	295.73	114.00	156.60	25.13	13	50.04	19.50	26.79	3.75	63	245.69	94.50	129.81	21.38
418	Ahmedabad	Dhandhuka	27-11-2019	49th	57	224.37	85.50	117.45	21.42	1	3.79	1.50	2.06	0.23	56	220.58	84.00	115.39	21.19
419	Kheda	Dakor	27-11-2019	49th	33	152.92	49.50	68.00	35.42	1	4.63	1.50	2.06	1.07	32	148.29	48.00	65.94	34.35
420	Mahesana	Vadnagar	27-11-2019	49th	106	424.95	159.00	218.41	47.54	6	24.70	9.00	12.36	3.34	100	400.25	150.00	206.05	44.20
421	Kheda	Thasra	27-11-2019	49th	118	456.18	177.00	243.14	36.04	2	7.74	3.00	4.12	0.62	116	448.44	174.00	239.02	35.42
422	Rajkot	Jasdan	27-11-2019	49th	31	131.39	46.50	63.88	21.01	4	17.58	6.00	8.24	3.34	27	113.81	40.50	55.63	17.68
423	Sabarkantha	Prantij	27-11-2019	49th	64	256.72	96.00	131.87	28.85	2	11.80	3.00	4.12	4.68	62	244.92	93.00	127.75	24.17
424	Mahesana	Kheralu	27-11-2019	49th	66	260.81	99.00	135.99	25.82	2	7.67	3.00	4.12	0.55	64	253.14	96.00	131.87	25.27
425	Kheda	Nadiad	27-11-2019	49th	39	160.61	58.50	80.36	21.75	5	21.02	7.50	10.30	3.22	34	139.59	51.00	70.06	18.53
426	Gir-Somnath	Veraval	27-11-2019	49th	67	289.89	100.50	138.05	51.34	20	91.05	30.00	41.21	19.84	47	198.84	70.50	96.84	31.50
427	Bhavnagar	Palitana	27-11-2019	49th	129	495.55	193.50	265.80	36.25	6	21.90	9.00	12.36	0.54	123	473.65	184.50	253.44	35.71
428	Bhavnagar	Mahuva	27-11-2019	49th	45	194.42	67.50	92.72	34.20	5	21.86	7.50	10.30	4.06	40	172.56	60.00	82.42	30.14
429	Banaskantha	Bhabhar	27-11-2019	49th	70	306.14	105.00	144.24	56.90	5	21.92	7.50	10.30	4.12	65	284.22	97.50	133.93	52.79
430	Porbandar	Kutiyana	27-11-2019	49th	370	1,490.38	555.00	762.39	172.99	1	4.13	1.50	2.06	0.57	369	1,486.25	553.50	760.32	172.43

431	Kheda	Chaklasi	27-11-2019	49th	420	1,684.06	630.00	865.41	188.65	3	12.52	4.50	6.18	1.84	417	1,671.54	625.50	859.23	186.81
432	Surendranagar	Thangadh	27-11-2019	49th	85	367.77	127.50	175.14	65.13	5	18.25	7.50	10.30	0.45	80	349.52	120.00	164.84	64.68
433	Sabarkantha	Idar	27-11-2019	49th	65	282.87	97.50	133.93	51.44	3	13.13	4.50	6.18	2.45	62	269.74	93.00	127.75	48.99
434	Panchmahal	Kaalol(P)	27-11-2019	49th	36	139.17	54.00	74.18	10.99	6	21.90	9.00	12.36	0.54	30	117.27	45.00	61.82	10.45
435	Kutch	Bhachau	27-11-2019	49th	72	323.93	108.00	148.36	67.57	1	4.45	1.50	2.06	0.89	71	319.48	106.50	146.30	66.68
436	Banaskantha	Tharad	27-11-2019	49th	100	437.91	150.00	206.05	81.86	2	8.90	3.00	4.12	1.78	98	429.01	147.00	201.93	80.08
437	Kheda	Kheda	27-11-2019	49th	40	154.22	60.00	82.42	11.80	1	3.64	1.50	2.06	0.08	39	150.58	58.50	80.36	11.72
438	Anand	Petlad	27-11-2019	49th	124	475.06	186.00	255.50	33.56	30	113.90	45.00	61.82	7.08	94	361.16	141.00	193.69	26.47
439	Gandhinagar	Pethapur	27-11-2019	49th	37	154.73	55.50	76.24	22.99	3	12.61	4.50	6.18	1.93	34	142.12	51.00	70.06	21.06
440	Rajkot	RUDA	27-11-2019	49th	96	444.46	144.00	197.81	102.65	6	28.85	9.00	12.36	7.49	90	415.61	135.00	185.45	95.16
441	Junagadh	JuMC	27-11-2019	49th	100	439.49	150.00	206.05	83.44	5	21.72	7.50	10.30	3.92	95	417.77	142.50	195.75	79.52
442	Junagadh	Mangrol	27-11-2019	49th	87	384.17	130.50	179.26	74.41	14	53.78	21.00	28.85	3.93	73	330.39	109.50	150.42	70.47
443	Junagadh	Visavadar	27-11-2019	49th	30	127.73	45.00	61.82	20.91	14	58.29	21.00	28.85	8.44	16	69.44	24.00	32.97	12.47
444	Botad	Botad	27-11-2019	49th	115	448.20	172.50	236.96	38.74	3	21.00	4.50	6.18	10.32	112	427.20	168.00	230.78	28.42
445	Botad	Gadhada	27-11-2019	49th	62	248.75	93.00	127.75	28.00	3	21.20	4.50	6.18	10.52	59	227.55	88.50	121.57	17.48
446	Patan	Radhanpur	27-11-2019	49th	302	1,193.66	453.00	622.27	118.39	4	16.47	6.00	8.24	2.23	298	1,177.19	447.00	614.03	116.16
447	Panchmahal	Halol	27-11-2019	49th	63	243.55	94.50	129.81	19.24	17	65.73	25.50	35.03	5.20	46	177.82	69.00	94.78	14.04
448	Patan	Chansma	27-11-2019	49th	67	271.23	100.50	138.05	32.68	5	20.59	7.50	10.30	2.79	62	250.64	93.00	127.75	29.89
449	Junagadh	Manavadar	27-11-2019	49th	43	199.98	64.50	88.60	46.88	5	22.90	7.50	10.30	5.10	38	177.08	57.00	78.30	41.78
450	Porbandar	Porbandar	27-11-2019	49th	38	174.59	57.00	78.30	39.29	9	40.83	13.50	18.54	8.79	29	133.76	43.50	59.75	30.51
451	Jamnagar	Dhrol	27-11-2019	49th	87	397.88	130.50	179.26	88.12	8	29.02	12.00	16.48	0.54	79	368.86	118.50	162.78	87.58
452	Jamnagar	Kalavad	27-11-2019	49th	307	1,412.02	460.50	632.57	318.95	47	218.07	70.50	96.84	50.73	260	1,193.95	390.00	535.73	268.22
453	Botad	Botad	27-12-2019	50th	160	619.68	240.00	329.68	50.00	1	4.13	1.50	2.06	0.57	159	615.55	238.50	327.62	49.43
454	Navsari	Navsari	27-12-2019	50th	50	198.88	75.00	103.03	20.85	4	15.93	6.00	8.24	1.69	46	182.95	69.00	94.78	19.17
455	Amreli	Jafrabad	27-12-2019	50th	16	68.63	24.00	32.97	11.66	4	17.29	6.00	8.24	3.05	12	51.34	18.00	24.73	8.61
456	Bharuch	Ankleshwar	27-12-2019	50th	34	136.44	51.00	70.06	15.38	1	4.01	1.50	2.06	0.45	33	132.43	49.50	68.00	14.93
457	Amreli	Damnagar	27-12-2019	50th	124	522.04	186.00	255.50	80.54	16	77.08	24.00	32.97	20.11	108	444.96	162.00	222.53	60.43
458	Porbandar	Chhaya	27-12-2019	50th	60	250.52	90.00	123.63	36.89	3	12.79	4.50	6.18	2.11	57	237.73	85.50	117.45	34.78
459	Kutch	Mandvi(K)	27-12-2019	50th	35	143.76	52.50	72.12	19.14	4	16.95	6.00	8.24	2.71	31	126.81	46.50	63.88	16.43

460	Ahmedabad	Dholka	27-12-2019	50th	41	284.63	61.50	84.48	138.65	3	130.13	4.50	6.18	119.45	38	154.50	57.00	78.30	19.20
461	Devbhumi Dwarka	Khambhaliya	27-12-2019	50th	23	99.88	34.50	47.39	17.99	5	22.15	7.50	10.30	4.35	18	77.73	27.00	37.09	13.64
462	Amreli	Amreli	27-12-2019	50th	29	125.43	43.50	59.75	22.18	5	27.66	7.50	10.30	9.86	24	97.77	36.00	49.45	12.32
463	Rajkot	Jasdan	27-12-2019	50th	26	109.27	39.00	53.57	16.70	4	17.00	6.00	8.24	2.76	22	92.27	33.00	45.33	13.94
464	Rajkot	RUDA	27-12-2019	50th	71	413.24	106.50	146.30	160.44	9	50.94	13.50	18.54	18.90	62	362.30	93.00	127.75	141.55
465	Gir-Somnath	Talala	27-12-2019	50th	18	75.08	27.00	37.09	10.99	5	21.26	7.50	10.30	3.46	13	53.82	19.50	26.79	7.53
466	Junagadh	Chorvad	27-12-2019	50th	48	201.06	72.00	98.90	30.16	6	25.44	9.00	12.36	4.08	42	175.62	63.00	86.54	26.08
467	Rajkot	Jetpur	27-12-2019	50th	81	351.78	121.50	166.90	63.38	8	35.35	12.00	16.48	6.87	73	316.43	109.50	150.42	56.51
468	Surendranagar	Wadhwan	27-12-2019	50th	69	297.74	103.50	142.17	52.07	8	34.28	12.00	16.48	5.80	61	263.46	91.50	125.69	46.27
469	Junagadh	Vanthli	27-12-2019	50th	15	64.88	22.50	30.91	11.47	2	8.76	3.00	4.12	1.64	13	56.12	19.50	26.79	9.83
470	Anand	Anand	27-12-2019	50th	57	221.01	85.50	117.45	18.06	12	46.37	18.00	24.73	3.64	45	174.64	67.50	92.72	14.42
471	Kheda	Kathlal	27-12-2019	50th	42	161.40	63.00	86.54	11.86	3	11.48	4.50	6.18	0.80	39	149.92	58.50	80.36	11.06
472	Kheda	Kheda	27-12-2019	50th	28	107.70	42.00	57.69	8.01	3	11.21	4.50	6.18	0.53	25	96.49	37.50	51.51	7.48
473	Anand	Umreth	27-12-2019	50th	88	343.24	132.00	181.32	29.92	5	19.50	7.50	10.30	1.70	83	323.74	124.50	171.02	28.22
474	Devbhumi Dwarka	Okha	27-12-2019	50th	35	141.98	52.50	72.12	17.36	6	24.01	9.00	12.36	2.65	29	117.97	43.50	59.75	14.72
475	Devbhumi Dwarka	Dwarka	27-12-2019	50th	40	157.95	60.00	82.42	15.53	7	28.01	10.50	14.42	3.09	33	129.94	49.50	68.00	12.44
476	Devbhumi Dwarka	Salaya	27-12-2019	50th	41	160.51	61.50	84.48	14.53	5	20.00	7.50	10.30	2.20	36	140.51	54.00	74.18	12.33
477	Junagadh	Visavadar	07-08-2020	51st	35	148.97	52.50	72.12	24.35	4	21.66	6.00	8.24	7.42	31	127.31	46.50	63.88	16.93
478	Gir-Somnath	Una	07-08-2020	51st	50	233.02	75.00	103.03	54.99	6	28.29	9.00	12.36	6.93	44	204.73	66.00	90.66	48.07
479	Rajkot	Bhayavadar	07-08-2020	51st	92	397.09	138.00	189.57	69.52	6	25.41	9.00	12.36	4.05	86	371.68	129.00	177.20	65.48
480	Vadodara	VUDA	07-08-2020	51st	70	324.40	105.00	144.24	75.16	3	13.90	4.50	6.18	3.22	67	310.50	100.50	138.05	71.95
481	Jamnagar	JamJodhpur	07-08-2020	51st	65	300.43	97.50	133.93	69.00	4	18.10	6.00	8.24	3.86	61	282.33	91.50	125.69	65.14
482	Navsari	Vijalpor	07-08-2020	51st	36	143.29	54.00	74.18	15.11	2	7.96	3.00	4.12	0.84	34	135.33	51.00	70.06	14.27
483	Morbi	Morbi	07-08-2020	51st	111	438.67	166.50	228.72	43.45	25	106.47	37.50	51.51	17.46	86	332.20	129.00	177.20	26.00
484	Patan	Patan	07-08-2020	51st	241	948.02	361.50	496.58	89.94	49	178.85	73.50	100.96	4.39	192	769.17	288.00	395.62	85.55
485	Gandhinagar	Dehgam	07-08-2020	51st	280	1,132.83	420.00	576.94	135.89	1	4.22	1.50	2.06	0.66	279	1,128.61	418.50	574.88	135.23
486	Valsad	Pardi	07-08-2020	51st	82	311.13	123.00	168.96	19.17	1	3.75	1.50	2.06	0.19	81	307.38	121.50	166.90	18.98
487	Navsari	Gandevi	07-08-2020	51st	54	214.93	81.00	111.27	22.66	1	3.98	1.50	2.06	0.42	53	210.95	79.50	109.21	22.24
488	Valsad	Umargam	07-08-2020	51st	36	138.98	54.00	74.18	10.80	1	3.86	1.50	2.06	0.30	35	135.12	52.50	72.12	10.50

489	Gir-Somnath	Talala	07-08-2020	51st	15	62.30	22.50	30.91	8.89	3	12.78	4.50	6.18	2.10	12	49.52	18.00	24.73	6.79
490	Kutch	Bhuj	07-08-2020	51st	32	131.71	48.00	65.94	17.77	7	29.84	10.50	14.42	4.92	25	101.87	37.50	51.51	12.86
491	Amreli	Lathi	07-08-2020	51st	29	133.70	43.50	59.75	30.45	4	18.44	6.00	8.24	4.20	25	115.26	37.50	51.51	26.25
492	Surendranagar	Wadhwan	07-08-2020	51st	39	169.58	58.50	80.36	30.72	4	17.15	6.00	8.24	2.91	35	152.43	52.50	72.12	27.81
493	Porbandar	Ranavav	07-08-2020	51st	85	343.80	127.50	175.14	41.16	3	12.40	4.50	6.18	1.72	82	331.40	123.00	168.96	39.44
494	Surendranagar	Thangadh	07-08-2020	51st	140	605.97	210.00	288.47	107.50	5	21.50	7.50	10.30	3.70	135	584.47	202.50	278.17	103.80
495	Junagadh	Visavadar	07-08-2020	51st	46	196.47	69.00	94.78	32.69	17	73.33	25.50	35.03	12.80	29	123.14	43.50	59.75	19.89
496	Amreli	Savarkundla	07-08-2020	51st	105	463.13	157.50	216.35	89.28	6	26.84	9.00	12.36	5.48	99	436.29	148.50	203.99	83.80
497	Junagadh	Vanthli	07-08-2020	51st	42	182.17	63.00	86.54	32.63	2	7.30	3.00	4.12	0.18	40	174.87	60.00	82.42	32.45
498	Junagadh	Mangrol	07-08-2020	51st	66	290.96	99.00	135.99	55.97	19	75.13	28.50	39.15	7.48	47	215.83	70.50	96.84	48.49
499	Aravalli	Modasa	07-08-2020	51st	80	347.78	120.00	164.84	62.94	7	30.45	10.50	14.42	5.53	73	317.33	109.50	150.42	57.41
500	Botad	Botad	07-08-2020	51st	140	543.47	210.00	288.47	45.00	3	11.82	4.50	6.18	1.14	137	531.65	205.50	282.29	43.86
501	Sabarkantha	Idar	07-08-2020	51st	52	226.41	78.00	107.15	41.26	5	21.75	7.50	10.30	3.95	47	204.66	70.50	96.84	37.32
502	Kutch	Mandvi(K)	07-08-2020	51st	32	134.34	48.00	65.94	20.40	16	68.20	24.00	32.97	11.23	16	66.14	24.00	32.97	9.17
503	Bharuch	Ankleshwar	07-08-2020	51st	36	144.47	54.00	74.18	16.29	4	16.05	6.00	8.24	1.81	32	128.42	48.00	65.94	14.48
504	Banaskantha	Dhanera	07-08-2020	51st	87	378.38	130.50	179.26	68.62	11	47.95	16.50	22.67	8.78	76	330.43	114.00	156.60	59.83
505	Navsari	Navsari	07-08-2020	51st	58	228.83	87.00	119.51	22.32	2	7.96	3.00	4.12	0.84	56	220.87	84.00	115.39	21.48
506	Mahesana	Unjha	07-08-2020	51st	69	277.68	103.50	142.17	32.01	6	24.70	9.00	12.36	3.34	63	252.98	94.50	129.81	28.67
507	Mahesana	Kheralu	07-08-2020	51st	94	374.80	141.00	193.69	40.11	1	3.83	1.50	2.06	0.27	93	370.97	139.50	191.63	39.84
508	Kutch	Gandhidham	07-08-2020	51st	30	136.90	45.00	61.82	30.08	3	13.83	4.50	6.18	3.15	27	123.07	40.50	55.63	26.94
509	Bharuch	Ankleshwar	07-08-2020	51st	22	88.29	33.00	45.33	9.96	2	8.03	3.00	4.12	0.91	20	80.26	30.00	41.21	9.05
510	Bhavnagar	BMC	07-08-2020	51st	111	434.07	166.50	228.72	38.85	17	66.48	25.50	35.03	5.95	94	367.59	141.00	193.69	32.90
511	Panchmahal	Halol	07-08-2020	51st	107	413.65	160.50	220.47	32.68	18	69.58	27.00	37.09	5.49	89	344.07	133.50	183.38	27.19
512	Amreli	Amreli	07-08-2020	51st	29	125.85	43.50	59.75	22.60	6	35.45	9.00	12.36	14.09	23	90.40	34.50	47.39	8.51
513	Morbi	Wankaner	07-08-2020	51st	25	108.13	37.50	51.51	19.12	3	13.19	4.50	6.18	2.51	22	94.94	33.00	45.33	16.61
514	Botad	Gadhada	20-01-2021	52nd	51	194.33	76.50	105.09	12.74	2	8.08	3.00	4.12	0.96	49	186.25	73.50	100.96	11.79
515	Junagadh	Mangrol	20-01-2021	52nd	49	215.83	73.50	100.96	41.37	5	22.53	7.50	10.30	4.73	44	193.30	66.00	90.66	36.64
516	Surendranagar	Wadhwan	20-01-2021	52nd	118	515.17	177.00	243.14	95.03	6	26.02	9.00	12.36	4.66	112	489.15	168.00	230.78	90.37
517	Mahesana	Vadnagar	20-01-2021	52nd	165	657.44	247.50	339.98	69.96	2	8.41	3.00	4.12	1.29	163	649.03	244.50	335.86	68.67

518	Navsari	Navsari	20-01-2021	52nd	67	266.68	100.50	138.05	28.13	1	3.98	1.50	2.06	0.42	66	262.70	99.00	135.99	27.71
519	Rajkot	Upleta	20-01-2021	52nd	55	249.72	82.50	113.33	53.89	6	27.24	9.00	12.36	5.88	49	222.48	73.50	100.96	48.02
520	Junagadh	JuMC	20-01-2021	52nd	99	436.13	148.50	203.99	83.64	4	18.78	6.00	8.24	4.54	95	417.35	142.50	195.75	79.10
521	Kutch	Bhuj	20-01-2021	52nd	44	180.24	66.00	90.66	23.58	5	20.67	7.50	10.30	2.87	39	159.57	58.50	80.36	20.71
522	Anand	Anand	20-01-2021	52nd	51	197.69	76.50	105.09	16.10	7	26.55	10.50	14.42	1.63	44	171.14	66.00	90.66	14.48
523	Kutch	Mandvi(K)	20-01-2021	52nd	61	255.41	91.50	125.69	38.22	12	51.15	18.00	24.73	8.42	49	204.26	73.50	100.96	29.80
524	Surendranagar	Wadhwan	20-01-2021	52nd	138	602.01	207.00	284.35	110.66	7	70.69	10.50	14.42	45.77	131	531.32	196.50	269.93	64.89
525	Navsari	Navsari	20-01-2021	52nd	68	270.66	102.00	140.11	28.55	1	3.98	1.50	2.06	0.42	67	266.68	100.50	138.05	28.13
526	Gir-Somnath	Una	20-01-2021	52nd	46	214.88	69.00	94.78	51.10	9	41.13	13.50	18.54	9.09	37	173.75	55.50	76.24	42.01
527	Morbi	Morbi	20-01-2021	52nd	184	757.93	276.00	379.13	102.80	45	222.08	67.50	92.72	61.86	139	535.85	208.50	286.41	40.94
528	Rajkot	RUDA	20-01-2021	52nd	203	941.74	304.50	418.28	218.96	11	57.69	16.50	22.67	18.52	192	884.05	288.00	395.62	200.43
529	Rajkot	RUDA	20-01-2021	52nd	50	292.68	75.00	103.03	114.65	5	29.54	7.50	10.30	11.74	45	263.14	67.50	92.72	102.92
530	Botad	Botad	20-01-2021	52nd	182	706.01	273.00	375.01	58.00	2	20.51	3.00	4.12	13.39	180	685.50	270.00	370.89	44.61
531	Banaskantha	Bhabhar	20-01-2021	52nd	100	437.26	150.00	206.05	81.21	4	17.31	6.00	8.24	3.07	96	419.95	144.00	197.81	78.14
532	Surendranagar	Thangadh	20-01-2021	52nd	94	406.79	141.00	193.69	72.10	3	12.98	4.50	6.18	2.30	91	393.81	136.50	187.51	69.80
533	Sabarkantha	Idar	20-01-2021	52nd	87	379.05	130.50	179.26	69.29	2	12.80	3.00	4.12	5.68	85	366.25	127.50	175.14	63.61
534	Junagadh	Keshod	20-01-2021	52nd	47	204.11	70.50	96.84	36.77	2	8.45	3.00	4.12	1.33	45	195.66	67.50	92.72	35.44
535	Anand	Ode	20-01-2021	52nd	42	163.33	63.00	86.54	13.79	5	19.23	7.50	10.30	1.43	37	144.10	55.50	76.24	12.36
536	Anand	Umreth	20-01-2021	52nd	128	491.69	192.00	263.74	35.95	18	67.87	27.00	37.09	3.78	110	423.82	165.00	226.66	32.16
537	Kheda	Kathlal	20-01-2021	52nd	46	178.24	69.00	94.78	14.46	6	23.60	9.00	12.36	2.24	40	154.64	60.00	82.42	12.22
538	Anand	Anklav	20-01-2021	52nd	281	1,104.38	421.50	579.00	103.88	2	8.18	3.00	4.12	1.06	279	1,096.20	418.50	574.88	102.82
539	Anand	Ode	08-06-2021	54th	33	127.10	49.50	68.00	9.60	6	22.87	9.00	12.36	1.51	27	104.23	40.50	55.63	8.10
540	Patan	Chansma	08-06-2021	54th	59	238.91	88.50	121.57	28.84	2	8.24	3.00	4.12	1.12	57	230.67	85.50	117.45	27.72
541	Morbi	Halvad	08-06-2021	54th	115	498.44	172.50	236.96	88.98	2	7.35	3.00	4.12	0.23	113	491.09	169.50	232.84	88.75
542	Kheda	Kathlal	08-06-2021	54th	32	123.46	48.00	65.94	9.52	1	3.66	1.50	2.06	0.10	31	119.80	46.50	63.88	9.42
543	Anand	Anand	08-06-2021	54th	57	221.32	85.50	117.45	18.37	8	31.14	12.00	16.48	2.66	49	190.18	73.50	100.96	15.72
544	Botad	Botad	08-06-2021	54th	80	307.34	120.00	164.84	22.50	2	8.64	3.00	4.12	1.52	78	298.70	117.00	160.72	20.98
545	Aravalli	Modasa	08-06-2021	54th	103	448.07	154.50	212.23	81.34	17	74.18	25.50	35.03	13.65	86	373.89	129.00	177.20	67.69
546	Rajkot	RUDA	08-06-2021	54th	78	359.45	117.00	160.72	81.73	3	12.37	4.50	6.18	1.69	75	347.08	112.50	154.54	80.04
547	Kheda	Thasra	08-06-2021	54th	79	305.41	118.50	162.78	24.13	1	3.88	1.50	2.06	0.32	78	301.53	117.00	160.72	23.81

548	Surendranagar	Wadhwan	23-11-2021	56th	165	718.23	247.50	339.98	130.75	6	25.47	9.00	12.36	4.11	159	692.76	238.50	327.62	126.64
			Total		**66,669**	**2,82,275.57**	**1,00,003.50**	**1,37,371.65**	**44,900.42**	**8,338**	**40,650.48**	**12,507.00**	**17,180.04**	**10,963.44**	**58,331**	**2,41,625.09**	**87,496.50**	**1,20,191.11**	33937.48

Annexure III-C: Salient Details of 05 ISSR projects for curtailment submitted by State of Gujarat

(₹in lakh)

SL No	City Name	Area	Old Location	New Location	No		Original (in Lakhs)						Curtailment (in Lakhs)						Revised (in Lakhs)					
						Approval Date	No of EWS Houses as per DPR approved by	Project Cost	Central Assistance @ 1.0 Lakh/house	State Share	ULB Share	Beneficiary Share	No of EWS Houses now prop. for Curtailment	Project Cost	Central Assistance @ 1.0 Lakh/house	State Share	ULB Share	Beneficiary Share	No of EWS Houses as per the Revised DPR	Project Cost	Central Assistance @ 1.0 Lakh/house	State Share	ULB Share	Beneficiary Share
1	Ahmedabad	Paldi & Vasna Ward	T.P. No-03, F.P. No-938/2/1, T.P. No - 06, F.P. No-119/1, 332, 463 & T.P. No - 22, F.P. No-169, 315	Nr. Mahalaxmi Crossing na chhapara (TP No 6 FP No 119/1),Trikamlal ni chali (TP No 6 FP No 332) Shardanagar na Chhapara (Sukhipura Rabarivas) (TP No.6 FP No 463)	47	25-09-2019	432	2808.00	432.00	432.00	1944.00	-	168	713.37	168	168.00	377.37	-	264	2094.63	264.00	264.00	1566.63	-
2	Ahmedabad	Asarwa & Khadiya Ward	TP No-30 (Asarwa North Ex.), F.P No-108/2, 109,111, TP No-8(Asarwa), F.P. No-184/1 at Shahpur Ward & TP No-18(Sarangpur), F.P No-04	Gabhaji ni chali (TP No.8(Asarwa) FP No.184/1),Siheswari na chhapra (Hashmukhlal ni Chali) (TP No.30(Asarwa North Ex.) FP No.109),Siheswari na chhapra (TP No.30(Asarwa North Ex.) FP No.111)	47	25-09-2019	625	4062.50	625.00	625.00	2812.50	-	125	69.83	125	125.00	-180.17	-	500	3992.67	500.00	500.00	2992.67	-
3	Ahmedabad	Shahibuag Ward	T.P. No. 5-Section-7/A, F.P-No-217/2, 219/2, 231/2, T.P.	Narmavali chali (TP No.5-Section-7/A FP No.217/2),Ranchodpura (TP	47	25-09-2019	1000	6500.00	1000.00	1000.00	4500.00	-	550	3,256.59	550	550.00	2,156.59		450	3243.41	450.00	450.00	2343.41	

			No. 14 (Shahibuag)- Second Varied F.P- No- 262/2 & T.P. No. 8 (Asarwa) F.P. No- 59/2	No.8(Asarwa) FP No.59/2)																					
4	Ahmed abad	Shahpu r Ward	T.P. No. 3 (Elisbridge, Dariyapur-kajipur) .14(Shahibua g) - Second Varied F.P No.1/A , 9/1/2, 15/A/2/2, 17/2/1+2+3, 50, 55/1, 61/B/2, 77/1/2, 308/2, 309,311/2, 312/2, 319, 340, 341, 71, 81, 100/1, 120, 157, 161/1, 163/1, 167	Havjipura (TP No.3(Elisbridge,Dari yapur kajipur)- Second Varied FP No.50),Marvadi ni chali (TP No.3(Elisbridge,Dari yapur kajipur)- Second Varied FP No.77/1/2),Gajraj ni chali (TP No.14(Shahibuag)- Second Varied FP No.308/2),fulgar ni chali, Narayanagar ni chali (TP No.14(Shahibuag)- Second Varied FP No.309),Imandar ni chali (TP No.14(Shahibuag)- Second Varied FP No.311/2, 312/2),babubhai na chhapra (TP No.14(Shahibuag)- Second Varied FP No.340),mafatlala modi ni chali (TP No.14(Shahibuag)- Second Varied FP No.341),Rabarivas (TP No.14(Shahibuag)- Second Varied FP No.71, 81),Kajimiya na chhapra (TP No.14(Shahibuag)- Second Varied FP No.100/1),Pakhaji no kuvo (TP No.14(Shahibuag)-	47	25-09-2019	2304	1497 6.00	2304 .00	230 4.0 0	10368 .00		668	1,981 .66	668	668. 00	645.6 6	-	1636	1299 4.34	1636.0 0	163 6.00	9722. 34	-

				Second Varied FP No.157),Devipura na chhapra (TP No.14(Shahibuag)-Second Varied FP No.162/1, 163/1),Rabarivas (TP No.14(Shahibuag)-Second Varied FP No.167)																			
5	Ahmedabad	Sabarmati Ward & Juna Wadaj Ward	T.P. No-23, F.P. No-417,486,809 & T.P. No-28, F.P. No-1/2,566/2	Jagabhai Ni Chali (TP No.23 FP No.417),Shubhash Nagar Na Chapra (TP No.23 FP No.486),Jethalal ni Chali (TP No.28 FP No.1/2),Babar ni Chali (TP No.28 FP No.566/2)	47	25-09-2019	2392	15548.00	2392.00	2392.00	10764.00		1,500	10,017.98	1,500	1,500.00	7,017.98	-	892	5530.02	892.00	892.00	3746.02	
GRAND TOTAL							**6,753**	**43,894.50**	**6,753.00**	**6,753.00**	**30,388.50**	**-**	**3,011**	**16,039.43**	**3,011.00**	**3,011.00**	**10,017.43**	**-**	**3,742**	**27,855.07**	**3,742.00**	**3,742.00**	**20,371.07**	**-**

Annexure III-D: Salient Details of 1 AHP project for surrender submitted by State of Gujarat

(₹in lakh)

SL No	City Name	City Name	Area	Location	No	Date	Approved Details (in Lakh)						
							No of EWS Houses as per DPR approved by	Project Cost	Central Assistance @ 1.0 Lakh/house	State Share	ULB Share	Beneficiary Share	Central Share Received
1	Surat	SMC	Pal	TP. 14, FP. 160/1	52	20-01-2021	63	6,772.06	94.50	94.50	48.25	346.50	-
GRAND TOTAL							**63**	**6,772.06**	**94.50**	**94.50**	**48.25**	**346.50**	**-**

Annexure III-E: Salient Details of 1 AHP project for revision (Addition) submitted by State of Gujarat

(₹in lakh)

SL No	City Name	Implementing Agency	Approval Date		Original (in Lakhs)						Addition (in Lakhs)						Revised (in Lakhs)					
				No	No of EWS Houses as per DPR approved by	Project Cost	Central Assistance @ 1.5 Lakh/house	State Share	ULB Share	Beneficiary Share @ I 3.00 & II 5.50	No of EWS Houses now prop. for Addition	Project Cost	Central Assistance @ 1.5 Lakh/house	State Share	ULB Share	Beneficiary Share @ I 3.00 & II 5.50	No of EWS Houses as per the Revised DPR	Project Cost	Central Assistance @ 1.5 Lakh/house	State Share	ULB Share	Beneficiary Share @ I 3.00 II 5.5
1	Surat	SUDA	54th	08-06-2021	320	3,037.27	480.00	480.00	317.27	1,760.00	16	462.29	24.00	24.00	326.29	88.00	336	3,499.56	504.00	504.00	643.56	1,848.0
GRAND TOTAL					**320**	**3,037.27**	**480.00**	**480.00**	**317.27**	**1,760.00**	**16**	**462.29**	**24.00**	**24.00**	**326.29**	**88.00**	**336**	**3,499.56**	**504.00**	**504.00**	**643.56**	**1,848.0**

Annexure IV-A: Salient Details of 232 BLC (New) projects submitted by State of Maharashtra

(₹in lakh)

Sr. No.	CITY	DISTRICT	EWS Dus	GEN	SC	ST	OBC	GOI Share (Rs. Lacs)	GOM Share (Rs. Lacs)	I /A Share (Rs. Lacs)	Beneficiary Share (Rs. Lacs)	EWS Project Cost (Rs. Lacs)	1st installment of Central Assistance (40%)
1	Lonavala	Pune	75	23	6	0	46	112.50	75.00	0.00	403.52	591.02	45.00
2	Dondaicha Warwade	Dhule	202	156	9	7	30	303.00	202.00	0.00	834.61	1339.61	121.20
3	Dondaicha Warwade	Dhule	184	98	2	35	49	276.00	184.00	0.00	784.57	1244.57	110.40
4	Dondaicha Warwade	Dhule	43	17	6	19	1	64.50	43.00	0.00	190.66	298.16	25.80
5	Shindkhed raja	Buldana	42	9	5	0	28	63.00	42.00	0.00	185.40	290.40	25.20
6	Shindkhed raja	Buldana	53	16	3	0	34	79.50	53.00	0.00	227.22	359.72	31.80
7	Akola	Akola	249	51	115	7	76	373.50	249.00	0.00	1052.25	1674.75	149.40
8	Akot	Akola	206	134	8	1	63	309.00	206.00	0.00	893.96	1408.96	123.60
9	Akot	Akola	180	92	7	6	75	270.00	180.00	0.00	772.20	1222.20	108.00
10	Akola	Akola	425	141	120	8	156	637.50	425.00	0.00	1804.35	2866.85	255.00
11	Jalgaon	Jalgaon	187	65	17	6	99	280.50	187.00	0.00	803.16	1270.66	112.20
12	Chandrapur	Chandrapur	192	36	25	10	121	288.00	192.00	0.00	848.23	1328.23	115.20
13	Jejuri	Pune	20	6	8	1	5	30.00	20.00	0.00	78.06	128.06	12.00
14	Aurangabad	Aurangabad	101	39	48	2	12	151.50	101.00	0.00	425.97	678.47	60.60
15	Mulshi	Pune	642	581	10	3	48	963.00	642.00	0.00	3964.59	5569.59	385.20
16	Khed	Pune	701	657	14	8	22	1051.50	701.00	0.00	4328.93	6081.43	420.60
17	Haveli	Pune	455	414	15	6	20	682.50	455.00	0.00	2809.79	3947.29	273.00
18	Shirur	Pune	1115	788	69	27	231	1672.50	1115.00	0.00	6885.53	9673.033	669.00
19	Purandar	Pune	430	323	28	35	44	645.00	430.00	0.00	2655.41	3730.41	258.00
20	Velhe	Pune	233	197	8	17	11	349.50	233.00	0.00	1438.86	2021.36	139.80
21	Daund	Pune	684	298	54	9	323	1026.00	684.00	0.00	4223.95	5933.95	410.40

22	Bhor	Pune	396	380	7	4	5	594.00	396.00	0.00	2445.45	3435.45	237.60
23	Maval	Pune	615	496	40	39	40	922.50	615.00	0.00	3797.85	5335.35	369.00
24	Saoner	Nagpur	118	16	8	5	89	177.00	118.00	0.00	388.93	683.93	70.80
25	Madha	Solapur	100.00	54.00	7.00	3.00	36.00	150.00	100.00	0.00	417.88	667.88	60.00
26	Seloo	Wardha	138	27	7	2	102	207.00	138.00	0.00	583.63	928.63	82.80
27	Bhoom	Osmanabad	60	40	1	0	19	90.00	60.00	0.00	333.96	483.96	36.00
28	Ramtek	Nagpur	100	19	2	2	77	150.00	100.00	0.00	422.92	672.92	60.00
29	Khapa	Nagpur	77	7	15	4	51	115.50	77.00	0.00	325.65	518.15	46.20
30	GADHINGLAJ	Kolhapur	40	28	1	0	11	60.00	40.00	0.00	165.90	265.90	24.00
31	Sangrampur	Buldhana	147	38	4	0	105	220.50	147.00	0.00	624.75	992.25	88.20
32	Roha	Raigad	38	20	4	0	14	57.00	38.00	0.00	161.50	256.50	22.80
33	Kandhar	Nanded	174	118	30	0	26	261.00	174.00	0.00	966.69	1401.69	104.40
34	Bodwad	Jalgaon	178	67	11	2	98	267.00	178.00	0.00	976.59	1421.59	106.80
35	Indapur	Pune	309	272	21	2	14	463.50	309.00	0.00	1684.70	2457.20	185.40
36	Mudkhed	Nanded	193	129	22	2	40	289.50	193.00	0.00	1062.08	1544.58	115.80
37	MANGAON	Raigad	225	58	33	28	106	337.50	225.00	0.00	1288.37	1850.87	135.00
38	Malegaon	Nashik	560	456	24	7	73	840.00	560.00	0.00	2307.23	3707.23	336.00
39	Hinganghat	Wardha	428	44	74	61	249	642.00	428.00	0.00	2644.42	3714.42	256.80
40	Sinnar	Nashik	75	24	12	12	27	112.50	75.00	0.00	280.12	467.62	45.00
41	Deolali Pravara	Ahmednagar	411	288	41	21	61	616.50	411.00	0.00	2242.33	3269.83	246.60
42	Sawantwadi	Sindhudurg	35	27	4	3	1	52.50	35.00	0.00	234.67	322.17	21.00
43	Sangli - Miraj	Sangli	165	88	24	11	42	247.50	165.00	0.00	873.84	1286.34	99.00
44	Kavthe Mahankal	Sangli	37	8	5	0	24	55.50	37.00	0.00	121.93	214.43	22.20
45	Manmad	Nashik	165	76	39	14	36	247.50	165.00	0.00	604.12	1016.62	99.00
46	Khamgaon	Buldana	172	56	11	3	102	258.00	172.00	3.44	730.83	1164.27	103.20
47	Khamgaon	Buldana	108	50	4	2	52	162.00	108.00	2.16	508.68	780.84	64.80
48	Purna	Parbhani	786	460	219	0	107	1179.00	786.00	0.00	2893.27	4858.27	471.60
49	Bhandara	Bhandara	850	422	0	0	428	1275.00	850.00	0.00	3156.90	5281.90	510.00
50	Nanded Waghala	Nanded	2890	2545	110	19	216	4335.00	2890.00	0.00	10028.30	17253.30	1734.00

51	Nanded Waghala	Nanded	64	64	0	0	0	96.00	64.00	0.00	124.15	284.15	38.40
52	Latur	Latur	700	519	41	30	110	1050.00	700.00	0.00	2723.00	4473.00	420.00
53	Darwha	Yavatmal	236	119	43	14	60	354.00	236.00	0.00	875.56	1465.56	141.60
54	Warud	Amravati	134	30	6	5	93	201.00	134.00	0.00	614.11	949.11	80.40
55	Katol	Nagpur	254	41	26	28	159	381.00	254.00	0.00	1153.41	1788.41	152.40
56	Udgir	Latur	97	57	21	6	13	145.50	97.00	0.00	455.80	698.30	58.20
57	Shendurjanaghat	Amravati	244	43	0	12	189	366.00	244.00	0.00	1115.52	1725.52	146.40
58	Nandura	Buldhana	159	59	3	7	90	238.50	159.00	56.03	723.15	1176.68	95.40
59	Ichalkaranji	Kolhapur	40	28	5	2	5	60.00	40.00	0.00	132.00	232.00	24.00
60	Himayat Nagar	Nanded	947	828	0	0	119	1420.50	947.00	0.00	4019.07	6386.57	568.20
61	Parola	Jalgaon	205	30	9	31	135	307.50	205.00	26.45	743.90	1282.85	123.00
62	Parshivani	Nagpur	592	134	67	34	357	888.00	592.00	0.00	2503.70	3983.70	355.20
63	Lakhandur	Bhandara	405	41	18	26	320	607.50	405.00	0.00	1730.22	2742.72	243.00
64	Tuljapur	Osmanabad	101	74	10	6	11	151.50	101.00	0.00	452.93	705.43	60.60
65	Parbhani	Parbhani	250	165	20	5	60	375.00	250.00	0.00	1040.00	1665.00	150.00
66	Butibori	Nagpur	381	84	56	60	181	571.50	381.00	0.00	1800.67	2753.17	228.60
67	Kundalwadi	Nanded	197	84	10	49	54	295.50	197.00	0.00	840.39	1332.89	118.20
68	Shirala	Sangli	205	115	29	0	61	307.50	205.00	0.00	701.10	1213.60	123.00
69	Biloli	Nanded	210	70	86	28	26	315.00	210.00	0.00	787.50	1312.50	126.00
70	Kinwat	Nanded	420	170	19	16	215	630.00	420.00	0.00	1491.00	2541.00	252.00
71	Umri	Nanded	560	273	74	57	156	840.00	560.00	0.00	2587.20	3987.20	336.00
72	Bhadravati	Chandrapur	122	16	24	7	75	183.00	122.00	0.00	694.18	999.18	73.20
73	Sangamner	Ahmednagar	125	63	2	6	54	187.50	125.00	2.00	458.96	773.46	75.00
74	Solapur	Solapur	44	37	2	0	5	66.00	44.00	0.00	147.40	257.40	26.40
75	Barshi	Solapur	429	303	18	5	103	643.50	429.00	0.00	1619.48	2691.98	257.40
76	Ambajogai	Beed	106	87	9	0	10	159.00	106.00	0.00	402.27	667.27	63.60
77	Risod	Washim	206	117	10	2	77	309.00	206.00	0.00	874.81	1389.81	123.60
78	Murum	Osmanabad	183	147	3	0	33	274.50	183.00	0.00	794.95	1252.45	109.80
79	Sengaon	Hingoli	154	75	7	4	68	231.00	154.00	0.00	625.70	1010.702	92.40
80	Kalamnuri	Hingoli	394	260	43	9	82	591.00	394.00	0.00	1492.08	2477.08	236.40

81	Manwath	Parbhani	734	326	14	7	387	1101.00	734.00	0.00	3072.52	4907.524	440.40
82	Barshi	Solapur	238	152	6	2	78	357.00	238.00	0.00	1011.50	1606.50	142.80
83	Karanja	Wardha	223	65	8	1	149	334.50	223.00	0.00	943.11	1500.61	133.80
84	Kalmeshwar Bramhani	Nagpur	110	23	6	3	78	165.00	110.00	0.00	465.21	740.21	66.00
85	Narkhed	Nagpur	373	131	38	15	189	559.50	373.00	0.00	1577:50	2510.00	223.80
86	Mowad	Nagpur	163	2	8	3	150	244.50	163.00	0.00	689.36	1096.86	97.80
87	Kalamb	Yavatmal	179	136	17	0	26	268.50	179.00	0.00	768.81	1216.31	107.40
88	Majalgaon	Beed	484	399	11	9	65	726.00	484.00	0.00	2042.48	3252.48	290.40
89	Kille Dharur	Beed	304	211	16	0	77	456.00	304.00	0.00	1298.08	2058.08	182.40
90	Palghar	Palghar	385	35	86	227	37	577.50	385.00	0.00	2035.30	2997.80	231.00
91	Osmanabad	Osmanabad	164	121	2	4	37	246.00	164.00	0.00	909.76	1319.76	98.40
92	Osmanabad	Osmanabad	130	69	8	0	53	195.00	130.00	0.00	721.15	1046.15	78.00
93	Bhatkuli	Amravati	116	43	6	3	64	174.00	116.00	0.00	382.28	672.28	69.60
94	Jintur	Parbhani	746	565	88	24	69	1119.00	746.00	0.00	2633.38	4498.38	447.60
95	Amravati	Amravati	958	347	244	35	332	1437.00	958.00	0.00	4311.00	6706.00	574.80
96	Amravati	Amravati	165	165	0	0	0	247.50	165.00	0.00	742.50	1155.00	99.00
97	Akot	Akola	101	61	7	0	33	151.50	101.00	0.00	427.97	680.47	60.60
98	Talegaon Dabhade	Pune	16	13	0	0	3	24.00	16.00	0.00	77.28	117.28	9.60
99	Jalgaon	Jalgaon	39	4	4	2	29	58.50	39.00	0.00	174.06	271.56	23.40
100	Daryapur	Amravati	1204	534	135	53	482	1806.00	1204.00	0.00	3967.78	6977.78	722.40
101	Mhaswad	Satara	26	1	3	2	20	39.00	26.00	0.00	85.68	150.68	15.60
102	Wai	Satara	37	14	10	0	13	55.50	37.00	0.00	129.37	221.87	22.20
103	Akola	Akola	111	30	52	3	26	166.50	111.00	0.00	476.52	754.02	66.60
104	Akola	Akola	85	12	29	3	41	127.50	85.00	0.00	360.87	573.37	51.00
105	Chopada	Jalgaon	124	26	8	7	83	186.00	124.00	1.98	465.04	777.02	74.40
106	Amalner	Jalgaon	188	42	10	18	118	282.00	188.00	3.01	701.58	1174.59	112.80
107	Dhule	Dhule	104	45	4	13	42	156.00	104.00	0.00	410.49	670.49	62.40
108	Dhule	Dhule	223	119	18	7	79	334.50	223.00	3.35	864.19	1425.03	133.80
109	Kolhapur	Kolhapur	77	6	71	0	0	115.50	77.00	29.7523149	324.33	546.58227	46.20

110	Navapur	Nandurbar	138	74	14	24	26	207.00	138.00	0.00	517.62	862.62	82.80
111	Yavatmal	Yavatmal	380	155	56	34	135	570.00	380.00	7.60	1340.37	2297.97	228.00
112	Ner Nababpur	Yavatmal	175	105	15	13	42	262.50	175.00	3.50	623.87	1064.87	105.00
113	Murtijapur	Akola	300	157	19	16	108	450.00	300.00	6.00	1048.58	1804.58	180.00
114	Alandi	Pune	32	7	9	3	13	48.00	32.00	0.00	120.65	200.65	19.20
115	Saswad	Pune	84	17	13	14	40	126.00	84.00	1.68	329.16	540.84	50.40
116	Baramati	Pune	98	48	21	16	13	147.00	98.00	1.96	334.76	581.72	58.80
117	Achalpur	Amravati	116	55	28	7	26	174.00	116.00	3.86	413.72	707.58	69.60
118	Achalpur	Amravati	185	93	22	10	60	277.50	185.00	5.86	653.03	1121.39	111.00
119	Mangalvedha	Solapur	100	36	9	13	42	150.00	100.00	3.17	865.53	1118.70	60.00
120	Hingoli	Hingoli	860	526	162	13	159	1290.00	860.00	0.00	3362.60	5512.60	516.00
121	Hingoli	Hingoli	210	158	31	1	20	315.00	210.00	0.00	821.10	1346.10	126.00
122	Gondia	Gondia	520	80	112	35	293	780.00	520.00	0.00	3769.96	5069.96	312.00
123	Vaijapur	Aurangabad	350	185	40	10	115	525.00	350.00	0.00	1298.48	2173.48	210.00
124	Pathri	Parbhani	954	681	7	30	236	1431.00	954.00	0.00	3730.14	6115.14	572.40
125	Pathri	Parbhani	187	129	4	6	48	280.50	187.00	0.00	731.17	1198.67	112.20
126	Ahmednagar	Ahmednagar	29	16	1	0	12	43.50	29.00	0.00	142.9468	215.4468	17.40
127	Saoli	Chandrapur	122	0	24	7	91	183.00	122.00	0.00	515.96	820.96	73.20
128	Pauni	Bhandara	341	141	7	6	187	511.50	341.00	0.00	1442.16	2294.66	204.60
129	Sakhri	Dhule	40	7	3	2	28	60.00	40.00	0.00	169.16	269.16	24.00
130	Sindevahi	Chandrapur	299	11	69	19	200	448.50	299.00	0.00	1264.53	2012.03	179.40
131	Bhivapur	Nagpur	95	8	18	7	62	142.50	95.00	0.00	401.77	639.27	57.00
132	Malkapur	Satara	45	25	6	0	14	67.50	45.00	0.00	148.29	260.79	27.00
133	Jalna	Jalna	135	100	3	0	32	202.50	135.00	0.00	579.15	916.65	81.00
134	Karjat	Ahmednagar	1207	242	181	60	724	1810.50	1207.00	0.00	4284.85	7302.35	724.20
135	Lohara	Osmanabad	250	180	15	7	48	375.00	250.00	0.00	1067.50	1692.50	150.00
136	Parbhani	Parbhani	110	75	9	2	24	165.00	110.00	0.00	457.60	732.60	66.00
137	Pandharkawda	Yavatmal	167	84	24	16	43	250.50	167.00	0.00	625.89	1043.39	100.20
138	Nandurbar	Nandurbar	175	106	4	4	61	262.50	175.00	2.80	638.83	1079.13	105.00
139	Taloda	Nandurbar	168	42	20	49	57	252.00	168.00	2.52	626.13	1048.65	100.80

140	Yawal	Jalgaon	71	34	4	3	30	106.50	71.00	1.07	267.74	446.31	42.60
141	Shahada	Nandurbar	193	102	8	4	79	289.50	193.00	3.09	727.44	1213.03	115.80
142	Shrigonda	Ahmednagar	178	48	9	12	109	267.00	178.00	0.00	585.93	1030.93	106.80
143	Bodwad	Jalgaon	74	32	2	0	40	111.00	74.00	0.00	406.00	591.00	44.40
144	Latur	Latur	410	269	31	43	67	615.00	410.00	0.00	1594.90	2619.90	246.00
145	Biloli	Nanded	60	35	2	2	21	90.00	60.00	0.00	225.00	375.00	36.00
146	Kinwat	Nanded	102	43	4	1	54	153.00	102.00	0.00	362.10	617.10	61.20
147	Bhokar	Nanded	201	125	26	3	47	301.50	201.00	0.00	721.59	1224.09	120.60
148	Shirol	Kolhapur	50	44	3	2	1	75.00	50.00	0.00	164.77	289.77	30.00
149	Hupari	Kolhapur	40	27	9	2	2	60.00	40.00	0.00	131.86	231.86	24.00
150	Jaisingpur	Kolhapur	40	20	4	0	16	60.00	40.00	0.00	131.82	231.82	24.00
151	Sakoli	Bhandara	227	3	3	37	184	340.50	227.00	0.00	833.09	1400.59	136.20
152	Jamner	Jalgaon	82	35	5	2	40	123.00	82.00	0.00	359.16	564.16	49.20
153	Ambejogai	Beed	40	38	1	0	1	60.00	40.00	0.00	171.60	271.60	24.00
154	Erandol	Jalgaon	104	39	2	2	61	156.00	104.00	0.00	376.48	636.48	62.40
155	Kalwan	Nashik	130	41	29	16	44	195.00	130.00	0.00	593.30	918.30	78.00
156	SATANA	Nashik	90	25	6	11	48	135.00	90.00	0.00	378.64	603.64	54.00
157	Shendurni	Jalgaon	350	165	45	15	125	525.00	350.00	0.00	1284.50	2159.50	210.00
158	Koregaon	Satara	74	17	3	14	40	111.00	74.00	1.68	354.12	540.80	44.40
159	Loha	Nanded	296	155	32	5	104	444.00	296.00	0.00	1237.28	1977.28	177.60
160	Pathardi	Ahmednagar	126	85	8	6	27	189.00	126.00	0.00	414.76	729.76	75.60
161	Parbhani	Parbhani	275	220	12	3	40	412.50	275.00	0.00	1144:02	1831.52	165.00
162	Mangrulpir	Washim	105	94	1	0	10	157.50	105.00	0.00	346.05	608.55	63.00
163	Patan	Satara	80	41	14	0	25	120.00	80.00	0.00	484.12	684.12	48.00
164	Palus	Sangli	58	41	9	2	6	87.00	58.00	0.00	191.13	336.13	34.80
165	Korchi	Gadchiroli	46	0	14	20	12	69.00	46.00	0.00	176.41	291.41	27.60
166	Dhanora	Gadchiroli	136	14	15	38	69	204.00	136.00	0.00	521.57	861.57	81.60
167	Kurkheda	Gadchiroli	111	9	26	14	62	166.50	111.00	0.00	425.69	703.19	66.60
168	Armori	Gadchiroli	407	8	31	27	341	610.50	407.00	0.00	1560.89	2578.39	244.20
169	Mul	Chandrapur	126	3	4	13	106	189.00	126.00	0.00	483.22	798.22	75.60

170	Ashti	Wardha	378	94	21	56	207	567.00	378.00	0.00	1449.67	2394.67	226.80
171	Aheri	Gadchiroli	150	15	27	37	71	225.00	150.00	0.00	575.26	950.26	90.00
172	Desaiganj	Gadchiroli	300	18	24	20	238	450.00	300.00	0.00	1150.53	1900.53	180.00
173	Mohadi	Bhandara	420	23	0	16	381	630.00	420.00	0.00	1610.75	2660.75	252.00
174	Chikhali	Buldhana	44	9	8	3	24	66.00	44.00	0.00	202.66	312.66	26.40
175	Shendurjanaghat	Amravati	51	10	0	6	35	76.5	51.00	0.00	233.16	360.66	30.60
176	Lonavala	Pune	30	16	1	0	13	45.00	30.00	0.00	153.52	228.52	18.00
177	Aurangabad	Aurangabad	214	100	73	10	31	321.00	214.00	0.00	902.56	1437.56	128.40
178	Mahur	Nanded	490	337	4	2	147	735.00	490.00	0.00	1666.00	2891.00	294.00
179	Hadgaon	Nanded	198	80	25	17	76	297.00	198.00	0.00	691.02	1186.02	118.80
180	Dharmabad	Nanded	50	22	6	13	9	75.00	50.00	0.00	177.50	302.50	30.00
181	Jafrabad	Jalna	394	355	21	2	16	591.00	394.00	0.00	1666.62	2651.62	236.40
182	Rahuri	Ahmednagar	136	64	18	22	32	204.00	136.00	2.04	517.63	859.67	81.60
183	Bhusaval	Jalgaon	155	39	12	9	95	232.50	155.00	2.33	574.56	964.39	93.00
184	Manmad	Nashik	101	55	14	9	23	151.50	101.00	1.52	385.30	639.32	60.60
185	Kagal	Kolhapur	63	37	4	2	20	94.50	63.00	0.00	201.05	358.55	37.80
186	Murgud Municipal council	Kolhapur	103	65	12	4	22	154.50	103.00	0.00	339.52	597.02	61.80
187	Malkapur	Kolhapur	17	9	2	2	4	25.50	17.00	0.00	56.03	98.53	10.20
188	Khandala	Satara	15	6	4	1	4	22.50	15.00	0.00	64.71	102.21	9.00
189	Phaltan	Satara	296	133	22	2	139	444.00	296.00	0.00	1791.24	2531.24	177.60
190	Sonpeth	Parbhani	422	362	2	0	58	633.00	422.00	0.00	1630.61	2685.61	253.20
191	Aundha Nagnath	Hingoli	298	94	10	9	185	447.00	298.00	0.00	1440.77	2185.77	178.80
192	Shiruranantpal	Latur	264	109	6	0	149	396.00	264.00	0.00	1134.47	1794.47	158.40
193	Nilanga	Latur	365	190	3	0	172	547.50	365.00	0.00	1956.76	2869.26	219.00
194	Partur	Jalna	492	250	50	110	82	738.00	492.00	0.00	2022.12	3252.12	295.20
195	Pusad	Yavatmal	228	94	20	2	112	342.00	228.00	0.00	1069.32	1639.32	136.80
196	Kolhapur	Kolhapur	104	75	13	0	16	156.00	104.00	0.00	523.64	783.64	62.40
197	Dahiwadi	Satara	66	39	1	0	26	99.00	66.00	0.00	395.70	560.70	39.60
198	Digras	Yavatmal	110	77	6	8	19	165.00	110.00	0.00	413.60	688.60	66.00
199	Tivasa	Amravati	212	12	13	3	184	318.00	212.00	0.00	906.99	1436.99	127.20

200	Dhamangaon Rly.	Amravati	50	19	5	3	23	75.00	50.00	0.00	159.09	284.091	30.00
201	Manwath	Parbhani	370	358	3	0	9	555.00	370.00	0.00	1874.97	2799.975	222.00
202	Anjangaon	Amravati	200	105	12	2	81	300.00	200.00	0.00	928.00	1428.000	120.00
203	Anjangaon	Amravati	200	59	9	0	132	300.00	200.00	0.00	928.00	1428.000	120.00
204	Wardha	Wardha	50	14	3	3	30	75.00	50.00	0.00	230.80	355.80	30.00
205	Manora	Washim	291	136	23	5	127	436.50	291.00	0.00	1309.50	2037.00	174.60
206	Sironcha	Gadchiroli	80	15	28	4	33	120.00	80.00	0.00	306.81	506.81	48.00
207	Etapalli	Gadchiroli	72	3	13	31	25	108.00	72.00	0.00	276.12	456.12	43.20
208	Chamorshi	Gadchiroli	175	7	20	5	143	262.50	175.00	0.00	671.14	1108.64	105.00
209	Dhule	Dhule	126	28	8	7	83	189.00	126.00	1.89	488.29	805.18	75.60
210	Dhadgaon Wadphalya	Nandurbar	325	37	53	228	7	487.50	325.00	5.20	1363.63	2181.33	195.00
211	Bhagur	Nashik	18	2	3	0	13	27.00	18.00	0.29	68.55	113.84	10.80
212	Karanja (Lad)	Washim	150	110	8	0	32	225.00	150.00	0.00	706.50	1081.50	90.00
213	Malkapur	Buldhana	108	49	3	4	52	162.00	108.00	0.00	450.36	720.36	64.80
214	Babhulgaon	Yavatmal	130	74	8	7	41	195.00	130.00	0.00	536.90	861.90	78.00
215	Jalgaon Jamod	Buldhana	234	24	5	0	205	351.00	234.00	0.00	985.14	1570.14	140.40
216	Barshi Takli	Akola	323	211	32	5	75	484.50	323.00	0.00	1375.73	2183.23	193.80
217	Chandur Rly	Amravati	107	60	9	6	32	160.50	107.00	0.00	314.04	581.54	64.20
218	Chandurbazar	Amravati	248	175	13	2	58	372.00	248.00	0.00	1061.00	1681.00	148.80
219	Hinganghat	Wardha	280	42	45	29	164	420.00	280.00	0.00	816.27	1516.27	168.00
220	Mukhed	Nanded	220	62	45	16	97	330.00	220.00	0.00	663.09	1213.09	132.00
221	Khanapur	Sangli	70	35	7	0	28	105.00	70.00	0.00	275.95	450.95	42.00
222	Wadgaon	Kolhapur	40	11	5	0	24	60.00	40.00	0.00	131.86	231.86	24.00
223	Angar	Solapur	470	365	1	0	104	705.00	470.00	0.00	1964.07	3139.07	282.00
224	Shrirampur	Ahmednagar	267	176	21	1	69	400.50	267.00	0.00	1126.74	1794.24	160.20
225	Pachora	Jalgaon	105	45	50	5	5	157.50	105.00	0.00	374.96	637.46	63.00
226	Pachora	Jalgaon	63	30	5	2	26	94.50	63.00	0.00	224.98	382.48	37.80
227	Akkalkot	Solapur	28	15	0	0	13	42.00	28.00	0.00	123.93	193.93	16.80
228	Basmat	Hingoli	750	550	90	20	90	1125.00	750.00	0.00	2565.00	4440.00	450.00

229	Dharangaon	Jalgaon	83	21	5	6	51	124.50	83.00	0.00	311.78	519.28	49.80
230	Faizpur	Jalgaon	58	21	2	5	30	87.00	58.00	0.00	223.96	368.96	34.80
231	Sangamner	Ahmadnagar	148	65	13	8	62	222.00	148.00	0.00	543.41	913.41	88.80
232	Sinnar	Nashik	63	15	14	5	29	94.50	63.00	0.00	237.28	394.78	37.80
			56202	**29367**	**5218**	**2838**	**18779**	**84303.00**	**56202.00**	**186.21**	**242179.9**	**382871.07**	33721.20

Annexure IV-B: Salient Details of 18 New AHP Projects submitted by the State of Maharashtra

(₹in lakh)

S.No	District	DPR details	Implementing Agency	EWS DUs	Total Project Cost	Central Assistance @ 1.5 Lakh/house	State Share @ 1.0 Lakh/house	Implementing Agency Share (Lacs)	Beneficiary Share (Rs. Lacs)	1st Instalment @ 40% of central Assistance
1	Pune	Construction of 65 EWS & 77 LIG at Rokade Maruti under PMAY vertical-3 AHP at CTS.No. 5126, S.No.11-1 , JunnarDist-Pune	Junnar Municipal Council	65	1,063.72	97.50	65.00	-	901.22	39.00
2	Pune	Construction of 81 EWS DUs at CTS.No. 5310(Part) & 5368,(S.No.376/1) Nilkanth Nagar under PMAY, at Talegaon DabhadeDist-Pune	Talegaon Dabhade Municipal Council	81	1,863.00	121.50	81.00	-	1,660.50	48.60
3	Jalgaon	Construction of 135 EWS DUs under AHP vertical -3 at CTS.No. 5842 to 5845 at Sunder Gadhi at ChopdaDist-Jalgaon	M/s Chopda Municipal Council Jalgaon	135	1,495.51	202.50	135.00	-	1,158.01	81.00
4	Jalgaon	Construction of 3600 EWS DUs under under AHP vertical -3 at S.No. 63 at Yawal Road Bhusawal at Bhusawal Dist-Jalgaon	M/s Bhusawal Municipal Council Jalgaon	3,600	32,332.43	5,400.00	3,600.00	-	23,332.43	2,160.00
5	Nanded	Construction of 476 EWS under AHP vertical -3 at S. No. 21/1 kandhar, Nanded	M/s Kandhar Municipal Council, Nanded	476	4,512.22	714.00	476.00	-	3,322.22	285.60

6	Pune	Construction of 588 EWS under AHP vertical -3 at S. No. 157/3 at Indapur District Pune	M/s Indapur Municipal Council	588	5,421.37	882.00	588.00	-	3,951.37	352.80
7	Pune	Construction of 1190 EWS housing Scheme in Pimpri Chinchwad Municipal Corporation area at S. No. 105(P), 107(P), 108(P) to 112(P), Dudulgaon, District Pune	M/s Pimpri Chinchwad Municipal Corporation, Pune	1,190	18,818.20	1,785.00	1,190.00	2,604.39	13,238.81	714.00
8	Nagpur	Construction of 480 EWS DUs on Plot bearing CTS No. 29 and 30 Sheet No. 906/23 Kh. No. 24/6 at Mouza Wanjara, Dist. Nagpur	M/s Nagpur Municipal Corporation	480	3,875.06	720.00	480.00	-	2,674.98	288.00
9	Amravati	Proposed 228 EWS Housing and Mixed Development Cross Subsidy Project under PMAY at D.P. Site. No. 26 Sheet No. 3, Plot No. 2, MaouzaParatwada and D.P. Site No. 24, Sheet No. 10, Plot No. 13, Tal Achalpur, Dist. Amravati	M/s Achalpur Municipal Council	228	1,865.49	342.00	228.00	1,181.49	114.00	136.80

10	Raigad	Construction of 427 EWS Houses under ISSR vertical-1 & 16 EWS PAP & 30 EWS (sale) 840 LIG Houses, 198 Shops under AHP vertical -3 at CTS.No. 53 Asudegaon (Indira Nagar & Ashok Baug slum) under PMAY vertical-1&3 ISSR&AHP, at PanvelDist-Raigad	M/s Panvel Municipal Corporation	473	54,777.71	709.50	473.00	-	53,595.21	283.80
11	Pune	Construction of 210 EWS at Gat.No. 818(Part), Chakan Dist-Pune	M/s Chakan Municipal Council	210	2,840.03	315.00	210.00	-	2,314.03	126.00
12	Aurangabad	Construction of 2520 EWS under AHP vertical 3 model 5 (DROH) Gut no. 473, at Chikhalthana, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	2,520	30,670.59	3,780.00	2,520.00	-	24,370.59	1,512.00
13	Aurangabad	Construction of 6216 EWS under AHP vertical 3 model 5 (DROH) Gut no. 9 and 10, at Aurangabad, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	6,216	75,658.08	9,324.00	6,216.00	-	60,118.08	3,729.60
14	Aurangabad	Construction of 560 EWS under AHP vertical 3 model 5 (DROH) at Harsool, Gut no. 216, Aurangabad, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	560	6,344.05	840.00	560.00	-	4,944.05	336.00

15	Aurangabad	Construction of 5936 EWS under AHP vertical 3 model 5 (DROH) at Tisgaon. Gut no. 225/1, Aurangabad, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	5,936	68,046.29	8,904.00	5,936.00	-	53,206.29	3,561.60
16	Aurangabad	Construction of 23800 EWS under AHP vertical 3 model 5 (DROH) at Tisgaon, Gut no. 227/1, Aurangabad, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	23,800	2,72,849.51	35,700.00	23,800.00	-	2,13,349.51	14,280.00
17	Aurangabad	Construction of 728 EWS under AHP vertical 3 model 5 (DROH) at Padegaon, Gut no. 227/1, Aurangabad, Dist. Aurangabad	M/s Aurangabad Municipal Corporation	728	8,860.20	1,092.00	728.00	-	7,040.20	436.80
18	Beed	Construction of 624 EWS Dus under AHP vertical 3 at S. NO. 227 & 228, Majalgaon Municipal Council, Majalgaon, Dist. Beed	Majalgaon Municipal Council	624	5,314.18	936.00	624.00	-	3;754.17	374.40
		Total		**47,910**	**5,96,607.63**	**71,865.00**	**47,910.00**	**3,785.88**	**4,73,045.66**	**28,746.00**

Annexure IV-C: Salient Details of 28 New AHP-PPP projects by the State of Maharashtra

(₹in lakh)

S.No	District	DPR details	Implementing Agency	EWS Dus	Total Project Cost	Central Assistance @ 1. 5 Lakh / house	State Share @ 1.0 Lakh/house	Beneficiary Share (Rs. Lacs)	1st Instalment @ 40% of central Assistance
			Amravati Municipla Corporation						
1	Akola	Construction of 21 EWS & 21 LIG @ S.No.02(Part), MoujeGudadhi Tal &Dist-Akola	M/s Onkar Developers , Akola Municipal Corporation	21	208.95	31.50	21.00	156.45	12.60
			Nagpur Board						
2	Nagpur	Construction of 156 EWS & 104 LIG @ Kh.No.25/8,25/9,25/ 10,25/11,CTS.No.27, Sheet No-486/19, Mouza Wanjra Tal &Dist-Nagpur	M/s OAK Constructions, Nagpur Board	156	2,410.20	234.00	156.00	2,020.20	93.60
3	Wardha	Construction of 55 EWS & 07 LIG @ S.No.45 & 58, Mouza Rajurwadi Tal-Samudrapur, Dist-Wardha	M/s AV Infratech in Partnership with Nagpur Board	31	238.39	46.50	31.00	160.89	18.60
4	Wardha	Construction of 131 EWS & 39 LIG @ S.No.11, Mouza Pimpalgaon Tal-Hignanghat, Dist-Wardha	M/s AV Infratech in Partnership with Nagpur Board	85	698.70	127.50	85.00	486.20	51.00
5	Nagpur	Construction of 154 EWS & 150 LIG @ Kh.No.88/B, Ph.No.78 Mouza Takalghat Tal-Hingna, Dist-Nagpur	M/s T.R. construction / Nagpur Board	108	1,024.80	162.00	108.00	754.80	64.80
6	Nagpur	Construction of 396 EWS @ Kh.No.74, 77, 78 & 79 Mouza Kanholi Tal-Higna, Dist-Nagpur	M/s SR Infra / Nagpur Board	396	3,783.43	594.00	396.00	2,793.43	237.60
7	Nagpur	Construction of 130 EWS & 172 LIG @ Kh.No.35/1/A, Mouza Khairi Tal-Kamptee, Dist-Nagpur	Orange City Heights in Partnership with Nagpur Board	130	1,280.50	195.00	130.00	955.50	78.00

8	Nagpur	Construction of 156 EWS Kh. No. 25/8, 25/9, 25/11 Part, CTS No. 27 Sheet No. 486/19, Mouza-Wanjra, Tah. & Dist. Nagpur	M/s Elip Builders LLP partnership with Nagpur Board	156	2,410.20	234.00	156.00	2,020.20	93.60
9	Nagpur	Construction of 348 EWS Kh. No. 14, Ph. No. 15, Mouza Bhilgaon, Tah. Kamptee, Dist. Nagpur	M/s HBA Construction Co. Pvt. Ltd., Nagpur Board	348	5,220.00	522.00	348.00	4,350.00	208.80
			Nashik Board						
10	Jalgaon	Construction of 345 EWS at S.No.108, At Pachora, Dist-Jalgaon	M/s Sahyadri Construction Nashik Board	345	3,129.15	517.50	345.00	2,266.65	207.00
11	Nandurbar	Construction of 134 EWS at Survey.No.78, at Nandurbar, Tal &Dist Nandurbar.	M/sAdimaya Land Developers LLP Nashik Board	134	1,211.36	201.00	134.00	876.36	80.40
12	Jalgaon	Construction of 361 EWS with 48 Shopping units under component of AHP at Gut No. 571, City Jamner, Dist. Jalgaon	M/s ShrinivasaBuildcon / Nashik Board	361	4,813.02	541.50	361.00	3,910.52	216.60
			Pune Board						
13	Pune	Construction of 192 EWS @ Gat/S.No. 22 at Wagholi Tal Haveli &Dist-Pune	M/s Neeta Realty / Pune Board	192	3,552.00	288.00	192.00	3,072.00	115.20
14	Kolhapur	Construction of 252 EWS @ R.S.No.1170/1/A, A ward, Phulewadi Tal-Karveer, Dist-Kolhapur	M/s Guruprasad Developers & Builders/ Pune Board	126	1,953.00	189.00	126.00	1,638.00	75.60
15	Solapur	Construction of 1200 Units under EWS & 1200 Units under LIG at various Gat Nos 92/2, 92/4, 85/1/A, 86/1/A, 86/3/B, 86/2/A and 85/5 of Dahitane, Solapur Municipal corporation Dist. Solapur, State Maharashtra.	M/sRashtratej Atal KamgarGrahnirmanSahaskari Sanstha Marysdit / Pune Board	1,200	7,476.00	1,800.00	1,200.00	4,476.00	720.00
16	Satara	Construction of 384 EWS at Gat/S.No.105/1/K, At Phaltan, Tal-Phaltan, Dist-Satara	M/s Dhariwal Properties Pune Board	384	3,755.52	576.00	384.00	2,795.52	230.40

17	Satara	Construction of 220 EWS at Gat/S.No.105/1/K, At Phaltan, Tal-Phaltan, Dist-Satara	M/s Dhariwal Square, Pune Board	220	2,151.60	330.00	220.00	1,601.60	132.00
18	Pune	Construction of 477 EWS under PMAY AHP PPP at S.No.44 Part, Plot B Kondhwa Khurd, Pune	M/s Jain Ashapuri Developers Unit II, Pune Municipal Corporation	477	7,203.23	715.50	477.00	6,010.73	286.20
19	Solapur	Construction of 288 EWS and 100 LIG under PMAY AHP PPP at S.No.41/2/C-plot no 1&2, Dahitane North Solapur of Municipal Corporation Dist. Solapur	M/s Niyojit Shri SomavanshiyaSahstrarjunKshittriya Mahalaxmi Gruhnirman Sanstha Solapur	252	1,764.00	378.00	252.00	1,134.00	151.20
20	Pune	Construction of 1926 EWS & 1916 LIG, under component of AHP-PPP at S.No. 7/1 & 8/2, GujarNimbalkarwadi, Tal. Haveli, Dist. Pune	M/s Sai Kedareshwar Developers LLP / Pune Board	1,926	31,201.20	2,889.00	1,926.00	26,386.20	1,155.60
			Konkan Board						
21	Ratnagiri	Construction of 64 EWS DU's on land bearing Gat.No. 182/A/1/A/2 at Zadgaon, Tal &Dist-Ratnagiri under AHP-PPP of PMAY(U)	M/s Aum Properties / Konkan Board	64	734.08	96.00	64.00	574.08	38.40
22	Thane	Construction of 1032 EWS & 57 shops @ S.No.18/10, At Narpoli, Tal-bhiwandi, Dist-Thane	M/s Shree Bhudhdev Infra in Partnership with Konkan Board	1,032	17,740.08	1,548.00	1,032.00	15,160.08	619.20
23	Thane	Construction of 178 EWS & 75 LIG @ S.No.69/1/1, At Bhadwad, Tal-Bhiwandi, Dist-Thane	M/sVidhisha Constructions, Konkan Board	178	3,088.30	267.00	178.00	2,643.30	106.80
24	Thane	Construction of 869 EWS & 516 LIG, shops under component of AHP-PPP at S.No.4/1/1,2,3, 4/3/1,2, 69/1/5 At Bhadwad, Tal-bhiwandi, Dist-Thane	M/s Maya Developers / Kokan Board	869	36,726.56	1,303.50	869.00	34,554.06	521.40
25	Raigad	Construction of 201 EWS (15 row House Devloper Part+186 DU0,8 Unit shops under component of AHP-PPP at	M/s Jalaram Infra/ Konkan Baord	186	3,482.03	279.00	186.00	3,017.03	111.60

		S.No.20/4 At Devnavhe, Tal-Khalapur, Dist-Raighd							
26	Thane	Construction of 288 EWS and 110 LIG Unit shops under component of AHP-PPP at S.No.20/4 At Devnavhe, Tal-Khalapur, Dist-Raighd	M/s Sashwat Home/ Konkan Baord	288	4,740.48	432.00	288.00	4,020.48	172.80
27	Raigad	Construction of 3288 EWS & 36 LIG DUS at S.No.145, 146, 147/1 at Tal &Vil: Pen, Dist: Raigad.	M/s. Anish Properties Pvt. Ltd. In partnership with Konkan Board	3,288	47,511.60	4,932.00	3,288.00	39,291.60	1,972.80
28	Pune	Construction of 429 EWS and 112 LIG DUs on Gat. No. 1/5/1,2,3,4 at Charoli, Tal. Khed, Dist. Pune	M/s G and S Associates / Pune Housing Board	271	3,089.40	406.50	271.00	,2,411.90	162.60
Total				**13,224**	**2,02,597.78**	**19,836.00**	**13,224.00**	**1,69,537.78**	**7,934.40**

Annexure IV-D: Salient Details of 2 New AHP JV projects submitted by the State of Maharashtra

(₹in lakh)

S.No	District	DPR details	Implementing Agency	EWS Dus	Total Project Cost	Central Assistance @ □ 1. 5 Lakh / house	State Share @ □ 1.0 Lakh/house	Beneficiary Share (Rs. Lacs)	1st Instalment @ 40% of central Assistance
1	Yavatmal	Construction of 528 EWS and 515 LIG tenements on Yavatmal Municipal Council, Yavatmal land bearing S. No. 49/2 at Yavatmal, Tal-Yavatmal, Dist. Yavatmal	M/s Maharashtra Housing Development Corporation Limited	528	6,457.12	792.00	528.00	5,137.12	316.80
2	Yavatmal	Construction of 470 EWS tenements on Yavatmal Municipal Council, Yavatmal land bearing S. No. 65 at Tal-Yavatmal, Dist. Yavatmal	M/s Maharashtra Housing Development Corporation Limited	470	5,479.40	705.00	470.00	4,304.40	282.00
Total				**998**	**11,936.52**	**1,497.00**	**998.00**	**9,441.52**	**598.80**

Annexure IV-E: Salient Details of 7 New ISSR Projects by the State of Maharashtra

(₹in lakh)

S.No	District	DPR details	Implementing Agency	EWS Dus	Total Project Cost	Central Assistance @ 1 Lakh / house	State Share @ 1.0 Lakh/house	Implementing Agency Share (Rs. Lacs)	Beneficiary Share (Rs. Lacs)	1st Instalment @ 40% of Central Assistance
1	Ahmadnagar	Construction of 156 EWS DUs at CTS.No. 1650A At KatarVasti under PMAY vertical-1 ISSR, at Sangamner Dist-Ahmadnagar.	M/s Sangamner Municipal Council	156	1,662.02	156.00	156.00	-	1,350.02	62.40
2	Ahmadnagar	Construction of 98 EWS DUs at CTS.No. 430B At VadarVasti under PMAY vertical-1 ISSR , at Sangamner Dist-Ahmadnagar.	M/s Sangamner Municipal Council	98	1,329.86	98.00	98.00	-	1,133.86	39.20
3	Pune	Construction of 154 EWS DUs at CTS.No. 5310(Part) & 5368,(S.No.376/1) Nilkanth Nagar under PMAY vertical-1 ISSR , at Talegaon DabhadeDist-Pune	M/s Talegaon Dabhade Municipal Council	154	1,228.61	154.00	154.00	-	920.61	61.60
4	Pune	Construction of 184 EWS at Panchalinga mandir under PMAY vertical-I (ISSR) at CTS.No. 5119, S.No.11-1 , JunnarDist-Pune	M/s Junnar Municipal Council.	184	2,079.80	184.00	184.00	-	1,711.80	73.60

5	Jalgaon	Construction of 72 EWS DUs on land bearing CTS.No. 3779 At Dhanaji Nana &Annabhau Sathe under PMAY vertical-1 ISSR, at Faizpur Dist- Jalgaon.	M/s Faizpur Nagar Parishad, Jalgaon	72	739.55	72.00	72.00	-	595.55	28.80
6	Pune	Construction of 225 EWS DUs, 23 MIG DUs & 3 MIG Apartment at AtAsudegaon under PMAY vertical-1 ISSR, at Dist-Pune	M/s Lonavala Municipal Council, Pune	225	1,800.00	225.00	225.00	-	1,350.00	90.00
7	Raigad	Construction of 223 EWS Houses under ISSR vertical-1 & 540 EWS & 840 LIG Houses, 198 Shops under AHP vertical -3 at CTS.No. 53 Asudegaon (Indira Nagar & Ashok Baug slum) under PMAY vertical-1&3 ISSR&AHP, at PanvelDist-Raigad	M/s Panvel Municipal Corporation	223	4,012.03	223.00	223.00	3,298.43	267.60	89.20
Total				**1,112**	**12,851.87**	**1,112.00**	**1,112.00**	**3,298.43**	**7,329.44**	**444.80**

Annexure IV-F: Salient details of 15 BLC (New) projects for curtailment submitted by the State of Maharashtra

(₹in lakh)

S.No	DPR details	ULB/ Implemeting Agency	As per original approval					Curtailment					Proposal after curtailment				
			Project Cost	EWS Dus	Central Assistance @ 1.5Lakh/house	State Share (Amount in Lakhs)	Beneficiary Share	Project Cost	EWS Dus	Central Assistance @ 1.5Lakh /house	State Share (Amount in Lakhs)	Beneficiary Share	Project Cost	EWS Dus	Central Assistance @ 1.5Lakh/house	State Share (Amount in Lakhs)	Beneficiary Share
1	Construction of 97 /162 Tenements for EWS Houses at various locations in Shirdi, Dist-Ahmednagar	SHIRDI NAGAR PANCHAYAT	952.53	162	243.00	162.00	547.53	382.17	65	97.50	65.00	219.67	570.36	97	145.5	97.00	327.86
2	Construction of 98/56 EWS Dus under BLC at various places in JEJURI MUNICIPAL COUNCIL	Jejuri Municipal Council	574.32	98	147.00	98.00	329.32	246.14	42	63.00	42.00	141.14	328.18	56	84	56.00	188.18
3	Construction of 7/26 EWS Dus under BLC at various places in JEJURI MUNICIPAL COUNCIL	Jejuri Municipal Council	153.44	26	39.00	26.00	88.44	112.13	19	28.50	19.00	64.63	41.31	7	10.5	7.00	23.81
4	Construction of 88/120 Tenements for EWS Houses at various locations in Chandvad, Dist-Nashik	Chandvad Municipal Council	687.60	120	180.00	120.00	387.60	183.36	32	48.00	32.00	103.36	504.24	88	132	88.00	284.24
5	Construction of 62/106 EWS houses at various location under BLC in Trimbak Municipal Council	TrimbakMuncipal Council	516.23	106	159.00	106.00	251.23	259.47	44	66.00	44.00	149.47	256.76	62	93	62.00	101.76
6	Construction of 52/105 EWS houses at various location under BLC in Sinnar Municipal Council	SinnarMuncipal Council	479.40	105	157.50	105.00	216.90	277.52	53	79.50	53.00	145.02	201.89	52	78	52.00	71.89
7	Construction of 71/150 EWS houses at various location under BLC in Dharangaon Municipal Limit	Dharangaon Municipal Council	731.65	150	225.00	150.00	356.65	437.16	79	118.50	79.00	239.66	294.48	71	106.5	71.00	116.98

8	Construction of 84/200 EWS houses at various location under BLC in Faizpur Municipal Limit	Faizpur Municipal Council	1,243.97	200	300.00	200.00	743.97	799.70	116	174.00	116.00	509.70	444.28	84	126	84.00	234.28
9	Construction of 101/350 EWS houses at various location under BLC in Bhusawal Municipal Limit	Bhusawal Municipal Council	2,098.20	350	525.00	350.00	1,223.20	1,583.34	249	373.50	249.00	960.84	514.87	101	151.5	101.00	262.37
10	Construction of 271/360 EWS houses at various location under BLC in Amalner Municipal Limit	Amalner Municipal Council	1,601.74	360	540.00	360.00	701.74	576.44	89	133.50	89.00	353.94	1025.30	271	406.5	271.00	347.80
11	Construction of 108/200 EWS houses at various location under BLC in Chopada Municipal Limit	Chopada Municipal Council	908.00	200	300.00	200.00	408.00	491.06	92	138.00	92.00	261.06	416.94	108	162	108.00	146.94
12	Construction of 115/173 EWS houses at various location under BLC in Yawal Municipal Limit	Yawal Municipal Council	788.88	173	259.50	173.00	356.38	342.96	58	87.00	58.00	197.96	445.92	115	172.5	115.00	158.42
13	Construction of 91/151 EWS houses at various location under BLC in Yawal Municipal Limit	Yawal Municipal Council	756.56	151	226.50	151.00	379.06	368.86	60	90.00	60.00	218.86	387.70	91	136.5	91.00	160.20
14	Construction of 31/87 Tenements for EWS Houses at various locations in Lonand, Dist- Satara DPR	Lonand Municipal Council	586.90	87	130.50	87.00	369.40	354.94	56	84.00	56.00	214.94	231.96	31	46.5	31.00	154.46
15	Construction of 121/265 EWS under BLC at various locations at Manmad Municipal Council	Manmad Municipal Council	1,198.81	265	397.50	265.00	536.31	733.36	144	216.00	144.00	373.36	465.46	121	181.5	121.00	162.96
Total			**13,278.23**	**2,553**	**3,829.50**	**2,553.00**	**6,895.73**	**7,148.59**	**1,198**	**1,797.00**	**1,198.00**	**4,153.59**	**6,129.65**	**1,355**	**2,032.50**	**1,355.00**	**2,742.15**

Annexure IV-G: Salient Details of 1 AHP -PPP Projects for curtailment submitted by the State of Maharashtra

(₹ in lakhs)

S.No.	DPR details	Sanctioned Meeting		Sanctioned earlier					Curtailment proposed					After Revision				
		Number	Date	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Proposed Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)
Curtailment																		
1	Construction of 27000 Units under EWS & 17000 Units under LIG @ Village Rajiwali, Tal Vasai, Dist Palghar, State Maharashtra Konkan Board	52nd	20-01-2021	44276	9,96,210.00	66,414.00	44,276.00	8,85,520.00	17276	3,88,710.00	25,914.00	17,276.00	3,45,520.00	27000	6,07,500.00	40,500.00	27,000.00	5,40,000.00
Grant Total				**44,276**	**9,96,210.00**	**66,414.00**	**44,276.00**	**8,85,520.00**	**17,276**	**3,88,710.00**	**25,914.00**	**17,276.00**	**3,45,520.00**	**27,000**	**6,07,500**	**40,500**	**27,000**	**5,40,000**

Annexure IV-H: Salient details of 4 AHP projects for cancellation submitted by the State of Maharashtra

(₹ in lakhs)

Sr. No.	District	Name of the City	ULB/Implementing Agency			in Lakhs				
				Number	Date	No of EWS houses	Total Project Cost	Central Assistane	State Share	Beneficiary Share
1	Nagpur	Construction of 528 EWS on S.No 36/10,23/A, 23/B at Mauza kamptee, talkampteedist Nagpur	Nagpur Housing & Area Development Board, Nagpur (MHADA)	53rd	22-02-2021	528	6,507.03	792.00	528.00	5,187.03
2	Solapur	Construction of 1000 EWS at Gut No 92/2, 86/3B Dahitne Taluka North Solapur, District Solapur	Rashtratej Atal KaamgarGruhnirmanSahakari Sanstha Pune Board	46th	29-08-2019	1,000	6,230.00	1,500.00	1,000.00	3,730.00
3	Yavatmal	Construction of 1085 EWS & 350 LIG Tenements at S.No. 65 Yavatmal Dist. Yavatmal	Yavatmal Municipal Council	35th	25-06-2018	1,085	10,332.31	1,620.72	1,085.00	2,705.50
4	Yavatmal	Construction of 665 EWS & 308 LIG Tenements at S.No. 49/2 Yavatmal Dist. Yavatmal	Yavatmal Municipal Council	35th	25-06-2018	665	7,266.83	997.50	665.00	1,382.50
Total						**3,278**	**30,336.17**	**4,910.22**	**3,278.00**	**13,005.03**

Annexure IV-I: Salient details of 7 AHP PPP projects for cancellation submitted by the State of Maharashtra

(₹ in lakhs)

Sr. No.	City	Name of the Project	EWS	Total Project Cost	Beneficiary Share	Central Assistance	State Share	Remarks
1	Pune	Construction of 276 EWS Dus at Mohammadwadi, Pune	276	5130.84	4440.84	414	276	Pune Municipal Corporation Proposed for cancellation – LetterPMAY/3070 date 15/09/2021. This projects approved in 43rd dated 25.02.2019
2	Pune	Construction of 326 EWS Dus at Mohammadwadi, Pune	326	6060.34	5245.34	489	326	Pune Municipal Corporation Proposed for cancellation – Letter PMAY/3070 date 15/09/2021. This projects approved in 43rd dated 25.02.2019
3	Pune	Construction of 392EWS Dus at Mohammadwadi Pune	392	7287.28	6307.28	588	392	Pune Municipal Corporation Proposed for cancellation – Letter PMAY/3070 date 15/09/2021. This projects approved in 43rd dated 25.02.2019
4	Pune	Construction of 481 EWS Dus at Mohammadwadi Pune	481	8941.79	7739.29	721.5	481	Pune Municipal Corporation Proposed for cancellation – Letter PMAY/3070 date 15/09/2021. This projects approved in 43rd dated 25.02.2019
5	Pune	Construction of 487 EWS Dus at Mohammadwadi, Pune	487	9053.33	7835.83	730.5	487	Pune Municipal Corporation Proposed for cancellation – Letter PMAY/3070 date 15/09/2021. This projects approved in 43rd dated 25.02.2019
6	Pune	Construction of 258 EWS at S. No. 299 H.No. 2/1, Lohagaon, Pune	258	3961.59	3316.59	387	258	Pune Board Proposed for cancellation – Letter Ja.kr./pu.m/mu.a./swis-1/ET-00005/2021 dated 23/02/2021. This projects approved in 46th dated 29.08.2019
7	Pune	Construction of 4534 EWS Dus at Warje, Pune	4534	76339	65004	6801	4534	Pune Board Proposed for cancellation – Letter Ja.kr./pu.m/mu.a./swis-1/ET-385/2021 dated 06/12/2021. This projects approved in 43rd dated 25.02.2019
		Grand Total	**6754**	**116774.17**	**99889.17**	**10131**	**6754**	

Annexure IV-J: Salient details of 1 AHP Projects for Ratification /Revision(Addittion) submitted by the State of Maharashtra

(₹ in lakhs)

S.No	DPR details	meeting	As per original approval					Revision (Addittion)					As per Revised proposal				
			Project Cost	EWS Dus	Central Assistance @ 1.5Lakh/house	State Share (Amount in Lakhs)	Beneficiary Share	Project Cost	EWS Dus	Central Assistance @ 1.5Lakh/house	State Share (Amount in Lakhs)	Beneficiary Share	Project Cost	EWS Dus	Central Assistance @ 1.5Lakh/house	State Share (Amount in Lakhs)	Beneficiary Share
1	Construction of 560 EWS Dus and Commercial at S. no 12 At Joshiwada in Talegaon Dabhade. Dist. Pune	45th 25/07/2019	4,721.76	350	525.00	350.00	3,846.76	3,488.70	210.00	315.00	210.00	2,963.70	8,210.46	560	840.00	560.00	6,810.46
Total			**4,721.76**	**350**	**525.00**	**350.00**	**3,846.76**	**3,488.70**	**210**	**315.00**	**210.00**	**2,963.70**	**8,210.46**	**560**	**840.00**	**560.00**	**6,810.46**

Annexure IV-K : Salient Details of 1 AHP -PPP Projects for Revision/ ratification (Addittion) by the State of Maharashtra

(₹ in lakhs)

S.No.	DPR details		Sanctioned Meeting		Sanctioned earlier					Revision(Addittion) proposed					After Revision				
			Number	Date	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Proposed Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)
Addittion																			
1	Construction of 660 EWS, 1092 LIG tenements under AHP PPP at Gut no. 68/2, 68/3, 68/4, 68/5, Zari City Nagpur (NMRDA), Dist. Nagpur	Harihar Buildspace Pvt Ltd. in partnership with Nagpur Board	57th	23-12-2021	448	5,184.67	672.00	448.00	4064.67	212	3,796.75	318.00	212.00	3,266.75	660	8,981.42	990.00	660.00	7,331.42
Grant Total					448	5,184.67	672.00	448.00	4,064.67	212	3,796.75	318.00	212.00	3,266.75	660	8,981.42	990.00	660.00	7,331.42

Annexure IV-L: Salient Details of 1 AHP -PPP Projects for Revision/ ratification by the State of Maharashtra

(₹ *in lakhs)*

S.No.	DPR details		Sanctioned Meeting		Sanctioned earlier					Revision proposed					After Revision				
			Number	Date	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Sanctioned Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)	EWS Dus	Proposed Project Cost (Amount in Lakhs)	Central Assistance @ 1.5 Lakh/house (Amount in Lakhs)	State Share (Amount in Lakhs)	Beneficiary Share (Amount in Lakhs)
Increase in funds (Beneficiary contribution)																			
1	Construction on 10080 EWS+2112 LIG Dus under PMAY at Gut No 100/1A, 117/2, 176/1B,177/1B,174/2,176/1A/2,177/1E, 177/1F,171/1,181/1,171/2,117/1,119/1A/3,195/2C,175/2,177/1/A,171/2,171/2,171/2,117/2 at Village Shelu&Damat Tal Karjat Dist Raigad	Federation of Western Cine Employees & AJAN Homes Pvt Ltd in partnership with Konkan Board	53rd	22-02-2021	10080	1,23,480.00	15,120.00	10,080.00	98,280.00	-	27,719.90	-	-	27,719.90	10080	1,51,199.90	15,120.00	10080.00	125999.90
Grant Total					**10,080**	**1,23,480.00**	**15,120.00**	**10,080.00**	**98,280.00**	**0**	**27,719.90**	**-**	**-**	**27,719.90**	**10,080**	**1,51,200**	**15,120**	**10,080**	**125999.90**

Annexure V: Salient Details of 38 AHP projects submitted by State of Tamil Nadu

(₹ in lakhs)

Sl. No	District	Division	Type	Name of the City	Name of the Scheme	Proposed no. of units	Unit Cost	Project cost	Central Assistance	State Share	Beneficiary Contribution	1st Instalment of 40% of Central Assistance
1	Chennai	Div I	Reconstruction	Chennai	Thiruvottiyur	360	14.99	5,398.00	540.00	2,520.00	2,338.00	216.00
2	Chennai	Div II	Reconstruction	Chennai	Goyyathoppe	348	15.00	5,220.00	522.00	2,436.00	2,262.00	208.80
3	Chennai	Div II	Reconstruction	Chennai	NN Nagar & Chindadripet	468	14.97	7,006.04	702.00	3,276.00	3,028.04	280.80
4	Chennai	Div II	Reconstruction	Chennai	Cox Colony	78	14.98	1,168.41	117.00	546.00	505.41	46.80
5	Chennai	Div II	Reconstruction	Chennai	Ellispuram	65	14.98	973.83	97.50	455.00	421.33	39.00
6	Chennai	Div II	Reconstruction	Chennai	West Cemetry Road	878	14.98	13,156.18	1,317.00	6,146.00	5,693.18	526.80
7	Chennai	Div II	Reconstruction	Chennai	East Cemetry Road	1008	14.98	15,101.45	1,512.00	7,056.00	6,533.45	604.80
8	Chennai	Div II	Reconstruction	Chennai	Chetty Thottam	247	14.97	3,698.29	370.50	1,729.00	1,598.79	148.20
9	Chennai	Div II	Reconstruction	Chennai	Harbour area	270	14.98	4,044.60	405.00	1,890.00	1,749.60	162.00
10	Chennai	Div III	Reconstruction	Chennai	Rajathottam	130	15.00	1,950.00	195.00	910.00	845.00	78.00
11	Chennai	Div III	Reconstruction	Chennai	Gandhi Nagar	500	15.00	7,500.00	750.00	3,500.00	3,250.00	300.00
12	Chennai	Div IV	Reconstruction	Chennai	Valluvar Kudiyirippu	114	14.99	1,708.46	171.00	798.00	739.46	68.40
13	Chennai	Div IV	Reconstruction	Chennai	Appasamy Mudali Street	70	14.99	1,049.12	105.00	490.00	454.12	42.00
14	Chennai	Div IV	Reconstruction	Chennai	Gangaikaraipuram	250	14.99	3,747.35	375.00	1,750.00	1,622.35	150.00
15	Chennai	Div IV	Reconstruction	Chennai	Badrikarai	270	14.99	4,048.27	405.00	1,890.00	1,753.27	162.00
16	Chennai	Div V	Reconstruction	Chennai	Pillaiyar Kovil Thottam	308	14.98	4,614.56	462.00	2,156.00	1,996.56	184.80
17	Chennai	Div V	Reconstruction	Chennai	Baruva Nagar	229	14.90	3,412.92	343.50	1,603.00	1,466.42	137.40
18	Chennai	Div V	Reconstruction	Chennai	M.K Radha Nagar	820	15.00	12,300.00	1,230.00	5,740.00	5,330.00	492.00
19	Chennai	Div V	Reconstruction	Chennai	Dr Thomas Road Ph II	86	15.00	1,290.00	129.00	602.00	559.00	51.60
20	Chennai	Div V	Reconstruction	Chennai	North Giriappa Road old	324	14.50	4,698.00	486.00	2,268.00	1,944.00	194.40

21	Chennai	Div V	Reconstruction	Chennai	Thiru Vi Ka Kudiyiruppu	850	14.62	12,427.00	1,275.00	5,950.00	5,202.00	510.00
22	Chennai	Div V	Reconstruction	Chennai	Ramakrishnapuram	300	14.60	4,380.00	450.00	2,100.00	1,830.00	180.00
23	Chennai	Div V	Reconstruction	Chennai	Ramakamthpuram	700	14.50	10,150.00	1,050.00	4,900.00	4,200.00	420.00
24	Chennai	Div V	Reconstruction	Chennai	Periyapalayathamman Koil	60	14.62	877.20	90.00	420.00	367.20	36.00
25	Chennai	Div V	Reconstruction	Chennai	South Boug Road	900	14.50	13,050.00	1,350.00	6,300.00	5,400.00	540.00
26	Chennai	Div V	Reconstruction	Chennai	Sathyamoorthy Nagar	1500	14.65	21,975.00	2,250.00	10,500.00	9,225.00	900.00
27	Chennai	Div V	Reconstruction	Chennai	V.N Road Ph I	200	14.60	2,920.00	300.00	1,400.00	1,220.00	120.00
28	Chennai	Div VI	Reconstruction	Chennai	Nallan Kuppam	48	14.95	717.43	72.00	336.00	309.43	28.80
29	Chennai	Div VII	Reconstruction	Chennai	Kotturpuram	2070	15.00	31,050.00	3,105.00	14,490.00	13,455.00	1,242.00
30	Karur	Salem PIU	Reconstruction	Karur	Kolanthakoundanur	150	9.99	1,499.00	225.00	1,050.00	144.00	90.00
31	Tirunelveli	Tirunelveli	Reconstruction	Tirunelveli	Dr.Ambedkar Nagar	408	11.25	4,590.00	612.00	2,856.00	1,122.00	244.80
32	Kanyakumari	Tirunelveli	Green Field	Nagercoil	Esamthimangalam Ph II	32	9.94	318.21	48.00	224.00	46.21	19.20
33	Tirunelveli	Tirunelveli	Green Field	Panagudi TP	Kalaignar Nagar	468	10.50	4,914.00	702.00	3,276.00	936.00	280.80
34	Tirunelveli	Tirunelveli	Green Field	Valliyur TP	Periyar Nagar West	504	10.46	5,271.84	756.00	3,528.00	987.84	302.40
35	Kanniyakumari	Tirunelveli	Green Field	Kalkulam TP	Villukuri	132	10.50	1,386.00	198.00	924.00	264.00	79.20
36	Madurai	Madurai	In-Situ	Madurai	Subramaniapuram Harijan Colony Ph II	116	15.00	1,740.00	174.00	812.00	754.00	69.60
37	Dindigul	Madurai Pid	Green Field	Oddanchatram	Oddanchatram	480	11.00	5,280.00	720.00	3,360.00	1,200.00	288.00
38	Dindigul	Madurai Pid	Green Field	Keeranur TP	Anna Nagar	432	11.00	4,752.00	648.00	3,024.00	1,080.00	259.20
AHP - Total						**16,173**		**2,29,383.16**	**24,259.50**	**1,13,211.00**	**91,832.66**	**9,703.80**

Annexure VI-A: Salient details of 16 BLC (New) Projects submitted by the State of Tripura

(₹ in lakhs)

Sl no	Name of City	Categories of beneficiaries				Total no of Houses	Total Project Cost (In Lakh)	Central Assistance (In Lakh)	State share (In Lakh)	Beneficiary share (In Lakh)	1st Installment (40 % of Central Assistance) (in Lakh)
		General	SC	ST	OBC						
1	Ambassa	29	24	9	46	108	293.11	162.00	18.00	113.11	64.80
2	Amarpur	45	23	0	17	85	230.69	127.50	14.17	89.02	51.00
3	Udaipur	212	71	0	64	347	941.75	520.50	57.83	363.42	208.20
4	Teliamura	102	97	0	79	278	754.49	417.00	46.33	291.15	166.80
5	Panisagar	17	55	0	35	107	290.40	160.50	17.83	112.06	64.20
6	Bishalgarh	137	54	0	58	249	675.78	373.50	41.50	260.78	149.40
7	Melaghar	248	173	0	8	429	1164.30	643.50	71.50	449.30	257.40
8	Sonamura	78	18	0	6	102	276.83	153.00	17.00	106.83	61.20
9	Belonia	195	74	0	58	327	887.47	490.50	54.50	342.47	196.20
10	Sabroom	121	37	1	44	203	550.94	304.50	33.83	212.61	121.80
11	Santirbazar	112	65	11	49	237	643.21	355.50	39.50	248.21	142.20
12	Kailashahar .	46	51	5	66	168	455.95	252.00	28.00	175.95	100.80
13	Kumarghat	36	101	8	115	260	705.63	390.00	43.33	272.30	156.00
14	Jirania	80	75	10	56	221	599.79	331.50	36.83	231.46	132.60
15	Mohanpur	205	196	0	245	646	1753.23	969.00	107.66	676.57	387.60
16	Ranirbazar	112	71	0	268	451	1224.00	676.50	75.16	472.34	270.60
Total		**1775**	**1185**	**44**	**1214**	**4218**	**11447.57**	**6327.00**	**702.97**	**4417.60**	**2530.80**

Annexure VI-B: Salient details of Curtailment of 2,136 houses in 45 BLC (New) projects submitted by the State of Tripura

(₹ in lakhs)

S.No	Name of the City	Approval CSMC No/ Date	Sanctioned (Rs in Lakh)					Curatailment (Rs in Lakh)					Revised sanctioned (Rs in Lakh)				
			No of Beneficiary As Per DPR	Project Cost	Central Assistance @ 1.5 Lakh/ house	State share	Beneficiary Share	Proposed for curtailment	Total Project cost	Central Assistance @ 1.5 Lakh/ house	State share	Beneficiary Share	Revised Sanction	Total Project cost	Central Assistance @ 1.5 Lakh/ house	State share	Beneficiary Share
1	Ambassa	27th CSMC-30.10.2017	609	1650.39	913.50	101.50	637.82	8	21.68	12.00	1.33	8.38	601	1628.71	901.50	100.16	629.44
2	Kamalpur	27th CSMC-30.10.2017	809	2192.39	1213.50	134.83	847.28	7	18.97	10.50	1.17	7.33	802	2173.42	1203.00	133.66	839.95
3	Dharmanagar	27th CSMC-30.10.2017	866	2346.86	1299.00	144.33	906.98	9	24.39	13.50	1.50	9.43	857	2322.47	1285.50	142.83	897.55
4	Belonia	27th CSMC-30.10.2017	876	2373.96	1314.00	145.99	917.45	3	8.13	4.50	0.50	3.14	873	2365.83	1309.50	145.49	914.31
5	Santirbazar	27th CSMC-30.10.2017	579	1569.09	868.50	96.50	606.40	4	10.84	6.00	0.67	4.19	575	1558.25	862.50	95.83	602.21
6	Kailasahar	27th CSMC-30.10.2017	1267	3433.57	1900.50	211.16	1326.95	59	159.89	88.50	9.83	61.79	1208	3273.68	1812.00	201.33	1265.16
7	Agartala	27th CSMC-30.10.2017	15,643	42392.53	23464.50	2607.06	16383.23	49	132.79	73.50	8.17	51.32	15594	42259.74	23391.00	2,598.90	16331.91
8	Mohanpur	27th CSMC-30.10.2017	525	1422.75	787.50	87.50	549.84	2	5.42	3.00	0.33	2.09	523	1417.33	784.50	87.16	547.75
9	Ambassa	38th CSMC-26.09.2018	186	504.06	279.00	31.00	194.80	17	46.07	25.50	2.83	17.80	169	457.99	253.50	28.17	177.00
10	Kamalpur	38th CSMC-26.09.2018	381	1032.51	571.50	63.50	399.03	3	8.13	4.50	0.50	3.14	378	1024.38	567.00	63.00	395.89
11	Amarpur	38th CSMC-26.09.2018	60	162.60	90.00	10.00	62.84	2	5.42	3.00	0.33	2.09	58	157.18	87.00	9.67	60.74
12	Khowai	38th CSMC-26.09.2018	178	482.38	267.00	29.67	186.42	5	13.55	7.50	0.83	5.24	173	468.83	259.50	28.83	181.19
13	Dharmanagar	38th CSMC-26.09.2018	272	737.12	408.00	45.33	284.87	35	94.85	52.50	5.83	36.66	237	642.27	355.50	39.50	248.21
14	Sabroom	38th CSMC-26.09.2018	115	311.65	172.50	19.17	120.44	1	2.71	1.50	0.17	1.05	114	308.94	171.00	19.00	119.39
15	Agartala	38th CSMC-26.09.2018	3,068	8314.28	4602.00	511.31	3213.18	14	37.94	21.00	2.33	14.66	3054	8276.34	4581.00	508.98	3198.52
16	Ambassa	51st CSMC-07.08.2020	628	1701.88	942.00	104.66	657.72	63	170.73	94.50	10.50	65.98	565	1531.15	847.50	94.16	591.74
17	Kamalpur	51st CSMC-07.08.2020	1,107	2999.97	1660.50	184.49	1159.38	774	2097.54	1161.00	128.99	810.63	333	902.43	499.50	55.50	348.76
18	Amarpur	51st CSMC-07.08.2020	131	355.01	196.5	21.83246	137.19892	1	2.71	1.5	0.17	1.04732	130	352.3	195	21.67	136.15
19	Udaipur	51st CSMC-07.08.2020	536	1452.56	804	89.32976	561.36352	55	149.05	82.5	9.17	57.6026	481	1303.51	721.5	80.16	503.76
20	Teliamura	51st CSMC-07.08.2020	389	1054.19	583.5	64.83074	407.40748	60	162.6	90	10.00	62.8392	329	891.59	493.5	54.83	344.57
21	Bishalgarh	51st CSMC-07.08.2020	307	831.97	460.5	51.16462	321.52724	46	124.66	69	7.67	48.17672	261	707.31	391.5	43.50	273.35
22	Melaghar	51st CSMC-07.08.2020	578	1566.38	867	96.32948	605.35096	30	81.3	45	5.00	31.4196	548	1485.08	822	91.33	573.93
23	Sonamura	51st CSMC-07.08.2020	451	1222.21	676.5	75.16366	472.34132	135	365.85	202.5	22.50	141.3882	316	856.36	474	52.66	330.95

24	Belonia	51st CSMC-07.08.2020	569	1541.99	853.5	94.82954	595.92508	16	43.36	24	2.67	16.75712	553	1498.63	829.5	92.16	579.17
25	Sabroom	51st CSMC-07.08.2020	160	433.6	240	26.6656	167.5712	10	27.1	15	1.67	10.4732	150	406.5	225	25.00	157.10
26	Kumarghat	51st CSMC-07.08.2020	304	823.84	456	50.66464	318.38528	42	113.82	63	7.00	43.98744	262	710.02	393	43.66	274.40
27	Agartala	51st CSMC-07.08.2020	3,669	9942.99	5503.5	611.4755	3842.61708	16	43.36	24	2.67	16.75712	3653	9899.63	5479.5	608.81	3825.86
28	Jirania	51st CSMC-07.08.2020	371	1005.41	556.5	61.83086	388.55572	85	230.35	127.5	14.17	89.0222	286	775.06	429	47.66	299.53
29	Mohanpur	51st CSMC-07.08.2020	1,052	2850.92	1578	175.3263	1101.78064	123	333.33	184.5	20.50	128.82036	929	2517.59	1393.5	154.83	972.96
30	Ranirbazar	51st CSMC-07.08.2020	595	1612.45	892.5	99.1627	623.1554	100	271	150	16.67	104.732	495	1341.45	742.5	82.50	518.42
31	Ambassa	54th CSMC 08.06.21	64	173.44	96	10.66624	67.02848	8	21.68	12	1.33	8.37856	56	151.76	84	9.33	58.65
32	Amarpur	54th CSMC 08.06.21	43	116.53	64.5	7.16638	45.03476	1	2.71	1.5	0.17	1.04732	42	113.82	63	7.00	43.99
33	Udaipur	54th CSMC 08.06.21	273	739.83	409.5	45.49818	285.91836	36	97.56	54	6.00	37.70352	237	642.27	355.5	39.50	248.21
34	Khowai	54th CSMC 08.06.21	1,007	2728.97	1510.5	167.8266	1054.65124	139	376.69	208.5	23.17	145.57748	868	2352.28	1302	144.66	909.07
35	Teliamura	54th CSMC 08.06.21	97	262.87	145.5	16.16602	101.59004	7	18.97	10.5	1.17	7.33124	90	243.9	135	15.00	94.26
36	Dharmanagar	54th CSMC 08.06.21	49	132.79	73.5	8.16634	51.31868	1	2.71	1.5	0.17	1.04732	48	130.08	72	8.00	50.27
37	Panisagar	54th CSMC 08.06.21	53	143.63	79.5	8.83298	55.50796	2	5.42	3	0.33	2.09464	51	138.21	76.5	8.50	53.41
38	Bishalgarh	54th CSMC 08.06.21	298	807.58	447	49.66468	312.10136	64	173.44	96	10.67	67.02848	234	634.14	351	39.00	245.07
39	Melaghar	54th CSMC 08.06.21	322	872.62	483	53.66452	337.23704	6	16.26	9	1.00	6.28392	316	856.36	474	52.66	330.95
40	Sonamura	54th CSMC 08.06.21	114	308.94	171	18.99924	119.39448	15	40.65	22.5	2.50	15.7098	99	268.29	148.5	16.50	103.68
41	Belonia	54th CSMC 08.06.21	206	558.26	309	34.33196	215.74792	7	18.97	10.5	1.17	7.33124	199	539.29	298.5	33.17	208.42
42	Sabroom	54th CSMC 08.06.21	94	254.74	141	15.66604	98.44808	4	10.84	6	0.67	4.18928	90	243.9	135	15.00	94.26
43	Kumarghat	54th CSMC 08.06.21	42	113.82	63	6.99972	43.98744	2	5.42	3	0.33	2.09464	40	108.4	60	6.67	41.89
44	Jirania	54th CSMC 08.06.21	167	452.57	250.5	27.83222	174.90244	10	27.1	15	1.67	10.4732	157	425.47	235.5	26.17	164.43
45	Ranirbazar	54th CSMC 08.06.21	503	1363.13	754.5	83.82998	526.80196	60	162.6	90	10.00	62.8392	443	1200.53	664.5	73.83	463.96
Total			**39,613**	**1,07,351.23**	**59,419.50**	**6,601.90**	**41,487.49**	**2,136**	**5,788.56**	**3,204.00**	**355.99**	**2,237.08**	**37,477**	**1,01,562.67**	**56,215.50**	**6,245.92**	**39,250.41**

Annexure VII-A: Salient Details of 103 BLC (New) Projects submitted by State of West Bengal

(₹ in lakhs)

		Beneficiary Details						Fund Sharing					(Figures
Sl.	Name of the	No. of	General	General	SC	ST	OBC	Central	Total State	Beneficiar	ULB Share	Total	1st
1	Darjeeling	1122	675	462	142	305	213	1683.000	3238.990	280.500	247.738	5450.227	673.200
2	Kurseong	200	110	55	28	62	55	300.000	577.360	50.000	44.160	971.520	120.000
3	Mirik Notified	429	253	52	41	135	201	643.500	1238.437	107.250	94.723	2083.910	257.400
4	Kalimpong	1621	987	657	293	341	330	2431.500	4679.503	405.250	357.917	7874.170	972.600
5	Bidhannagar	4198	2913	2617	1163	122	296	6297.000	8454.772	1469.300	772.432	16993.504	2518.800
6	Durgapur	1394	1204	1162	145	45	42	2091.000	2807.516	487.900	256.496	5642.912	836.400
7	Howrah	102	100	100	2	0	0	153.000	205.428	35.700	18.768	412.896	61.200
8	Kolkata	607	545	536	60	2	9	910.500	1222.498	212.450	111.688	2457.136	364.200
9	Siliguri	1888	1474	1400	403	11	74	2832.000	3802.432	660.800	347.392	7642.624	1132.800
10	Alipurduar	300	257	255	41	2	2	450.000	634.200	75.000	55.200	1214.400	180.000
11	Arambag	253	142	139	106	5	3	379.500	534.842	63.250	46.552	1024.144	151.800
12	Asoknanagr-	2456	1870	1773	542	44	97	3684.000	5191.984	614.000	451.904	9941.888	1473.600
13	Baduria	1295	1115	759	177	3	356	1942.500	2737.630	323.750	238.280	5242.160	777.000
14	Baidyabati	214	214	214	0	0	0	321.000	452.396	53.500	39.376	866.272	128.400
15	Balurghat	767	762	762	0	5	0	1150.500	1621.438	191.750	141.128	3104.816	460.200
16	Bankura	329	224	137	105	0	87	493.500	695.506	82.250	60.536	1331.792	197.400
17	Bansberia	258	258	258	0	0	0	387.000	545.412	64.500	47.472	1044.384	154.800
18	Barasat	2706	2560	2279	142	4	281	4059.000	5720.484	676.500	497.904	10953.888	1623.600
19	Bardhaman	1737	1499	1490	200	38	9	2605.500	3672.018	434.250	319.608	7031.376	1042.200
20	Barrakpore	240	221	161	17	2	60	360.000	507.360	60.000	44.160	971.520	144.000
21	Baruipur	564	413	406	151	0	7	846.000	1192.296	141.000	103.776	2283.072	338.400
22	Bashirhat	2615	2295	2087	318	2	208	3922.500	5528.110	653.750	481.160	10585.520	1569.000
23	Beldanga	582	563	235	19	0	328	873.000	1230.348	145.500	107.088	2355.936	349.200
24	Bhadreswar	135	130	128	5	0	2	202.500	285.390	33.750	24.840	546.480	81.000
25	Bhatpara	3284	3221	3204	52	11	17	4926.000	6942.376	821.000	604.256	13293.632	1970.400
26	Bolpur	3008	1985	1642	929	94	343	4512.000	6358.912	752.000	553.472	12176.384	1804.800

27	Budge Budge	459	453	452	6	0	1	688.500	970.326	114.750	84.456	1858.032	275.400
28	Buniyadpur	549	313	250	171	65	63	823.500	1160.586	137.250	101.016	2222.352	329.400
29	Chakdah	2020	1676	1623	289	55	53	3030.000	4270.280	505.000	371.680	8176.960	1212.000
30	Champdani	2460	2110	1088	339	11	1022	3690.000	5200.440	615.000	452.640	9958.080	1476.000
31	Chandannagar	555	547	545	7	1	2	832.500	1173.270	138.750	102.120	2246.640	333.000
32	Chandrakona	887	597	587	280	10	10	1330.500	1875.118	221.750	163.208	3590.576	532.200
33	Coochbihar	825	650	494	175	0	156	1237.500	1744.050	206.250	151.800	3339.600	495.000
34	Contai	4060	3509	2617	551	0	892	6090.000	8582.840	1015.000	747.040	16434.880	2436.000
35	Dalkhola	1662	1521	1507	141	0	14	2493.000	3513.468	415.500	305.808	6727.776	997.200
36	Dhuliyan	1491	1397	1085	94	0	312	2236.500	3151.974	372.750	274.344	6035.568	894.600
37	Diamond	600	505	346	95	0	159	900.000	1268.400	150.000	110.400	2428.800	360.000
38	Dinhata	786	635	517	151	0	118	1179.000	1661.604	196.500	144.624	3181.728	471.600
39	Domkal	3892	3829	3192	39	24	637	5838.000	8227.688	973.000	716.128	15754.816	2335.200
40	Dum Dum	30	30	30	0	0	0	45.000	63.420	7.500	5.520	121.440	18.000
41	Dubrajpur	1100	860	820	220	20	40	1650.000	2325.400	275.000	202.400	4452.800	660.000
42	Egra	915	843	800	52	20	43	1372.500	1934.310	228.750	168.360	3703.920	549.000
43	Gangarampore	1261	1043	894	192	26	149	1891.500	2665.754	315.250	232.024	5104.528	756.600
44	Garulia	480	464	461	14	2	3	720.000	1014.720	120.000	88.320	1943.040	288.000
45	Gayespur	320	320	320	0	0	0	480.000	676.480	80.000	58.880	1295.360	192.000
46	Gobardanga	344	221	155	121	2	66	516.000	727.216	86.000	63.296	1392.512	206.400
47	Haldibari	328	248	173	80	0	75	492.000	693.392	82.000	60.352	1327.744	196.800
48	Halisahar	741	652	609	89	0	43	1111.500	1566.474	185.250	136.344	2999.568	444.600
49	Haringhata	1061	918	825	95	48	93	1591.500	2242.954	265.250	195.224	4294.928	636.600
50	Haldia	3263	3263	3263	0	0	0	4894.500	6897.982	815.750	600.392	13208.624	1957.800
51	Hoogly Chinsura	34	34	29	0	0	5	51.000	71.876	8.500	6.256	137.632	20.400
52	Islampore	1378	1262	1141	112	4	121	2067.000	2913.092	344.500	253.552	5578.144	826.800
53	Jangipur	2500	2313	2195	187	0	118	3750.000	5285.000	625.000	460.000	10120.000	1500.000
54	Jalpaiguri	2405	1828	1805	123	454	23	3607.500	5084.170	601.250	442.520	9735.440	1443.000
55	Jhalda	961	792	450	162	7	342	1441.500	2031.554	240.250	176.824	3890.128	576.600
56	Jhargram	604	519	461	58	27	58	906.000	1276.856	151.000	111.136	2444.992	362.400
57	Jiagunj-	2824	2577	2542	242	5	35	4236.000	5969.936	706.000	519.616	11431.552	1694.400

58	Joynagar	826	698	624	127	1	74	1239.000	1746.164	206.500	151.984	3343.648	495.600
59	Kaliyagunj	1108	784	732	320	4	52	1662.000	2342.312	277.000	203.872	4485.184	664.800
60	Kalna	470	339	302	126	5	37	705.000	993.580	117.500	86.480	1902.560	282.000
61	Kalyani	1314	730	730	500	84	0	1971.000	2777.796	328.500	241.776	5319.072	788.400
62	Kamarhati	257	257	254	0	0	3	385.500	543.298	64.250	47.288	1040.336	154.200
63	Kandi	1776	1493	1293	282	1	200	2664.000	3754.464	444.000	326.784	7189.248	1065.600
64	Kanchrapara	43	39	38	4	0	1	64.500	90.902	10.750	7.912	174.064	25.800
65	Katwa	418	407	339	8	3	68	627.000	883.652	104.500	76.912	1692.064	250.800
66	Kharar	497	378	355	104	15	23	745.500	1050.658	124.250	91.448	2011.856	298.200
67	Khardah	139	136	135	3	0	1	208.500	293.846	34.750	25.576	562.672	83.400
68	Khirpai	2029	1228	1040	726	75	188	3043.500	4289.306	507.250	373.336	8213.392	1217.400
69	Konnagar	139	139	137	0	0	2	208.500	293.846	34.750	25.576	562.672	83.400
70	Krishnanagar	1079	910	866	169	0	44	1618.500	2281.006	269.750	198.536	4367.792	647.400
71	Madhyamgram	1000	725	625	250	25	100	1500.000	2114.000	250.000	184.000	4048.000	600.000
72	Maheshtala	1151	980	971	168	3	9	1726.500	2433.214	287.750	211.784	4659.248	690.600
73	Mal Municipality	2607	2382	2025	109	116	357	3910.500	5511.198	651.750	479.688	10553.136	1564.200
74	Mathabhanga	990	866	746	124	0	120	1485.000	2092.860	247.500	182.160	4007.520	594.000
75	Mekhligunj	525	248	243	274	3	5	787.500	1109.850	131.250	96.600	2125.200	315.000
76	Murshidabad	1150	992	975	147	11	17	1725.000	2431.100	287.500	211.600	4655.200	690.000
77	Naihati	337	270	240	67	0	30	505.500	712.418	84.250	62.008	1364.176	202.200
78	Nalhati	351	293	205	51	7	88	526.500	742.014	87.750	64.584	1420.848	210.600
79	New Barrakpore	391	270	261	121	0	9	586.500	826.574	97.750	71.944	1582.768	234.600
80	North	361	345	332	16	0	13	541.500	763.154	90.250	66.424	1461.328	216.600
81	North Dum Dum	850	850	850	0	0	0	1275.000	1796.900	212.500	156.400	3440.800	510.000
82	Old Maldah	1000	756	537	242	2	219	1500.000	2114.000	250.000	184.000	4048.000	600.000
83	Panihati	1339	1269	1235	61	9	34	2008.500	2830.646	334.750	246.376	5420.272	803.400
84	Pujali	1470	1265	736	205	0	529	2205.000	3107.580	367.500	270.480	5950.560	882.000
85	Raghunathpur	906	394	324	501	11	70	1359.000	1915.284	226.500	166.704	3667.488	543.600
86	Raigunj	1349	1140	1046	207	2	94	2023.500	2851.786	337.250	248.216	5460.752	809.400
87	Rajpur Sonarpur	1161	883	860	268	10	23	1741.500	2454.354	290.250	213.624	4699.728	696.600
88	Ramjibanpur	917	616	407	284	17	209	1375.500	1938.538	229.250	168.728	3712.016	550.200

89	Rampurhat	1772	1253	1229	488	31	24	2658.000	3746.008	443.000	326.048	7173.056	1063.200
90	Ranaghat	612	566	565	44	2	1	918.000	1293.768	153.000	112.608	2477.376	367.200
91	Rishra	1637	1589	1550	42	6	39	2455.500	3460.618	409.250	301.208	6626.576	982.200
92	Sainthia	700	519	483	169	12	36	1050.000	1479.800	175.000	128.800	2833.600	420.000
93	South Dum Dum	382	382	382	0	0	0	573.000	807.548	95.500	70.288	1546.336	229.200
94	Serampore	303	299	299	4	0	0	454.500	640.542	75.750	55.752	1226.544	181.800
95	Suri Municipality	1600	1333	1243	226	41	90	2400.000	3382.400	400.000	294.400	6476.800	960.000
96	Taherpur	1257	1107	1081	134	16	26	1885.500	2657.298	314.250	231.288	5088.336	754.200
97	Taki Municipality	655	518	366	125	12	152	982.500	1384.670	163.750	120.520	2651.440	393.000
98	Tamralipta	211	209	190	2	0	19	316.500	446.054	52.750	38.824	854.128	126.600
99	Tarakeswar	92	74	72	18	0	2	138.000	194.488	23.000	16.928	372.416	55.200
100	Titagarh	92	86	64	6	0	22	138.000	194.488	23.000	16.928	372.416	55.200
101	Tufangunj	421	310	150	111	0	160	631.500	889.994	105.250	77.464	1704.208	252.600
102	Uluberia	10534	10534	10534	0	0	0	15801.000	22268.876	2633.500	1938.256	42641.632	6320.400
103	Uttarpara	282	267	267	14	1	0	423.000	596.148	70.500	51.888	1141.536	169.200
	TOTAL	**121599**	**103047**	**92184**	**16013**	**2539**	**10863**	**182398.500**	**258847.26**	**31218.650**	**22498.306**	**494962.72**	**72959.40**

Annexure VII-B: Salient Details of 1 AHP project submitted by State of West Bengal

(₹ in lakhs)

Sl No	Name of the Implementation Agency / Development Authority / Public Sector Developer	No of Dus (Unit in Nos.)	Unit Cost/ House (Rs. In Lakh)	Total Project Cost (Rs. In Lakh)	Central Assistance (@1.5 Lakh/ per DUs)	State Share (@2.79 Lakh/ per DUs)	Implementing Agency Share for Infrastructure Development (In Lakh)	Beneficiary Share	Beneficiary Contribution per DU	1st Installment @ 40% of Central Assistance
1	"Mayer Bari", Ward-07, Br-I , under Kolkata Municipal Corporation	220	4.71	1,238.22	330.00	613.80	201.48	92.94	92.94	132.00
Total		**220**		**1,238.22**	**330.00**	**613.80**	**201.48**	**92.94**	**92.94**	**132.00**